


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		03		Date - site bills Register		30-07-2021	
Company Name:		MRPILP		Site:		N9h	
Name of Contractor T. Kuxmanna							
Nature of work Earth work							
Work done		From Date		To Date			
		01-05-21		30-07-21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Excavation	1000	8/-	cft	8000/-		
2.	work.	723	8/-	cft	5784/-		
3.		2935	8/-	cft	23480/-		
4.	Back filling						
5.	work.	870	01/-	sft	870/-		
6.	Footings	1170	01/-	sft	1170/-		
7.	Dressing work	300	01/-	sft	300/-		
8.		240	01/-	sft	240/-		
9.		156	01/-	sft	156/-		
10.		540	01/-	sft	540/-		
11.	Total:	-	-	-	40,550/-		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks : work completed.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 30-07-2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill For Labour Charges

T.Kurmanna
H.No:45, Bank colony, Mallapur,
Hyderabad

Date:30-07-2021

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Earth works
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Excavation of soil,backfilling and dressing work.	Rs.16220/-
	Total Amount:40550/-	
	Work Done From Date 1.05.2021 to 30.07.2021	

Amount in words: Sixteen thousand two hundred and twenty rupees Only /-

Sign: _____

Bill for Equipments Charges

T.Kurmanna
H.No:45, Bank colony, Mallapur,
Hyderabad

Date: 30.7.2021

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Earth work
Towards: Allowance for Equipment Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Excavation of soil,backfilling and dressing work. Total Amount:40550/- Work Done From Date 1.05.2021 to 30.07.2021	Rs. 16220/-

Amount in words: Sixteen thousand two hundred and twenty rupees Only /-

Sign: _____

Bill for Consumable Charges

T.Kurmanna
H.No:45, Bank colony, Mallapur,
Hyderabad

Date:30.07.2021

In favor of: Nilgiri Heights
Project / Site: Nilgiri Heights
Location: Pocharam

Type of Work: Earth work
Towards: Allowance for Consumable Charges

S No.	Description	Amount
1.	Brief description of work done:Towards completion of Excavation of soil,backfilling and dressing work. Total Amount:40550/- Work Done From Date 1.05.2021 to 30.07.2021	Rs.8110/-


Amount in words:Eight thousand one hundred and ten Rupees only.

*

Sign: _____

MEASUREMENT SHEET										
Company Name:	Mudireally pocharam hp					Approved	Vijay raj G			
Project:	NGH					Sign:				
Work Description:	Earth worker									
Contractor Name	Kurmanna T									
Prepared By	AAIL M									
Date:	30.07.21									
S No.	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Item Head Total	
1	Excavation	Excavation at main gate entrance arch footings purpose	5.00	5.00	5.00	8.00	1,000.00	Cft		
		Excavation at Road side near compound wall for laying cc road purpose	129.00	8.50	0.66	1.00	723.69	Cft		
		Excavation at south side for A-block footings purpose	103.00	9.50	3.00	1.00	2,935.50	CR		
2	Back filling	Soil back filling At main entrance arch footings for laying plinth beam purpose	58.00	15.00	1.00	1.00	870.00	Sft		
3	Dressing	A-block Excavated footings area dressing for laying pcc bed purpose	130.00	3.00	1.00	3.00	1,170.00	Sft		
			50.00	3.00	1.00	2.00	300.00	Sft		
			20.00	3.00	1.00	4.00	240.00	Sft		
			26.00	3.00	1.00	2.00	156.00	Sft		
			30.00	3.00	1.00	6.00	540.00	Sft		

ESTIMATE SHEET									
Company Name:		Modirately pocharam llp			Approved by		Vijay raj G		
Project:		NGH			Sign:				
Work Description:		Earth worker							
Contractor Name		Kummana. T							
Prepared By		Anil M							
Date:		30.7.21							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Total Amount		
1	Excavation	Excavation at main gate entrance arch footings purpose	1,000.00	Ch	8.00	8,000.00			
		Excavation at Road side near compound wall for laying cc road purpose	723.69	Ch	8.00	5,789.52			
		Excavation at south side for A-block footings purpose	2,935.50	Ch	8.00	23,484.00			
2	Back filling	Soil back filling At main entrance arch footings for laying plinth beam purpose	870.00	Sh	1.00	870.00			
3	Dressing	A-block Excavated footings area dressing for laying pcc bed purpose	1,170.00	Sh	1.00	1,170.00			
			300.00	Sh	1.00	300.00			
			240.00	Sh	1.00	240.00			
			156.00	Sh	1.00	156.00			
			540.00	Sh	1.00	540.00			
						Total Amount:			40,550

APPROVED BY

30 JUL 2021
G. VIJAY RAJ
NILGIRI HEIGHTS