


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	10099	Date - site bills Register	02/08/2021			
Company Name:	MMRK-UP	Site:	GHT			
Name of Contractor	manish marble & Granite					
Nature of work	TAN BROWN GRANITE flooring					
Work done	From Date	To Date				
	01/06/2021	28/07/2021				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	B-Block	501	75/-	sqft	37,575	
2.	1st Floor					
3.	Corridor					
4.	flooring					
5.	GST 18%		18%		6762/-	
6.	Cambay	229	28	Rft	6,412/-	
7.						
8.						
9.						
10.						
11.	Total:				50,750/-	
Bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.	78946		PO/WO date:	23/07/2021		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 02/08/2021		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

APPROVED BY  
02 AUG 2021  
A. SURESH  
PROJECT MANAGER

Measurement Sheet

Company Name: Mehta & Modi Homes Realty Kowkur LLP

Project: GH

Description: B Block 1st floor Corridor Granite work done details

Prepared By: A Suresh

Date: 02 August 2021

Name of the Contractor: Manish & Marbles & Granites


S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks	
1	B -Block 1st Floor Lift	Tan Brown Granite									
		Corridor	16	13	1	1	211	Sft			
		Front Area	23	1	1	1	23	Rft			
		Skerting					234	Sft			
		SubTotal A									
		Cambering 1/8 thick	13	1	1	6	78	Rft			
			14	1	1	4	57	Rft			
		SubTotal A					135	Rft			
2	Security Room	Front Area	14	12	1	1	163	Sft			
		Skerting	30	1	1	1	30	Rft			
		SubTotal A						193			
		Cambering 1/8 thick	14	1	1	2	28	Rft			
			12	1	1	4	46	Rft			
		SubTotal B					74				
3	Entrance Steps	Landing	7	3	1	1	20	Sft			
		Skerting	5.0	1.00	1.00	1.00	5	Rft			
		Raiser	20.0	1.00	1.00	1.00	20.00	Rft			
		SubTotal C						45.25			
		Cambering 1/8 thick	20.0	1.00	1.00	1.00	20.00	Rft			
		SubTotal C					20.00				
	Tan brown Granite	( a+b+c )						Sft	501.4		
	Cambering area	( a+b+c )						Rft	229.3		

*(Handwritten Signature)*

APPROVED BY  
 C 2 AUG 2021  
 A SURESH  
 PROJECT MANAGER



Estimate Sheet													
Company Name:	Mehta & Modi Homes Realty Kowkur LLP												
Project:	GHT												
work description:	B Block Ist floor Corridor Granite work done details												
Prepared By	A Suresh												
Contractor Name	Manish & Marbles & Granites												
Date:	02 August 2021												
S No.	A	C	D=AxC	E=Sum of D									
I	Quantity	Rate	Amount	Total	Remarks								
	Item Description	Units											
	<b>B - Block</b>												
	Ist floor Corridor												
	Tan brown Granite	501 Sft	75	37,575									
	Cmbring area	229 Rft	28	6,412									
				43,987									



**APPROVED BY**  
**02 AUG 2021**  
**A. SURESH**  
**PROJECT MANAGER**

## Purchase Order

27-07-2021 12:57:41

Original / Office Copy / Purchase Div.Copy

Company : **Mehta & Modi Realty Kowkur LLP**  
5-4-187/3&4, II nd floor, MG Road, Soham Mansion, Secunderabad-500003  
G S T No. : 36ABLFM7631F1Z3

Supplier Details		Doc No	78946	140667
Manish Marble & Granites		Doc Date	27-07-2021	
Plot no. 4 B, Prashanti Nagar, Nagaram, Hyderabad, Medchal, Malkajgiri, Telangana - 500062		Quote No	Nil	
GSTIN 36COVPS0939D1ZG		Quote Date	23-07-2021	
9030972117/8919852523		SupplyType	Supply And Application	

Kind Attn : **Mr. Surendra Kumar**

Purchase Order for the Supply of following Items.

Item Name	Qty	Rate	Dis%	GST	Amount
1 8534 - Stone - granite - Tan Brown - 19mm - Sft	750.00	75.00	0.00	18.00	66,375.00
<b>Total Order Value . . .</b>					<b>66,375.00</b>

Rupees : Sixty Six Thousand Three Hundred Seventy Five Only.

### Terms and Conditions :-

Specification / Brand	All items shall be of 19mm thickness slabs. Rates approved by our MD vide guideline rates dtd. 01.09.12 and accepted by contractor. The above rate incl. mtl, labour, tpt, lifting & wastage.
Payment Terms	After Delivery & Completion of the work.
Tax	All taxes included in above price.
Delivery Date	Material delivered
Delivery Location	Greenwood Heights Sy no: 196, Kowkur. Phone. 040-66335551
Penalty For Delay	Bills must be submitted to H.O. within 30days of completion of work. 10% pty on value of order will be deducted for delay in submission of bills.
Transportation Cost	Included in the above price.
Warranty	Nil
Advance Paid	Nil
Other Terms	We reserve the right to reject items not conforming to quality and specifications. Above order for B block corridor CA work.
Completion Date	Work Completed.
Measurement	Payment will be made as per measurement of laid and fixed material. Wastage at suppliers cost.
Security	Supplier shall be responsible for security and storage of material at site at its risk and cost.
Remarks	Skirting Rs. 12/- per rft for labour only.

For **Mehta & Modi Realty Kowkur LLP**

Authorised Signatory

Accepted the above Terms And Conditions

For **Manish Marble & Granites**

Name : \_\_\_\_\_

Name : \_\_\_\_\_

Date : \_\_\_/\_\_\_/\_\_\_

Contact - -