


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		489		Date - site bills Register		29/07/21	
Company Name:		M.R.M LLP		Site:		G.M.R	
Name of Contractor		B. NARESH					
Nature of work		MORRYUM FILLING					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	A-Block Morryum	5,000 cft	7.20	cft	36,000/-		
2.	Filling Purpose						
3.	at well portion						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				36,000/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks : All work's Completed							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 29/07/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Estimate Sheet						
Company Name:	MRMallapurLLP					Approved by: Ramprasad
Project:	Gulmohar Residency					Sign:
Work Description:	Morram Filling in H Block					
Contractor Name:	Naresh Bodasu					
Prepared By	G.Rajesh Kumar					
Date:	28-07-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	Morram Filling in H Block		5000	No's	7.20	- 36000
Note: Rate as been finalised by Anand Mehta sir, copies are attached						



Bill for Labour Charges


Naresh Bodasu  
Hyderabad

Date: 27-07-2021

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Holes Drilling Work  
**Towards:** Bill for Labour Charges.

S No.	Description	Amount
1.	Brief description of work done: Morrums filling in H Block . Total Amount = Rs.3,600/- Work done from date 28-06-2021 to date 04-07-2021	Rs.14,400 /-

Amount in words: Fourteen Thousand Four Hundred Rupees Only .

Sign: 

## Allowance for Consumables


Naresh Bodasu  
Hyderabad

Date: 27-07-2021

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Holes Drilling Work  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Morrums filling in H Block . Total Amount = Rs.3,6000 /- Work done from date 28-06-2021 to date 04-07-2021	Rs.7,200 /-

Amount in words: Seven Thousand Two Hundred Rupees Only.

Sign:  \_\_\_\_\_

## Bill for Equipment Allowance


Naresh Bodasu  
Hyderabad

Date: 27-07-2021

**In favor of:** MR Mallapur LLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Holes Drilling Work  
**Towards:** Bill for Equipment Allowance

S No.	Description	Amount
1.	Brief description of work done: Morrurum filling in H Block . Total Amount = Rs.3,6000 /- Work done from date 28-06-2021 to date 04-07-2021	Rs.14,400 /-

Amount in words: Fourteen Thousand Four Hundred Rupees Only .

Sign: 

Est H-block Morrum filling upto 78'0" dtd 02-07-21, Ver1 - Copy.xls

Estimate Sheet						
Company Name:	MRMallapurLLP				Approved	Ramprasad
Project:	Gulmohar Residency				Sign:	
Work Description:	Lumpsum contract for filling morrum at H- Block					
Contractor Name:						
Prepared By	Rajesh Kumar					
Date:	02-07-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate in Rs	Amount in Rs
1	H-block	Morrum filling in layers JCB for levelling/lifting	14,678	Cft		
		<b>Total Amount</b>				
	Notes;		Lumpsum Amount :	Rs		80,000
1	Calculated Qty approximately					
2	Morrum Quality should be perfect A1 quality					
3	Filling of morrum will be in 8" thick layers in four layers of morrum .					
4	Morrum should be dumped as per the measurement at site shown to the contractor .					
5	Morrum filling should be marking depth is 2'6" to completed as per rolling .					
6	Lumpsum price @ _____ includes JCB lifting & levling .					
7	schedule of completion is Starting _____ to _____ should be completed					

36000  
GIB  
6/07

*Rajesh Kumar*

**APPROVED BY**  
08 JUL 2021  
ANAND MEHTA  
Director

G. RAJESH KUMAR

*CRK*  
**APPROVED FOR CONSTRUCTION**  
09 JUL 2021  
SOHAM MODI  
MANAGING DIRECTOR

Est H-block Morrum filling upto 78'0" dtd 02-07-21, Ver1 - Copy.xls

Measurement sheet										
Company Name:		MR Mallapur LLP								
Project:		Gulmohar Residency								
Work Description:		Lumpsum contract for filling morrum at H-Block						Approve Sign		Ram prasad
Contractor										
Prepared By:		Rajesh Kumar								
Date:		02-07-2021								
S No	Item Head	Item Description	Levels	A Length	B Width	C Height	D Nos	E- Ax BxCxD Quantity	F Units	
1	H-block	Morrum filling in layers	1.93	129.00	59.00	1.93	1	14,678	Cft	
								Total Qty	14,678 Cft	
Note: 1. The above measurements included 6" extra h.t for compaction. 2. Average 2' Morrum filling Level required to reach 78' Level										
								5000 Cft		

**APPROVED BY**  
 07 JUL 2021  
 ANAND MEHTA  
 Director

6/07/21

Rajesh

G. RAJESH

CRU