


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		800		Date - site bills Register		02/08/2021	
Company Name:		MPL		Site:		MFG	
Name of Contractor		B. Bessapa.					
Nature of work		Painting works					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	TO FLOT Basement-1	13564.00	1.75	Sft-	23,737.00		
2.	Slab	0.					
③	Beams	6593.86	1.75	Sft	11,539.00		
④	Ramp-1	1,737.00	1.75	Sft	3,039.00		
⑤	Ramp-2	1,737.00	1.75	Sft	3,039.00		
⑥	North side R/W	3,335.00	1.75	Sft	5,836.00		
⑦	Columns.	2,313.00	1.75	Sft	4,047.00		
8.					51,240.00		
9.					9,223.00		
10.					1		
11.	Total:				60,463.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21/8/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET							
Company Name:	MPL	Prepared by:		R.Ashok			
Project:	May Flower Platinum						
Work Description:	TOT-LOT Basement-1 First Coat Painting Work						
Contractor Name:	B.Bassapa						
Date:	02.08.2021						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
	TOT-LOT Basement-1 Painting Work						
1	Slab		13,564.15	Sft	1.75	23,737.25	
2	Beams		6,593.86	Sft	1.75	11,539.26	
3	TOT-LOT Basement-1 Ramp-01		1,737.00	Sft	1.75	3,039.75	
4	TOT-LOT Basement-1 Ramp-02		1,737.00	Sft	1.75	3,039.75	
5	TOT-LOT North Side R/W		3,335.00	Sft	1.75	5,836.25	
6	TOT-LOT Basement-1 Columns-01		2,313.00	Sft	1.75	4,047.75	
				Amount			51,240.01
				GST 18%			9,223.20
				Total Amount			60,463.21
Amount in words :- Sixty Thousand Four Hundred and Sixty Three Rupees Only							

MEASUREMENT SHEET																		
Company Name:		MPL		Prepared by:		R.Ashok												
Project:		May Flower Platinum																
Work Description:		TOT-LOT Basement-1 First Coat Painting Work																
Contractor Name:		B.Bassappa																
Date:		02.08.2021																
S.No		Item Head		Length		Width		Height		Nos		Quantity		Units		Total Head		
TOT-LOT Basement-1 Painting Work																		
1		Slab		166.70		78.25		1.00		1.00		13,044.28		Sft				
				39.00		13.33		1.00		1.00		519.87		Sft				
2		Slab Beams														13,564.15		
Beams																		
		B1		166.75		1.00		3.00		1.00		500.25		Sft				
		B2		88.50		1.00		3.00		1.00		265.50		Sft				
		B3		149.00		1.00		3.00		1.00		447.00		Sft				
		B4a		20.00		1.00		3.00		3.00		180.00		Sft				
		B4b		20.00		1.00		3.00		3.00		180.00		Sft				
		B5		118.00		1.00		4.00		3.00		1,416.00		Sft				
		B6		38.75		1.00		3.00		1.00		116.25		Sft				
		B7		157.75		1.00		3.00		1.00		473.25		Sft				
		B8		13.50		1.00		3.00		1.00		40.50		Sft				
		B9		19.83		1.00		3.00		1.00		59.49		Sft				
		B10		26.33		1.00		4.00		1.00		105.32		Sft				
		B11		66.75		1.00		3.00		1.00		200.25		Sft				
		B11a		70.25		1.00		3.00		1.00		210.75		Sft				
		B12		38.83		1.00		4.00		1.00		155.32		Sft				
		B13		86.66		1.00		3.00		1.00		259.98		Sft				
		B14		76.25		1.00		3.00		1.00		228.75		Sft				
		B15		36.25		1.00		3.00		1.00		108.75		Sft				

