


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		794		Date - site bills Register		31/7/21	
Company Name:		MPL		Site:		Mayflower platinum	
Name of Contractor		B. Bassapa					
Nature of work		Painting work					
Work done		From Date		To Date			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	2nd Coal Lappan C401,403,501	6000	6=00	Sff	36000=00		
2.	503.						
3.	B403,404,503	7200	61-	Sff	43,200=00		
4.	C505						
5.	B402	2140	61-	Sff	12,840=00		
6.							
7.	187- GST				16,567		
8.	/	/	/	/	/		
9.	/	/	/	/	/		
10.							
11.	Total:				10,8607=00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 31/7/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name: B. Bassapa

ESTIMATE SHEET									
Company Name:		MPPPL						Approved	
Project:		May Flower Patinum							
Work Description:		Painting of Flat nos B-402, B-403, B-404, C-401, C-403, C-501, C-503, C-505, B-503, C-505, B-503 2nd coat of lappam work							
Name of the Contractor		B. Basappa							
Prepared By		K. Narander Reddy							
Date:		31-07-2021							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
Painting of Flat nos B-402, B-403, B-404, C-401, C-403, C-501, C-503, C-505, B-503, C-505, B-503 2nd coat of lappam work									
1	Painting work	2nd coat lappam work C-401, C-403, C-501, C-503	6,000.00	sft	6.00	36000			
		- 1500 sft flats							
2	Painting work	2nd coat lappam work B-403, B-404, B-503, C-505	7,200.00	sft	6.00	43200			
		- 1800 sft flats							
3	Painting work	2nd coat lappam work B-402 - 2140 sft	2,140.00	sft	6.00	12840			92040
									16567
									108607
		Total Amount							
		Amount in words One Lakh Eight Thousand Six Hundred and Seven Rupees only							
		Note : I & II coats lappam 40% of Rs. 30, 1st coat lappam 20% of Rs30/- i.e Rs.6/- and 18 % GST added							

MEASUREMENT SHEET										
Company Name:		MPL			Approved					
Project:		May Flower Patinum								
Work Description:		Painting of Flat nos B-402, B-403, B-404, C-401, C-403, C-501, C-503, C-505, B-503, C-505, B-503 2nd coat of lappam work								
Name of the Contractor		B. Basappa								
Prepared By		K. Narander Reddy								
Date:		31-07-2021								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total	
		Painting of Flat nos B-402, B-403, B-404, C-401, C-403, C-501, C-503, C-505, B-503, C-505, B-503 2nd coat of lappam work								
1	Painting work	2nd coat lappam work C-401, C-403, C-501, C-503 - 1500 sft flats	1,500.00	1.00	1.00	4.00	6000.00	sft		
2	Painting work	2nd coat lappam work B-403, B-404, B-503, C-505 - 1800 sft flats	1,800.00	1.00	1.00	4.00	7200.00	sft		
3	Painting work	2nd coat lappam work B -402 - 2140 sft	2,140.00	1.00	1.00	1.00	2140.00	sft		