


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	507	Date - site bills Register				
Company Name:	MRMILLP	Site:	GMR			
Name of Contractor	Ramesh Sharda Nayak					
Nature of work	Tiler keeping work done.					
Work done	From Date	To Date				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Verified flooring					
2.	SLI/A 1660 sft (68%)	2256.00	13.00	sft	29,328/-	
3.	skirting 2 1/2"	696.00	13.00	sft	9048/-	
4.	SLI/A 1660 sft (68%)	2256.00	4.00	sft	9024/-	
5.	skirting 2 1/2"	696.00	4.00	sft	2784/-	
6.	200 sft per Toilet	800	16.00	sft	12,800/-	
7.	(93 sft per flat)					
8.	Utility	186	14.00	sft	2,604/-	
9.						
10.						
11.	Total:				65,588	
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required	Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.		PO/WO date:				
Remarks :						
Approved by Project Manager			Approved by Design Team		Approved by M.D.	
Date: 16/08/21			Date:		Date:	
Sign: 			Sign:		Sign:	

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET						
Company Name:	MRMLLP				Approved by:	Ramprasad
Project:	Gulmohar Residency				Sign:	
Work Description:	4' X 2' flooring tiles and bathroom tiles laying in B-404 & B 405					
Contractor Name:	Ramesh Chandra Nayak					
Prepared By	Srinivas.N					
Date:	16.08.21					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount
1	vetrified flooring	SBUA 1660sft (68%)	2256.00	Sft	13.00	29,328
2		Skirting 21%	696.00	rft	13.00	9,048
		SBUA 1660sft (68%)	2256.00	Sft	4.00	9,024
		Skirting 21%	696.00	rft	4.00	2,784
3		(200sft per toilet)	800	Sft	16.00	12,800
4	Ceramic	(93sft per flat )	186	Sft	14.00	2,604
						65,588



## Allowance for Consumables

Ramesh Chandra,  
Orissa.

Date: 16.08.21

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Tiles work  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in B-404& B 405 flats at B-block . Total Amount = 65,588/- Work done from date 10.06.21 to date 01.07.21	Rs. 13,117/-

Amount in words: Thirteen Thousand One Hundred and Seventeen Rupees Only.

Sign: Ramesh



Bill for Labour Charges

Ramesh Chandra,  
Orissa.

Date: 16.08.21

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Tiles work  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in B-404& B 405 flats at B-block . Total Amount = 65,588/- Work done from date 10.06.21 to date 01.07.21	Rs.26235 /-

Amount in words: Twenty Six Thousand Two Hundred Thirty Five Rupees Only.

Sign: Ramesh

## Bill for Equipment Allowance

Ramesh Chandra,  
Orissa.

Date: 16.08.21

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** Tiles work  
**Towards:** Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in B-404& B 405 flats at B-block . Total Amount = 65,588/- Work done from date 10.06.21 to date 01.07.21	Rs.26235 /-

Amount in words: Twenty Six Thousand Two Hundred Thirty Five Rupees Only.

Sign: Ramesh