


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		832		Date - site bills Register		18/8/2021	
Company Name:		MPL		Site:		Mary Flower Platinum	
Name of Contractor							
B. BASAPPA							
Nature of work							
Painting work							
Work done		From Date			To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Billing, utility part work C-401 to C-406,						
2.	C-501 to C-506, C-601 to C-606, B-402, B-407						
3.	R-404, R-503, R-507, R-504,						
4.	R-602, R-603, R-604.						
5.	A-type - 6 flats	2586	12.25/-	Sft	31,674 = ₹		
6.	A-2 type - 8 flats	2622	12.25/-	Sft	32,120 = ₹		
7.	A-3 type - 12 flats	5532	12.25/-	Sft	67,767 = ₹		
8.	A-4 type - 3	1383	12.25/-	Sft	16,942 = ₹		
9.	Sub total				1,48,507 = ₹		
10.	GST 18%				26,731 = ₹		
11.	Total:				1,75,238 = ₹		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 18/8/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor name B. BASAPPA

ESTIMATE SHEET								Approved
Company Name:		MPPPL						
Project:		May Flower Patinum						
Work Description:		Balcony and Utility painting 4th, 5th and 6th floor- part 2						
Name of the Contractor		B. Bassappa						
Prepared By		K. Narendar Reddy						
Date:		18-08-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
	Painting of external Balcony & utility C-401 to C-406, B-402, B-403, B-404							
		C-501 to C-506, B-502, B-503, B-504, C-601 to C-606, B-602, B-603, B-604						
1	Balcony & Utility putty & OBD	C-401, C-402, C-501, C-502, C-601, C-602 Type 1- 6 flats	2586	sft	12.25	31679		
2	Balcony & Utility putty & OBD	C-403, C-404, C-503, C-504, C-603, C-604 -Type 2-6 flats	2622	sft	12.25	32120		
3	Balcony & Utility putty & OBD	C-405, C-406, B-403, B-404, C-505, C-506, B-503, B-504 C-605, C-606, B-603, B-604 Type - 3 - 12 flats	5532	sft	12.25	67767		
4	Balcony & Utility putty & OBD	B-402, B-502, B-602 Type - 4 - 3 flats	1383	sft	12.25	16942		
	Sub Total						148507	
	GST 18 %						26731	
	Total						175238	
	Amount in words One Lakh Sixty Eight Thousand Five Hundred and Seventy FOUR rupees only							
	0							

MEASUREMENT SHEET

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
	Company Name:	MPPPL							Approved
	Project:	May Flower Pattinam							
	Work Description:	Balcony and Utility painting 4th, 5th and 6th floor- part 2							
	Name of the Contractor	B. Bassappa							
	Prepared By	K. Narasim Reddy							
	Date:	18-08-2021							
1	Painting work on coat putty of A6 flat=1800sft-Type 3	C-501 to C-506, B-502, B-503, B-504, C-601 to C-606, B-602, B-603, B-604							
		Painting work on coat putty	9.50	7.00	1.00	1.00	67	sft	
		Walls	9.50	1.00	9.25	1.00	89	sft	
			7.00	1.00	9.25	2.00	130	sft	
		Beams jans	9.50	1.00	1.25	1.00	12	sft	
		Drop wall	9.50	1.00	1.50	1.00	14	sft	
		Column jans	8.00	0.33	1.00	2.00	5	sft	
		Raigi bottom	9.00	1.00	1.25	1.00	11	sft	
		utility area-ceiling	7.50	4.00	1.00	1.00	30	sft	327
		Walls	7.50	1.00	6.50	2.00	98	sft	
		Window Opening jans	4.00	1.00	6.50	2.00	52	sft	
			3.00	1.00	0.75	2.00	5	sft	
			3.00	1.00	0.75	2.00	5	sft	
		Door side jans							189
		Sub total							515
		Deduction							
		Window	3.00	1.00	4.00	1.00	12	sft	
			2.50	1.00	4.00	1.00	10	sft	
		Deduction Door balcony	8.00	1.00	4.00	1.00	32	sft	
									54
		Total Area							461
2	Painting work on coat putty of A1 flat=1500sft-Type 1	Painting work on coat putty							
		Ceiling	8.00	7.00	1.00	1.00	56	sft	
		Walls	7.00	1.00	9.25	2.00	130	sft	
			8.00	1.00	9.25	1.00	74	sft	
		Beams jans	8.00	1.00	1.25	1.00	10	sft	
		Raigi bottom	8.00	1.00	1.50	1.00	12	sft	
		Column jans	8.00	0.33	1.00	1.00	3	sft	
		utility area-ceiling	5.25	5.58	1.00	1.00	29	sft	284
		Ceiling	1.50	3.66	1.00	1.00	5	sft	