


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		797		Date - site bills Register		31/7/2021	
Company Name:		MPL		Site:		Many flower platform	
Name of Contractor		Ravichand					
Nature of work		Tiles work					
Work done		From Date		04/07/2021		To Date	
						27/7/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles (any work), inside flat						
2.	e-301, C-304, C-501, C-503 - 1500 sft - 2 flats						
3.	Vestibule tiles.	975 x 4	13	sft	50,700 = 0		
4.	Toilets	400 x 4	16	sft	25,600 = 0		
5.	Kitchen, utility skirting 3'	140 x 4	13	sft	7280 = 0		
		300 x 4	13	sft	15600 = 0		
6.	C-305 - 1800 sft x 1						
7.	Vestibule tiles	1170 x 1	13	sft	15210 = 0		
8.	Toilets	600 x 1	16	sft	9600 = 0		
9.	Kitchen, utility skirting 3'	140 x 1	13	sft	1820 = 0		
		360 x 1	13	sft	4680 = 0		
10.					1		
11.	Total:				1,30,490 = 0		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 31/7/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable -- till NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: Ravichand

ESTIMATE SHEET							
Company Name:	MPPPL			Approved	S.V.Subba Reddy		
Project:	May Flower Platinum						
Work Description:	Tiles work at C-301, C-304, C-305, C-501, C-503						
Name of the Contractor	Janardhan Prasad						
Prepared By:	K.Narendar Reddy						
Date:	31-07-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	Tiles work at C-301, C-304, C-305, C-501, C-503						
	Item Description						
	Quantity						
	Units						
	Rate						
	Amount						
	Item Head Total						
	24795						
	Tiles work at C-304-1500 sft flat						
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00	
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00	
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	
	24795						
	Tiles work at C-501-1500 sft flat						
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00	
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00	
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	
	24795						
	Total						
	24795						

Tiles work at C-503-1500 sft flat									
1	Tiles flooring work	Vetrified Tiles Flooring 65% of 1500							
2	Toilets tiles work	Toilets	975.00	sft	13.00	12,675.00			
3	Kitchen & Utility	Kitchen & utility tiles work	400.00	sft	16.00	6,400.00			
4	Skirting	Skirting 3"	140.00	sft	13.00	1,820.00			
			300.00	sft	13.00	3,900.00			24795
Tiles work at C-305-1800 sft flat									
1	Tiles flooring work	Vetrified Tiles Flooring 65% of 1500							
2	Toilets tiles work	Toilets	1170.00	sft	13.00	15,210.00			
3	Kitchen & Utility	Kitchen & utility tiles work	600.00	sft	16.00	9,600.00			
4	Skirting	Skirting 3"	140.00	sft	13.00	1,820.00			
			360.00	sft	13.00	4,680.00			31310
		Total							130490
Amount in words - One Lakh Thirty Thousand Four Hundred and Ninety rupees only									

MEASUREMENT SHEET

Company Name:		MPPPL		Approved		S.V.Subba Reddy			
Project:		May Flower Platinum							
Work Description:		Tiles work at C-301, C-304, C-305, C-501, C-503							
Name of the Contractor		Ravichand							
Prepared By		K.Narendar Reddy							
Date:		31-07-2021							
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
Tiles work at C-301-1500 sft flat									
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	1.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	400.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	140.00
Tiles work at C-304-1500 sft flat									
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	1.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	400.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	140.00
Tiles work at C-501-1500 sft flat									
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	1.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	400.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	300.00	ft	140.00

Bill for Consumables
Ravi Chand
Mallapur
Hyderabad

Date:31-07-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles work at C-301, C-304, C-305, C-501, C-503
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles work at C-301, C-304, C-305, C-501, C-503 Total amount =Rs 130490=00 Work done from date 04-07-2021 to 27-07-2021	Rs.26098=00

Amount in words: Twenty Six Thousand and Ninety Eight rupees only.

Sign: _____

Bill for Equipment Allowance
Ravi Chand
Mallapur
Hyderabad

Date:31-07-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles work at C-301, C-304, C-305, C-501, C-503
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles work at C-301, C-304, C-305, C-501, C-503 Total amount =Rs 130490=00 Work done from date 04-07-2021 to 27-07-2021	Rs.52196=00

Amount in words: Fifty Two Thousand One Hundred and Ninety Six rupees only.

Sign: _____

Bill for Labour charges

Ravi Chand
Mallapur
Hyderabad

Date:31-07-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Corridor Tiles work at C-301, C-304, C-305, C-501, C-503
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles work at C-301, C-304, C-305, C-501, C-503 Total amount =Rs 130490=00 Work done from date 04-07-2021 to 27-07-2021	Rs.52196=00

Amount in words: Fifty Two Thousand One Hundred and Ninety Six rupees only.

Sign: _____