

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	10109	Date - site bills Register	19/08/2021			
Company Name:	mmrk up	Site:	GTAT			
Name of Contractor	M. CHANDRASEKAR					
Nature of work	MUD FILLING WORK (A-BLOCK)					
Work done	From Date	24/5/2021	To Date			
			01/07/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	A-BLOCK	1,10,840	1-	CD	1,10,840/-	
2.	UP TOP LIME					
3.	LEVEL					
4.	MUD FILLING					
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				1,10,840/-	
Bill required	<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.	-		PO/WO date:	-		
Remarks :	NOTE: THIS AMOUNT DEBITED FROM HOME LINE INFRA ACCOUNT.					
	DOE TO NO DONE THE MUD FILLING WORK					
Approved by Project Manager	Approved by Design Team		Approved by M.D.			
Date: 19/08/2021	Date:		Date:			
Sign:	Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
19 AUG 2021  
A. SURESH  
PROJECT MANAGER

Measurement Sheet									
Company Name:		Mehta & Modi Realty Kowkur LLP							
Project:		GHT							
Description :		A Block Footing Mud filling details							
Prepared By:		A Suresh							
Date :		19-Aug-2021							
Name of the Contractor :		M Chandrakala							
S No.	Item Head	Item Description	A	B	C	D	E=AxBxCxD	F	G=Sum of E
			Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	A-Block	Mud Filling up to Plinth level 79' to 85' Level	207	107	6	1	1,32,414	Cft	
		<b>Deductions</b>							
		Footings area					14,028	Cft	
		Retaining wall footings					4,133	Cft	
		Col - 0					295	Cft	
		Plinth beam					936	Cft	
		Retaining wall footings					2,182	Cft	
		Subtotal A					21,574	Cft	
		Total Amount ( a - b )						Cft	1,10,840



APPROVED BY  
19 AUG 2021  
A. SURESH  
PROJECT MANAGER

Estimate Sheet									
Company Name:	Mehta & modi realty kowkur llp								
Project:	GHT							Approved by:	
work description:	A Block Footing Mud filling details							Sign:	
Prepared By	A Suresh								
Contractor Name	M Chandrakala								
Date:	19-Aug-2021								
		A		C	D=AxC		E=Sum of D		
S No.	Item Description	Quantity	Units	Rate	Amount		tem Head Tota	Remarks	
1	A Block Mud filling	1,10,840	Cft	1	1,10,840				
2							1,10,840		



APPROVED BY  
**19 AUG 2021**  
 A. SURESH  
 PROJECT MANAGER

**Bill For Labor charges**

M .Chandrakala  
H .no 3-13-105/52  
Bank colony  
Mallapur ,RR Districit,Telengana500076

Date: 19-.08-.2021

**In favor of:** MMRKOWKURLLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Earh filling work  
**Towards:** Labor Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- A Blcok Footing Plinth mud back filling work done up to 85' level <b>Total Amount is Rs :1,10,840/-</b>  Work Done from date24-05-2021 to date 01-07-2021	Rs :44,336/-

Amount in words: Forty Four Thousand Thre hundred Thirty Six Only/-

Sign: \_\_\_\_\_

*TSRHS2*

**APPROVED BY**  
**19 AUG 2021**  
**A. SURESH**  
**PROJECT MANAGER**



**Bill For Consumable charges**

M.Chandrakala  
H.no 3-13-105/52  
Bank colony  
Mallapur ,RR Districit,Telengana500076

Date: 19-08-2021

**In favor of:** MMRKOWKURLLP  
**Project / Site:** GHT  
**Location:** Kowkur

**Type of Work:** Earh Filling work  
**Towards:** Allwaonce For Consumabule Charges

S No.	Description	Amount
1.	Brief description of work done: Towards:- A Blcok Footing& Plinth mud back filling work done up to 85' level <b>Total Amount is Rs :1,10,840/-</b>  Work Done from date24-05-2021 to date 01-07-2021	Rs :22,168/-

Amount in words: Twenty TwoThousand One hundred Sixty Eight, Only/-

Sign: TSJALZ

  
APPROVED BY  
19 AUG 2021  
A. SURESH  
PROJECT MANAGER

**Bill For Hire Equipment charges**

M. Chandrakala  
H. no 3-13-105/52  
Bank colony  
Mallapur, RR District, Telengana 500076

Date: 19-08-2021

In favor of:  
Project / Site:  
Location:

MMRKOWKURLLP  
GHT  
Kowkur

Type of Work:

Earth filling work

Towards: Allwaonce For hire Equipment Charges

S No.

1.

Brief description of work done:

Towards:- A Block Footing& plinth mud back filling  
work done up to 85' level

Total Amount is Rs :1,10,840/-


Work Done from date 24-05-2021 to date 01-07-2021

S No.	Description	Amount
1.	Brief description of work done: Towards:- A Block Footing& plinth mud back filling work done up to 85' level Total Amount is Rs :1,10,840/- Work Done from date 24-05-2021 to date 01-07-2021	Rs :44,336/-

Amount in words: Forty Four Thousand Three hundred Thirty Six Only/-

Sign:

*TSB*



*[Handwritten signature]*