


Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by:		Venkatesh.G			
Project:		Innopolis		Sign:					
Work Description :		Chipping at Ground to Terrace Floor		Work start date:		18-06-2021			
Contractor:		Kiran Kumar		Work end date:		28-06-2021			
Prepared By:		T.Rahul		Date :		19-08-2021			
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity Units		G=Sum of E Item Head Total
1	Ground Floor	North side wall chipping work	8.00	1.00	6.00	1.00	48.00	Sft	
2	Ground Floor	East side Slab chipping for plastering	10.00	1.00	1.00	1.00	10.00	Rft	
3	Third Floor	North side Tie beam chipping for Glazing	80.00	1.00	1.00	1.00	80.00	Rft	
4	Second Floor	North side Tie beam chipping for Glazing	23.00	1.00	1.00	1.00	23.00	Rft	
5	Second Floor	North side slab chipping for External plastering	21.00	1.00	1.00	1.00	21.00	Rft	
6	Second Floor	Duct slab chipping for plastering	25.00	1.00	1.00	1.00	25.00	Rft	
7	Terrace Floor	Duct Tie Beam Chipping for Columns	12.00	1.00	1.00	1.00	12.00	Rft	
8	Second Floor	South side wall chipping for CC bed	16.00	1.00	1.00	1.00	16.00	Rft	
9	Third Floor	North side Tie Beam chipping for Glazing	22.00	1.00	1.00	1.00	22.00	Rft	
10	Second Floor	North side Tie Beam chipping for Glazing	31.00	1.00	1.00	1.00	31.00	Rft	
11	Third Floor	South side wall chipping for CC bed	18.00	1.00	1.00	1.00	18.00	Rft	
12	Third Floor	Duct slab chipping for plastering	25.00	1.00	1.00	1.00	25.00	Rft	
13	Ground Floor	North side staircase Lock setting for slab	80.00	1.00	1.00	1.00	80.00	Nos	
14	Ground Floor	North side wall lock setting for brick work	30.00	1.00	1.00	1.00	30.00	Nos	
15	Ground Floor	East side concrete chipping for plumbing work	8.00	1.00	6.00	1.00	48.00	Sft	
16	First Floor	East side concrete chipping near lift & Staircase	11.00	1.00	6.00	1.00	66.00	Sft	
17	Terrace Floor	Concrete chipping for cleaning	14.00	1.00	8.00	1.00	112.00	Sft	
18									
19									
20									
21									
22									
23									
24									
25									
Total						17.00	667.00		

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		186		Date - site bills Register		17-8-21	
Company Name:		GURC		Site:		Inrapalis	
Name of Contractor		Eisan kumar					
Nature of work		Chipping by lost setting					
Work done		From Date		To Date		Contractors bill no	
		18-6-21		28-6-21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount		
1.	Block 2277 Ground	-1-	51,160/-	nos	4,51,160/-		
2.	Flats to Terrace floor						
3.	Chipping & lost setting						
4.							
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				4,51,160/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: (17/8/21)		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill N.A. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Estimate sheet

MEASUREMENT SHEET							
Company Name:		GVRC	Approved by:		Venkatesh.G		
Project:		Innopolis	Sign:		-		
Work Description :		Chipping at Ground to Terrace Floor	Work start date:		18-06-2021		
Contractor:		Kiran Kumar	Work end date:		28-06-2021		
Prepared By:		T.Rahul	Date :		19-08-2021		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	Ground Floor	North side wall chipping work	48.00	Sft	80.00	3,840.00	
2	Ground Floor	East side Slab chipping for plastering	10.00	Rft	80.00	800.00	
3	Third Floor	North side Tie beam chipping for Glazing	80.00	Rft	80.00	6,400.00	
4	Second Floor	North side Tie beam chipping for Glazing	23.00	Rft	80.00	1,840.00	
5	Second Floor	North side slab chipping for External plastering	21.00	Rft	80.00	1,680.00	
6	Second Floor	Duct slab chipping for plastering	25.00	Rft	80.00	2,000.00	
7	Terrace Floor	Duct Tie Beam Chipping for Columns	12.00	Rft	80.00	960.00	
8	Second Floor	South side wall chipping for CC bed	16.00	Rft	80.00	1,280.00	
9	Third Floor	North side Tie Beam chipping for Glazing	22.00	Rft	80.00	1,760.00	
10	Second Floor	North side Tie Beam chipping for Glazing	31.00	Rft	80.00	2,480.00	
11	Third Floor	South side wall chipping for CC bed	18.00	Rft	80.00	1,440.00	
12	Third Floor	Duct slab chipping for plastering	25.00	Rft	80.00	2,000.00	
13	Ground Floor	North side staircase Lock setting for slab	80.00	Nos	60.00	4,800.00	
14	Ground Floor	North side wall lock setting for brick work	30.00	Nos	60.00	1,800.00	
15	Ground Floor	East side concrete chipping for plumbing work	48.00	Sft	80.00	3,840.00	
16	First Floor	East side concrete chipping near lift & Staircase	66.00	Sft	80.00	5,280.00	
17	Terrace Floor	Concrete chipping for cleaning	112.00	Sft	80.00	8,960.00	
18							
19							
20							
21							
22							
23							
24							
25							
Total						51,160.00	-