


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		10 110		Date - site bills Register		20/08/2021	
Company Name:		MMRK UP		Site:		GHT	
Name of Contractor		P. HANUMANTHU					
Nature of work		PAINTING WORK					
Work done		From Date		25/5/2021		To Date	
						02/08/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	G HMC PARK	762	4.5/-	Rsq	3,427/-		
2.	ENAMEL PAINT						
3.	B - Block	3470	8.5/-	Sq	29,496		
4.	1st floor						
5.	Corridor						
6.	FLAT NO 110 TO						
7.	113 AREA						
8.							
9.							
10.							
11.	Total:				32,923/-		
Bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		—		PO/WO date:		—	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 20/08/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
20 AUG 2021  
A. SURESH  
PROJECT MANAGER

Estimate Sheet									
Company Name:	Mehta & Modi Realty Kowkur Ilp							workdone from date : 25-05-2021	
Project:	GHT							work done todate 02-08-2021	
work description:	Painting work done CA & GHMC Park Details								
Prepared By	A Suresh							Approved by:	
Contractor Name	P Hanumanthu							Sign:	
Date:	20-08-2021								
		A					C	D=AxC	E=Sum of D
S No.	Item Description	Quantity	Units	Rate	Amount	Item Head Total	Remarks		
1	GHMC Park Curb stone paint	762	Rft	5	3,429				
2	B Block 1st floor corridor paint	3,470	Sft	9	29,496				
3						32,925			

  
 APPROVED BY  
 20 AUG 2021  
 A. SURESH  
 PROJECT MANAGER

Measurement Sheet										
Company Name:		Mehta & Modi Realty Kowkur 1lp								
Project:		GHT								
Description :		Painting work done CA & GHMC Park Details								
Prepared By:		A Suresh								
Date :		20-Aug-2021								
Name of the Contractor :		P Hanumanthu								
A	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head	Remarks
1	<b>GHMC Park</b>	Curb Stone Enamil	762	1	1	1	762	Rft	762	
		Paint								
2	B Block	Corridor area								
	Flat no 110	Corridor area	61	1	9	2	1,041	Sft		
		Ceiling area	61	7	1	1	398	Sft		
		Main door	4	7	1	2	49	Sft		
			4	1	5	1	18	Sft		
							1,372	Sft		
		Beam area offsets	28	1	1	1	28	Sft		
							Subtotal A	1,400	Sft	
3	Entrance of the wall									
			67	1	11	1	737	Sft		
		Openings	6	1	4	10	240	Sft		
			7	1	4	1	28	Sft		
							469	Sft		
		Beam area offsets	67	1	1	1	67	Sft		
		Ceiling area	67	7	1	1	463	Sft		
							Subtotal B	999	Sft	
4	Flat no 11 to 111	Corridor area								
		Walls	49	1	10	1	493	Sft		
		Ceiling area	49	7	1	1	320	Sft		
		Beam area offsets	20	1	1	1	20	Sft		



