


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		-514-		Date - site bills Register		20/8/21	
Company Name:		MRMLLP		Site:		GMR	
Name of Contractor Bikshapathi . S.							
Nature of work Centring							
Work done		From Date			To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	C-block Upper						
2.	basement slab						
3.	at 16' 6" level	20.692	35	sft	7,24,208		
4.	add 16% lifting		16%		1,15,514		
5.	charges						
6.	steel cutting	25	500	NO's	12,500		
7.	& shifting from						
8.	MPL site						
9.							
10.							
11.	Total:				8,52,222		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 20/08/21		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Company Name:		MR Mallapur LLP								Approved by:		Rann prasad	
Project:		Gulmohar Residency								Sign:			
Work Description:		C-block Upper Basement slab @ 116'6" LVL											
Contractor :		B.Srisailem											
Prepared By		Srinivas N											
Date:		19.08.21											
S No.	Item Head	Item Description	Length	Width	Height	Nos	Quantity	E= AxBxCxD	F	Units			
	1 (C-block	Q1-Q8	45.25	5.75	1.00	1.00	260		Sr				
		P8-Q8	9	5.75	1.00	1.00	52		Sr				
	Upper basement Slab	Q14-Q20	45.25	5.75	1.00	1.00	260		Sr				
	at 116'6" level	R14-R20	45.25	5.75	1.00	1.00	260		Sr				
		P8-P14	77.66	5.75	1.00	1.00	447		Sr				
		O1-O20	168.16	2.75	1.00	1.00	462		Sr				
		L1-L20	168.16	2.75	1.00	1.00	462		Sr				
		J1-J8	33.91	2.75	1.00	1.00	93		Sr				
		J14-J19	32.25	2.75	1.00	1.00	89		Sr				
		G1-G19	33.16	2.75	1.00	1.00	91		Sr				
		F1-F14	122.25	2.75	1.00	1.00	336		Sr				
		D1-D14	122.5	2.75	1.00	1.00	337		Sr				
		B8-B14	21.66	2.75	1.00	1.00	60		Sr				
		D8-B8	9	2.75	1.00	1.00	25		Sr				
		C1-Q1	84.5	5.75	1.00	1.00	486		Sr				
		C3-Q3	84.5	2.75	1.00	1.00	232		Sr				
		C4-Q4	84.5	2.75	1.00	1.00	232		Sr				
		G6-Q6	84.5	2.75	1.00	1.00	338		Sr				
		B8-Q8	92.25	2.75	1.00	1.00	254		Sr				
		B9-P9	83	2.75	1.00	1.00	228		Sr				
		B10-P10	83	2.75	1.00	1.00	228		Sr				
		B11-P11	83	2.75	1.00	1.00	228		Sr				
		B12-P12	83	2.75	1.00	1.00	228		Sr				
		B13-L13	55	2.75	1.00	1.00	151		Sr				
		O13-P13	16.5	2.75	1.00	1.00	45		Sr				
		B14-L14	55	2.75	1.00	1.00	151		Sr				
		O14-R14	31.25	2.75	1.00	1.00	86		Sr				
		G16-L16	16.58	2.75	1.00	1.00	46		Sr				
		J15-K15	6	2.75	1.00	1.00	17		Sr				
		O16-R16	30.5	2.75	1.00	1.00	84		Sr				
		G17-J17	9.25	2.75	1.00	1.00	25		Sr				
		O18-R18	30.5	2.75	1.00	1.00	84		Sr				
		G19-L19	17.5	2.75	1.00	1.00	48		Sr				
		O19-R19	30.5	2.75	1.00	1.00	84		Sr				
		L20-R20	16	2.75	1.00	1.00	44		Sr				
	Slab Area	c1-c8 X C8-Q8	44.5	84.5	1.00	1.00	3760		Sr				
		B8-B14 X P8-P13	79.16	83.08	1.00	1.00	6577		Sr				
		G14-R14 X R20-R14	68.5	45.35	1.00	1.00	3100		Sr				
	Perimeter		741	0.5	1.00	1.00	371		Sr				
	Stair case 1&2	Waist Slab	11	4.66	1	4.00	205		Sr				
		Mid Landing	5	9.33	1.00	4.00	187		Sr				
		Sides	11	0.5	4.00	2.00	44		Sr				
		Steel Cutting and Shifting From MPL Site	20	1	1.00	1.00	20692		Nos				

Allowance for Consumables

Bikshapati,  
Chakripuram

Date: 19.08.21

In favor of: MRMLLP  
Project / Site: Gulmohar Residency  
Location: Mallapur  
Type of Work: RCC Works  
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-block Lower basement Slab part bill Total Amount =.8,52,222 /- Work done from date 13.07.21 to date 16.08.21	Rs.17,444 /-

Amount in words: One Lakh Seventy Four Thousand Four Hundred Forty Four Rupees Only.

Sign: Ch. Malleshwar

Allowance for Equipment

Bikshapati,  
Chakripuram

Date: 19.08.21

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** RCC Works  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-block Lower basement Slab part bill Total Amount = 8,52,222 /- Work done from date 13.07.21 to date 16.08.21	Rs.340,888 /-

Amount in words: Three Lakh Forty Thousand Eight Hundred Eighty Eight Rupees Only.

Sign: Ch. Mallikarjun

## Bill for Labour Charges

Bikshapati,  
Chakripuram

Date: 19.08.21

**In favor of:** MRMLLP  
**Project / Site:** Gulmohar Residency  
**Location:** Mallapur  
**Type of Work:** RCC Works  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards C-block Lower basement Slab part bill Total Amount =.8,52,222 /- Work done from date 13.07.21 to date 16.08.21	Rs.340,888 /-

Amount in words: Three Lakh Forty Thousand Eight Hundred Eighty Eight Rupees Only.

Sign: Ch. Mallikarjuna