

**Construction division.**  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register	839	Date - site bills Register	20/8/2021			
Company Name:	MPL	Site:	May Flower Platinum			
Name of Contractor	Janardan Prasad,					
Nature of work	Tiles work.					
Work done	From Date	To Date				
	10/7/2021	12/8/2021				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Tiles laying inside flat					
2.	C-101, C-103, C-104, C-401, C-402 - 5.5 flr	(1500 sft)				
3.	Retained Tiles	975 X 5	13/-	6ff	63,375 = R	
4.	Toilets	400 X 5	16/-	8ff	32,000 = R	
5.	Kitchen utility	140 X 5	13/-	8ff	9,100 = R	
6.	SKirting	300 X 5	13/-	8ff	19,500 = R	
7.	C-105 - (1800 sft flr)					
8.	Retained tiles	1170 X 1	13/-	8ff	15,210 = R	
9.	Toilets	600 X 1	16/-	6ff	9,600 = R	
10.	Kitchen utility	140 X 1	13/-	8ff	1,820 = R	
11.	SKirting	360 X 1	13/-	8ff	4,680 = R	
		Total:			1,55,285 = R	
Bill required	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>	GST bill required	YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>			
Measurement & estimate sheet:	Required <input checked="" type="checkbox"/> Not required <input type="checkbox"/>	Measurement & estimate sheet:	Enclosed <input checked="" type="checkbox"/> Not enclosed <input type="checkbox"/>			
PO/WO no.		PO/WO date:				
Remarks :						
Approved by Project Manager	Approved by Design Team	Approved by M.D.				
Date: 20/8/2021	Date:	Date:				
Sign:	Sign:	Sign:				

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable fill N/A. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign: Janardan Prasad

ESTIMATE SHEET							Approved	S. V. Subba Reddy
Company Name:		MPPPL						
Project:		Max Flower Platinum						
Work Description:		Tiles work at C-101, C-103, C-104, C-105, C-401, C-402						
Name of the Contractor:		Janardhan Prasad						
Prepared By:		K. Narendra Reddy						
Date:		20-08-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
		<b>Tiles work at C-101-C-103, C-104, C-105, C-401, C-402</b>						
		<b>Tiles work at C-101-1500 sft Flat</b>						
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00		
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	24795	
		<b>Tiles work at C-103-1500 sft Flat</b>						
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00		
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	24795	
		<b>Tiles work at C-104-1500 sft Flat</b>						
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00		
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	24795	

<b>Tiles work at C-105-1800 sft flat</b>							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	1170.00	sft	13.00	15,210.00	
2	Toilets tiles work	Toilets	600.00	sft	16.00	9,600.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00	
4	Skirting	Skirting 3"	360.00	sft	13.00	4,680.00	
<b>21310</b>							
<b>Tiles work at C-401-1500 sft flat</b>							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00	
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00	
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	
<b>24795</b>							
<b>Tiles work at C-402-1500 sft flat</b>							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00	
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00	
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	
<b>24795</b>							
<b>Total</b>							
<b>155285</b>							
<b>Amount in words - One Lakh Fifty Five Thousand Two Hundred rupees only</b>							

MEASUREMENT SHEET										
Company Name:		Nippi			Approved		S.V.Subba Reddy			
Project:		May Flower Platinum								
Work Description:		Tiles work at C-101,C-103, C-104, C-105, C-401, C-402								
Name of the Contractor:		Janardhan Prasad								
Prepared By:		K.Narendar Reddy								
Date:		20-08-2021								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
<b>Tiles work at C-101,C-103, C-104, C-105, C-401, C-402</b>										
<b>Tiles work at C-101-1500 sft flat</b>										
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00	
4	Skirting	Skirting 3" - 20 % of SBU/A	300.00	1.00	1.00	1.00	300.00	ft	300.00	
<b>Tiles work at C-103-1500 sft flat</b>										
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00	
4	Skirting	Skirting 3" - 20 % of SBU/A	300.00	1.00	1.00	1.00	300.00	ft	300.00	
<b>Tiles work at C-104-1500 sft flat</b>										
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00	
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00	
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00	
4	Skirting	Skirting 3" - 20 % of SBU/A	300.00	1.00	1.00	1.00	300.00	ft	300.00	

	<b>Tiles work at C-105-1800 sq ft flat</b>											
1	Tiles flooring work	1800 sq ft	1.00	1.00	4.00	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	1.00	1.00	1.00	1.00	sq ft	600.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	sq ft	600.00
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	sq ft	140.00
	<b>Tiles work at C - 401-1500 sq ft flat</b>											
1	Tiles flooring work	1500 sq ft	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	nos	350.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	1.00	1.00	1.00	1.00	sq ft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	sq ft	400.00
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	sq ft	140.00
	<b>Tiles work at C-402-1500 sq ft flat</b>											
1	Tiles flooring work	1800 sq ft	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	1.00	1.00	1.00	1.00	sq ft	600.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	sq ft	600.00
4	Skirting	Skirting 3" - 20 % of SBUA	360.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	sq ft	140.00
	<b>Skirting 3" - 20 % of SBUA</b>											
4	Skirting	Skirting 3" - 20 % of SBUA	300.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	sq ft	360.00
	<b>Skirting 3" - 20 % of SBUA</b>											
			300.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	sq ft	300.00

**Bill for Consumables**

Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:20-08-2021

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1, Mallapur  
**Type of Work:** Tiles work at C-101,C-103, C-104, C-105, C-401, C-402 flats  
**Towards:** Allowance for Consumables

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done Tiles work at C-101,C-103, C-104, C-105, C-401, C-402 flats . Total amount =Rs 1,55,285 =00 Work done from date 10-07-2021 to 12-08-2021	Rs.31,057=00

Amount in words: Thirty One Thousand and Fifty Seven rupees only.

Sign: \_\_\_\_\_

### Bill for Equipment Allowance

Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:20-08-2021

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tiles work at C-101,C-103, C-104, C-105, C-401, C-402 flats  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Tiles work at C-101,C-103, C-104, C-105, C-401, C-402 flats Total amount =Rs 1,55,285=00 Work done from date 10-07-2021 to 12-08-2021	Rs.62,114=00

Amount in words: Sixty Two Thousand One Hundred and Fourteen rupees only.

Sign: \_\_\_\_\_

**Bill for Labour charges**

Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:20-08-2021

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Tiles work at C-101,C-103, C-104, C-105, C-401, C-402 flats  
**Towards:** Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Tiles work at C-101,C-103, C-104, C-105, C-401, C-402 flats . Total amount = Rs 1,55,285=00 Work done from date 10-07-2021 to 12-08-2021	Rs.62,114=00

Amount in words: Sixty Two Thousand One Hundred and Fourteen rupees only.

Sign: \_\_\_\_\_