

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		- 544 -	Date - site bills Register		30/8/21	
Company Name:		MR MallapurUP	Site:		GMR.	
Name of Contractor		T. kurmanna.				
Nature of work		Morrum k stones removing on rock area at DkE-Blocks				
Work done		From Date			To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	DkE blocks	7220	L/S	sft	35,000/-	
2.	Rock surface					
3.	cleaning					
4.						
5.						
6.						
7.						
8.						
9.						
10.						
11.	Total:				35,000/-	
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		—		PO/WO date:		—
Remarks :						
Please take approval of Anand Sir						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 30/8/21		Date:		Date:		
Sign: <i>[Signature]</i>		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET						
Company Name:		MRMLLP			Approved by	Ram Prasad
Project:		Gulmohar Residency			Sign:	
Work Description:		Morrum ,stones clearing on rock surface in D & E block				
Prepared By		G Rajesh kumar				
Contractor Name						
Date:		16-06-21				
S No.	Item Head	Item Description	Quantity	Units	Rate in Rs	Amount in Rs
		Rock on Slope Area				
1	D & E block	Morrum ,stones clearing on rock surface in D & E block	7,220	Sft	1.00	7,220
		Lump Sum Amount is (As per Contractor Aggreed)				55,000
	Note					
	a	Due to Slope and excess morrum and small stones giving L/S				
	b	Rs 55,000 arrived on Daily basis helpers 6 pairs x 8 days				
	c	No machinaries charges applies				
	d	Scaffolding if needed will be provided				

APPROVED BY
 16 JUN 2021
 R. RAM PRASAD
 PROJECT MANAGER

TSD
 16/06/21

Bill for Equipment Allowance

T.Kurmanna
Flat.No.312, C-Block
GMG, Mallapur,
Hyderabad.

Date: 30.08.21.


In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Morrum , stones clearing work done at D & F blocks .
Towards: Allowance for equipment .

S No.	Description	Amount
1.	Brief description of work done : Towards morrumm , stones clearing on rock surface in D & E Blocks . Total Amount = Rs.35000/- Work done from date 28.07.21 to date 10.08.21.	Rs.14000/-

Amount in words: Fourteen Thousand Rupees Only.

Sign: _____



Bill for labour charges

T Kurmanna
Flat-312,
GMC, Mallapur,
Hyderabad.

Date: 30.08.21.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Morrum , stones clearing work done at D & F blocks .
Towards: labour charges

S No.	Description	Amount
1.	Brief description of work done : Towards morrumm , stones clearing on rock surface in D & E Blocks . Total Amount = Rs.35000/- Work done from date 28.07.21 to date 10.08.21.	Rs.14000/-

Amount in words: Fourteen Thousand Rupees Only.

Sign: _____

T Kurmanna

Allowance for Consumables

T.Kurmanna
Flat.No.312, C-Block
GMG, Mallapur,
Hyderabad.

Date: 30.08.21.

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Morrum , stones clearing work done at D & F blocks .
Towards: Allowance for consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards morrumm , stones clearing on rock surface in D & E Blocks . Total Amount = Rs.35000/- Work done from date 28.07.21 to date 10.08.21.	Rs.7000/-

Amount in words: Seven Thousand Rupees Only.

Sign: _____

T. Kurmanna