

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		-545-	Date - site bills Register		29/8/21	
Company Name:		MRMLLP	Site:		GMR	
Name of Contractor		Rambabu				
Nature of work		Complementary door frames.				
Work done		From Date		To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	WIPC door	32	220 /-	NO's	7040 /-	
2.	frames fixing					
3.	work done at					
4.	B-block Flat					
5.	NO :- 603, 604, 605					
6.	& 606					
7.						
8.						
9.						
10.						
11.	Total:				7040/-	
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 29/8/21		Date:		Date:		
Sign: <i>[Signature]</i>		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATE SHEET									
Company Name:	MRMallapur LLP							Approved by:	Ramprasad
Project:	Gulmohar Residency							Sign:	
Work Description:	WPC Door frames fixing work done at B-Block 603,604,605&606								
Contractor Name:	Ram Babu								
Prepared By	Madhan								
Date:	29.08.2021								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
1	WPC Door frames fixing work done at B-Block 603,604,605&606								
	WPC Door frames fixing of		32.00	No's	220.00	7,040.00			
	all doors for 4 flats at B-block								
						Total Amount :	7040.00		
	Amount in Words : Seven Thousand Fourty Rupees Only.								

Olivia

MEASUREMENT SHEET

Company Name:	MRMallapur LLP	Approved by:	Ramprasad						
Project:	Gulmohar Residency	Sign:							
Work Description:	WPC Door frames fixing work done at B-Block 603,604,605&606								
Contractor Name:	Ram Babu								
Prepared By:	Madhan								
Date:	29.08.2021								
S No.	Item Head	Item Description	Length	Width	Height	D Nos	E = AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
	WPC Door frames fixing work done at B-Block 603,604,605&606								
1	Main Door	Frame size - 3'6" x 7'	1.00	1.00	1.00	4.00	4.00	No's	
2	Bed room Door	Frame size - 3' x 7'	1.00	1.00	1.00	12.00	12.00	No's	
3	Utility room door	Frame size - 2'6" x 7'	1.00	1.00	1.00	4.00	4.00	No's	
4	Toilet room door	Frame size - 2'6" x 7'	1.00	1.00	1.00	8.00	8.00	No's	
5	Pooja room Door	Frame size - 2'6" x 7'	1.00	1.00	1.00	4.00	4.00	No's	32.00

Bill for Equipment Allowance

Ram Babu,
Mallapur,
Hyderabad

Date: 29.08.2021

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: WPC door frames fixing work done at B-block.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done : Towards WPC Main door , Bed room door , Utility room door , Pooja room , Toilet door frames fixing work done at B-Block for flat no - 603,604,605&606. Total Amount =7040/- Work done from date 28.07.21 to date 28.08.2021.	Rs.2816/-

Amount in words: Two Thousand Eight Hundred and Sixteen Rupees Only.

Sign: Rambabu

Bill for Labour Charges

Ram Babu,
Mallapur,
Hyderabad

Date: 29.08.2021

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur
Type of Work: WPC door frames fixing work done at B-block.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Towards WPC Main door , Bed room door , Utility room door , Pooja room , Toilet door frames fixing work done at B-Block for flat no - 603,604,605&606. Total Amount =7040/- Work done from date 28.07.21 to date 28.08.2021.	Rs.2816/-

Amount in words: Two Thousand Eight Hundred and Sixteen Rupees Only.

Sign: Ram Babu

Allowance for Consumables

Ram Babu,
Mallapur,
Hyderabad

Date: 29.08.2021

In favor of: MR Mallapur LLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: WPC door frames fixing work done at B-block.
Towards: Allowance for Consumables.

S No.	Description	Amount
1.	Brief description of work done : Towards WPC Main door , Bed room door , Utility room door , Pooja room , Toilet door frames fixing work done at B-Block for flat no - 603,604,605&606. Total Amount =7040 Work done from date 28.07.21 to date 28.08.21.	Rs.1408/-

Amount in words: One Thousand Four Hundred and Eight Rupees Only.

Sign: Ram Babu