


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		867		Date - site bills Register		08/09/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		B. Hanumanth					
Nature of work		Painting work.					
Work done		From Date		To Date			
		25/08/2021		02/09/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Balcony, utility V Painter work.						
2.	C-901, C-902 - Type 1 - 2 Nos	431 x 2	12.25/-	Sft	10,560 = P		
3.	C-903 - C-904 - Type 2 - 2 Nos	437 x 2	13.25/-	Sft	10,707 = P		
4.	C-905, C-906, B-903, B-904 - type 3 - 4 nos	461 x 4	12.25/-	Sft	22,589 = P		
5.							
6.	B-902 - type 4 - 1 No	461 x 1	12.25	Sft	5,647 = P		
7.							
8.	SUB TOTAL				49,502 = P		
9.	RST (8%)				8,910 = P		
10.							
11.	Total:				58,413 = P		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.I.D.			
Date: 6/9/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor since B. Hanumanth

ESTIMATE SHEET							Approved	
Company Name:	MPPPL							
Project:	May Flower Patnam							
Work Description:	Balcony and Utility painting 9th floor- part 2							
Name of the Contractor	B.Hannamathu							
Prepared By	K. Narendra Reddy							
Date:	06-09-2021							
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
	Painting of external Balcony & utility C-901 to C-906, B-902, B-903, B-904							
1	Balcony & Utility putty & OBD	C-901, C-902 -Type 1- 2 flats	852	sft	12.25	10560		
2	Balcony & Utility putty & OBD	C-903, C-904 -Type 2-2 flats	874	sft	12.25	10707		
3	Balcony & Utility putty & OBD	C-905, C-906, B-903, B-904 - Type - 3 - 4 flats Type - 3 - 11 flats	1844	sft	12.25	22589		
4	Balcony & Utility putty & OBD	B-902- Type - 4 - 1 flats	461	sft	12.25	5647		
		Sub Total					49502	
		GST 18 %					8910	
		Total					58413	
		Amount in words Fifty Eight Thousand Four Hundred and Thirteen rupees only						
Note : Painting with birla putty instead of lappam = 8.50+5= Rs.13.50. Two coats of putty, primer and one coat of paint = Rs. 12.25 and 18 % GST added								

MEASUREMENT SHEET		Approved							
Company Name	MPT								
Project	Max Tower Platform								
Work Description	Balcony and Utility Painting for Tower Part 2								
Name of the Contractor	R Harinagatha								
Contract No.	N Number/Rev								
Date	06-06-2023								
S No	Item Head	Item Description	A Length	B Width	C Height	D Nos	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
	Painting of external Balcony & utility	Painting work on coat putty of door side jamb Type 3							
		Ceiling	9.50	7.00	1.00	1.00	67	sf.	
		Walls	9.50	1.00	9.25	1.00	88	sf.	
			7.00	1.00	9.25	2.00	130	sf.	
		Beams Jams	9.50	1.00	1.25	1.00	12	sf.	
		Door jamb	9.50	1.00	1.50	1.00	14	sf.	
		Column Jams	8.00	0.33	1.00	2.00	5	sf.	
		Railing bottom	9.00	1.00	1.25	1.00	11	sf.	
		Utility area-ceiling	7.50	4.00	1.00	1.00	30	sf.	327
		Walls	7.50	1.00	6.50	2.00	98	sf.	
			4.00	1.00	6.50	2.00	52	sf.	
		Window Opening Jams	3.00	1.00	0.75	2.00	5	sf.	
			3.00	1.00	0.75	2.00	5	sf.	
		Door side Jams							139
		Sub total							515
		Deduction							
		Window	3.00	1.00	4.00	1.00	12	sf.	
			2.50	1.00	4.00	1.00	10	sf.	
		Deduction Door balcony	8.00	1.00	4.00	1.00	32	sf.	
									54
		Total Area							461
2	Painting work on coat putty of Area=1500sf- Type 1	Painting work on coat putty							
		Ceiling	8.00	7.00	1.00	1.00	56	sf.	
		Walls	7.00	1.00	9.25	2.00	130	sf.	
			8.00	1.00	9.25	1.00	74	sf.	
		Beams Jams	8.00	1.00	1.25	1.00	10	sf.	
		Railing bottom	8.00	1.00	1.50	1.00	12	sf.	
		Column Jams	8.00	0.33	1.00	1.00	3	sf.	
		Utility area-ceiling	5.25	5.58	1.00	1.00	29	sf.	294
		Ceiling	1.50	3.66	1.00	1.00	5	sf.	

