


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	201	Date - site bills Register	14/9/21			
Company Name:	GURC	Site:	Tumopoly			
Name of Contractor	Eshwara Rao					
Nature of work	Scabbling					
Work done	From Date	To Date				
	25/8/21	06/9/21				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	2727 Main duct	5180	5.00/-	Sft	25,900.00	
2.	" East side Toilet duct	1850	5.00/-	"	9250.00	
3.	" " behind "	1184	5.00/-	"	5920.00	
4.	" kleft " "	1184	5.00/-	"	5920.00	
5.	OHT Scabbling	1150	5.00/-	"	5750.00	
6.	East side Libt	3626	5.00/-	"	18,130.00	
7.						
8.						
9.	Addition of 10% on bill for site 4 km from city.				7,087.00	
10.						
11.	Total:				77,957.00	
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 14/9/21		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Eshwara Rao Toilets Scaffolding 14-09-21 part 3
Estimate sheet

ITEM SHEET		Company Name:		Project:		Work start date:		Work end date:	
GVRC		Inopolis		Scaffolding details in 2727,5600C,4545, Atrium & 5600E		25-08-2021		06-09-2021	
Eshwara Roa		G venkatesh		Date :		14-09-2021			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	2727 - Main Duct	Central Duct in 2727 block	5,180.00	SA	5.00	25,900.00			
2	2727 - Bathroom Duct	East side Duct beside Toilet	1,850.00	SA	5.00	9,250.00			
3	2727 - Bathroom Duct	East side Duct beside Toilet	1,184.00	SA	5.00	5,920.00			
4	2727 - Bathroom Duct	West side Duct beside Toilet	1,184.00	SA	5.00	5,920.00			
5	2727 - OHT	OHT scaffolding for plastering purpose	1,150.00	SA	5.00	5,750.00			
6	2727 - Lift	scaffolding for East side Lift	3,626.00	SA	5.00	18,130.00			
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
Total					10%	70,870	77,957		
						7,087	-		

Note : Add 10 % on bill amount as site is very far from city

Eshwara Rao Toilets Scaffolding 14-09-21 part 3
Measurement Sheet

Amount to 130.00

MEASUREMENT SHEET									
Company Name:		GVRC							
Project:		Innopolis							
Work Description :		Scaffolding details in 2727,5600C,4545, Atrium & 5600F		Work start date:		25-08-2021			
Contractor:		Eshwara Roa		Work end date:		06-09-2021			
Prepared By:		G venkatesh		Date :		14-09-2021			
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	2727 - Main Duct	Central Duct in 2727 block	35.00	1.00	74.00	2.00	5,180.00	Sft	
2	2727 - Bathroom Duct	East side Duct beside Toilet	25.00	1.00	74.00	1.00	1,850.00	Sft	
3	2727 - Bathroom Duct	East side Duct beside Toilet	16.00	1.00	74.00	1.00	1,184.00	Sft	
4	2727 - Bathroom Duct	West side Duct beside Toilet	16.00	1.00	74.00	1.00	1,184.00	Sft	
5	2727 - OIT	OIT scaffolding for plastering purpose	50.00	1.00	23.00	1.00	1,150.00	Sft	
6	2727 - Lift	scaffolding for East side Lift	49.00	1.00	74.00	1.00	3,626.00	Sft	
7									
8									
9									
10									
11									
12									
13									
14									
15									
16									
17									
18									
19									
Total						7.00	14,174.00		

Note : Add 10 % on bill amount as site is very far from city