


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		859.		Date - site bills Register		01/09/2021	
Company Name:		MPL		Site:		MFA	
Name of Contractor		Anand Waterproofing.					
Nature of work		Waterproofing work					
Work done		From Date		To Date			
		08/06/2021		29/08/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	TOF-107 Water tanks						
2.	Waterproofing.	9,857.85	26.00	S/ft	2,56,304.00/-		
3.							
④	TOF-107 Water Tanks						
5.	Hacking.	9,857.85	0.50	S/ft	4,928.00/-		
6.							
7.							
8.							
9.							
10.							
11.							
		Total:				2,61,232.00/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no. 76675:				PO/WO date:			
Remarks : As per Circular NO: 848(d) i.e. Rs=26/-, By mistake PO: 76675 was made Rs: 25/-, so, please treat this as per Circular Rate i.e. Rs: 26/-.							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 01/9/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



**MEASUREMENT SHEET**

Company Name:		MPL	Prepared by:		R.Ashok				
Project:		May Flower Platinum							
Work Description:		TOT-LOT Water Tank Waterproofing							
Contractor Name:		Anand Waterproofing							
Date:		01.09.2021							
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
	TOT-LOT Water Tank Waterproofing work								
1		Tank-01	34.75	1.00	13.00	2.00	903.50	Sft	
			24.33	1.00	13.00	2.00	632.58	Sft	
			34.75	1.00	24.33	1.00	845.47	Sft	
2		Tank-02	33.91	1.00	13.00	2.00	881.66	Sft	
			24.75	1.00	13.00	2.00	643.50	Sft	
			33.91	1.00	24.75	1.00	839.27	Sft	
3		Tank-03	29.91	1.00	13.00	2.00	777.66	Sft	
			24.00	1.00	13.00	2.00	624.00	Sft	
			29.91	1.00	24.00	1.00	717.84	Sft	
4		Tank-04	38.75	1.00	13.00	2.00	1,007.50	Sft	
			24.33	1.00	13.00	2.00	632.58	Sft	
			38.75	1.00	24.33	1.00	942.79	Sft	
5		Columns	4.50	1.00	13.00	7.00	409.50	Sft	
		Total Slab Area sft					9,857.85	Sft	