


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		210		Date - site bills Register		16/9/2021	
Company Name:		GVRC		Site:		Innopolis	
Name of Contractor		Md. ishaq					
Nature of work		Centring					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Staircase 3 rd to Terrace	683	88	Sft	60,029		
2.	Cable Trench	1290	42	"	54,180		
3.	Terrace column	3351	88	"	2,94,346		
4.	OHT, slab, RW & Beam	3181	88	"	2,79,465		
5.	Head Room slab	1145	88	"	1,00,545		
6.	" Beam	612	88	"	53,787		
7.	Duct slab "	2132	88	"	1,87,304		
8.	Misc			"	6,23,234		
9.	DB-RW & SW	445	42	"	18,709		
10.	Main Duct column	707	88	"	62,125		
11.	Total:				17,33,724/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 16/9/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

updated miscellaneous works .16-09-2021										
Company Name:	GVRC									
Project:	Innopolis									
Work Description:	Head Room Slab									
Prepared By:	G Venkatesh									
Date:	26-08-2021									
Slab Area										
S No.	Item	Thickness	Slab area from ACAD in sft	Slab deduction in sft	Net slab area in sft	Slab Perimeter from ACAD in rft	column drop addition in sft	Net perimeter in sft	Centring area in sft	Concrete qty in cft
			476	-	476	99		49	1,051	237
1	Duct Slab	0.50	476	-	476	99		49	525	237
2	NE Head Room Slab	0.50	476	0	476	99			1576	474

Company Name:	GVRC												
Project:	Innopolis												
Work Description:	Head Room Beams												
Prepared By:	G venkatesh												
Date:	27-08-2021												
Beam Size in mm	300 x 500	600 x 500	230 x 500	230 x 525	230 x 450	300 x 525	300 x 450	375 x 525	300 x 600	230 x 600			
Beam Size in inch	12" x 20"	24" x 20"	9" x 20"	9" x 21"	9" x 18"	12" x 21"	12" x 18"	15" x 21"	12" x 24"	9" x 24"			
Centring area in sq ft per rft	3.00	4.00	2.75	2.92	2.42	3.17	2.67	3.42	3.67	3.42			
Concrete area in cft per rft	1.00	2.00	0.75	1.06	0.63	1.08	0.83	1.08	1.33	1.00			
S no	Beam no & size	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Centring area in sq ft	Concreting qty in cft
1	B1 230 x 450					100.73						243.43	62.96
2	B2 300 x 525						39.69			66.32		368.86	131.42
3	B3 300 x 450											-	-
4	B4 230 x 525				20.66							60.27	21.96
Total :												612	194.38

Company Name:		GVRC								
Project:		Innopolis								
Work Description:		G,st & 2nd floor extension slab estimate of 2727block								
Prepared By		G Venkatesh								
Date:		05-05-2021								
Slab Area										
S No.	Item	Thickness	Slab area from ACAD in sft	Slab deduction in sft	Net slab area in sft	Slab Perimeter from ACAD in rft	column drop addition in sft	Net perimeter in sft	Centring area in sft	Concrete qty in cft
1	Ground floor extension slab	0.66	1,153		1,153			-	1,153	766
2	1st floor extension slab	0.66	1,153	0	1,153			-	1,153	766
3	2nd floor extension slab	0.66	1,153	0	1,153			-	1,153	766

updated miscellaneous works												16-09-2021	
Tie beams													
Company Name:	GVRC												
Project:	Innopolis												
Work Description:	Extension slab, columns in peripheral brickwall in G, 1st & 2nd floors in 2727 block												
Prepared By:	G venkatesh												
Date:	26-04-2021												
Beam Size in mm	150 x 230	600 x 500	230 x 500	230 x 625	230 x 450	300 x 525	300 x 450	375 x 525	300 x 600	230 x 600			
Beam Size in inch	6" x 9"	24" x 20"	9" x 20"	9" x 25"	9" x 18"	12" x 21"	12" x 18"	15" x 21"	12" x 24"	9" x 24"			
Centring area in sft per rft	0.67	4.00	2.75	3.58	2.42	3.17	2.67	3.42	3.67	1.00			
Concrete area in cft per rft	1.00	2.00	0.75	1.00	0.63	1.08	0.83	1.08	1.33	1.00			
S no	Beam no & size	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Centring area in sft	Concrete qty in cft
1	G floor BW Tie beam	158.59										1.138	159
2	1st floor BW Tie beam	158.59										1.138	159
3	2nd floor BW Tie beam	158.59										1.138	159
4	3rd floor BW Tie beam	158.59										103	14
5	G floor fire door Tie beam	14.40										103	14
6	1st floor fire door Tie beam	14.40										103	14
7	2nd floor fire door Tie beam	14.40										103	14
8	3rd floor fire door Tie beam	14.40										4.966	692
9	Total :												

Company Name:		GYRC		updated miscellaneous works 10-09-2021																					
Project:		Incapolis		columns for peripheral wall																					
Work Description:		supported columns for peripheral wall																							
Prepared By:		G Venkatesh																							
Date:		03-05-2021																							
Footings, Pedestals and Columns:																									
S.No.	Item	Type	Size	Shuttering Qty	Shuttering g. units	Concrete qty in cft	Grid A	Grid B	Grid B'	Grid C	Grid C'	Grid D	Grid E	Grid F	Grid G	Grid H	Grid I	Grid J	Grid K	Grid L	Grid M	Grid N	Total numbers	Total Centering qty	Total concrete qty
1	1st floor columns	C1	9"9"x18"	4 sft	4 sft	0	-	3	-	4	-	-	-	-	-	-	-	-	-	-	-	7	28	123	
2	2nd floor columns	C2	1'x1'2"x18"	6 sft	6 sft	0	1	-	2	2	-	-	-	-	-	-	-	-	-	-	-	1	15	96	
3	1st floor columns	C1	9"9"x34"	3 sft	3 sft	0	-	3	-	4	-	-	-	-	-	-	-	-	-	-	-	7	28	89	
4	1st floor columns	C2	1'x1'2"x34"	5 sft	5 sft	0	1	-	2	2	-	-	-	-	-	-	-	-	-	-	-	1	15	70	
5	2nd floor columns	C1	9"9"x34"	3 sft	3 sft	0	-	3	-	4	-	-	-	-	-	-	-	-	-	-	-	7	28	89	
6	2nd floor columns	C2	1'x1'2"x34"	5 sft	5 sft	0	1	-	2	2	-	-	-	-	-	-	-	-	-	-	-	1	15	70	
7	2nd floor columns	C1	9"9"x34"	3 sft	3 sft	0	-	3	-	4	-	-	-	-	-	-	-	-	-	-	-	7	28	89	
8	2nd floor columns	C2	1'x1'2"x34"	5 sft	5 sft	0	1	-	2	2	-	-	-	-	-	-	-	-	-	-	-	1	15	70	
9	Subtotal D- for Col 3 upto GL.			26	0	0	3	9	6	12	0	6	6	18	18	18	9	0	0	0	0	24	0	172	694

Company Name:		GVRC		updated miscellaneous works .16-09-2021									
Project:		Innopolis											
Work Description:		OHT slab											
Prepared By:		G Venkatesh											
Date:		26-08-2021											
Slab Area													
S No.	Item	Thickness	Slab area from ACAD in sft	Slab deduction in sft	Net slab area in sft	Slab Perimeter from ACAD in rft	column drop addition in sft	Net perimeter in sft	Centring area in sft	Concrete qty in cft			
1	OHT bottom Slab	0.66	1,062	476	586	572		380	965	389			
2	OHT Top Slab	0.50	1,062	0	1,062	42		21	1,083	529			
1	OHT Retaining wall		23'9" * 5" * 5'						58				
2	OHT Retaining wall		45'7" * 5" * 5'						101				
3	OHT Retaining wall		77'9" * 5" * 5'						165				
4	OHT Retaining wall		52'6" * 5" * 5'						115				
									439.20				
	OHT Retaining wall	W	18'8" * 15'						445				

Company Name:		GVRC		updated miscellaneous works	16-09-2021													
Project:		Innopolis																
Work Description:		Head Room Slab																
Prepared By:		G Venkatesh																
Date:		26-08-2021																
Slab Area																		
S No.	Item	Thickness	Slab area from ACAD in sft	Slab deduction in sft	Net slab area in sft	Slab Perimeter from ACAD in rft	column drop addition in sft	Net perimeter in sft	Centring area in sft	Concrete qty in cft								
1	SE Head Room Slab	0.50	541	-	541	82		41	582	269								
2	NE Head Room Slab	0.50	513	0	513	101		50	563	255								
									1145	525								

Company Name:	GVRG					
Project:	Imopolis					
Work Description:	Extension slab,columns in peripheral brickwall in G, 1st & 2nd floors in 2727 block.					
Prepared By:	G Venkatesh					
Date:	26-04-2021	A	B	C	D	A*C
SHUTTERING AREAS						
SL NO	BLOCK	TYPE OF STRUCTURE	QTY	UOM	APPROVED RATE	AMOUNT
1	2727	G floor BW Tie beam	1,138	sft	42.00	47.798
2	2727	1st floor BW Tie beam	1,138	sft	46.20	52.578
3	2727	2nd floor BW Tie beam	1,138	sft	50.82	57.835
4	2727	3rd floor BW Tie beam	1,138	sft	55.90	63.619
5	2727	G floor fire door Tie beam	103	sft	42.00	4.340
6	2727	1st floor fire door Tie beam	103	sft	46.20	4.774
7	2727	2nd floor fire door Tie beam	103	sft	50.82	5.251
8	2727	3rd floor fire door Tie beam	103	sft	55.90	5.777
9	2727	G floor extension slab	1,153	sft	42.00	48.441
10	2727	1st floor extension slab	1,153	sft	46.20	53.285
11	2727	2nd floor extension slab	1,153	sft	50.82	58.614
12	2727	G floor columns	123	sft	42.00	5.146
13	2727	G floor columns	96	sft	42.00	4.045
14	2727	1st floor columns	89	sft	46.20	4.099
15	2727	1st floor columns	70	sft	46.20	3.222
16	2727	2nd floor columns	89	sft	50.82	4.509
17	2727	2nd floor columns	70	sft	50.82	3.544
18	2727	3rd floor columns	89	sft	55.90	4.959
19	2727	3rd floor columns	70	sft	55.90	3.899
20	4545	Retaining wall		sft	46.20	-
21	4545	Retaining wall		sft	46.20	-
22	2727	Staircase steps	410	N0's	150.00	61.500
23	2727	Terrace columns		sft	55.90	-
24		Total	9,530	sft		4,97,234
25		Laying of DLC in 2727 block				1,26,000
26					Total	6,23,234