


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register	214	Date - site bills Register	17/9/2021			
Company Name:	GVRC	Site:	Innopoly			
Name of Contractor	Laxminarayana					
Nature of work	painting					
Work done	From Date	To Date				
	07/8/21	17/9/2021				
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	East internal coat	5340.35	1.50	Sft	8010.53	
2.	" external "	3394.57	1.50	"	5,031.86	
3.	East fire duct internal	1932.58	1.50	"	2899.00	
4.	" " external	879.70	1.50	"	1319.00	
5.	West common Area	1371.9	1.50	"	2058.00	
6.	East " "	3384.8	1.50	"	5077.00	
7.	Main level external	4954.4	1.50	"	7432.00	
8.	Duct behind lift	3066.5	1.50	"	4600.00	
9.						
10.	Addition of 20% as site is very far from city				4965.00	
11.	Total:				41,393.00	
Bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required	<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		
Measurement & estimate sheet:	<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:	<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed		
PO/WO no.			PO/WO date:			
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 17/9/2021		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Laxminarayana Painting Primer part - 2  
Estimate sheet

ESTIMATE SHEET							
Company Name:		GVRC					
Project:		Innopolis					
Work Description :		Block 2727 External & Internal one Coat of Primer for d		Work start date:	07-08-2021		
Contractor:		Laxminarayana		Work end date:	17-09-2021		
Prepared By:		G venkatesh		Date :	17-09-2021		
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	Lift	East&West side internal one coat primer	5,340.35	Sft	1.50	8,010.53	
2	Lift	East&West side External one coat primer	3,354.57	Sft	1.50	5,031.86	
3	Fire Duct	East side fire ducts internal one coat primer	1,932.58	Sft	1.50	2,898.86	
4	Fire Duct	East side fire ducts External one coat primer	879.70	Sft	1.50	1,319.54	
5	West side CA	West side common area	1,371.93	Sft	1.50	2,057.90	
6	East side CA	East side common area	3,384.87	Sft	1.50	5,077.31	
7	Main duct	Main duct external	4,954.45	Sft	1.50	7,431.67	
8	West Duct behind lift	West side ducts behine lift External one coat primer	3,066.56	Sft	1.50	4,599.84	
9							
10							
11							
12							
13		Note : Add 20% on Bill amount as site is very far from city			20%	4,964.95	
14	Total					41,392.48	-

Laxminarayana Painting Primer part - 2  
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC							
Project:		Innopolis							
Work Description :		Block 2727 External & Internal one Coat of Primer for ducts,CA & lift				Work start date:		07-08-2021	
Contractor:		Laxminarayana				Work end date:		17-09-2021	
Prepared By:		G venkatesh				Date :		17-09-2021	
			A	B	C	D	E = AxBxCxD	F	G= Sum of E
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Lift	East&West side internal one coat primer	33.16	1.00	80.52	2.00	5,340.35	Sft	
2	Lift	East&West side External one coat primer	34.32	1.00	48.87	2.00	3,354.57	Sft	
3	Fire Duct	East side fire ducts internal one coat primer	12.00	1.00	80.52	2.00	1,932.58	Sft	
4	Fire Duct	East side fire ducts External one coat primer	9.00	1.00	48.87	2.00	879.70	Sft	
5	West side CA	West side common area	14.04	1.00	48.87	2.00	1,371.93	Sft	
6	East side CA	East side common area	69.26	1.00	48.87	1.00	3,384.87	Sft	
7	Main duct	Main duct external	50.69	1.00	48.87	2.00	4,954.45	Sft	
8	West Duct behind lift	West side ducts behine lift External one coat primer	20.92	1.00	48.87	3.00	3,066.56	Sft	
9									
10									
11									
12		Note : Add 20% on Bill amount as site is very far from city							
13									
14	Total						24,285.02		-