


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		217		Date - site bills Register		21/9/2021	
Company Name:		GVRL		Site:		Innopoly	
Name of Contractor		Vasanthi Construction					
Nature of work		RCC + civil work					
Work done		From Date		16/5/21		To Date	
						21/9/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Comprovidhull RCC column	209	42	Sft	8785		
2.	" Beam	90	42	"	3788		
3.	" Brickwork	500	30	"	15,000		
4.	" plastering	1800	32	"	32,000		
5.	" column concreting	346	6	"	2,0705		
6.							
7.							
8.							
9.							
10.							
11.	Total:				61,649-00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 21/9/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Description:		GVRC				
Prepared By		Innopolis				
Description:		Payment summary details				
Prepared By		G Venkatesh				
		21-09-2021				
SHUTTERING AREAS						
GROUND FLOOR						
SL NO	BLOCK	TYPE OF STRUCTURE	QTY	UOM	APPROVED RATE	AMOUNT
1	CA	Compoundwall column RCC	209	sft	42	8,785
2	CA	Compoundwall bream	90	sft	42	3,788
3	CA	Compoundwall brickwork	500	sft	30	15,000
4	CA	Compoundwall brickwork plastering	1000	sft	32	32,000
5	CA	Compoundwall column pouring	346	sft	6	2,075
6		<b>Sub Total - B</b>		<b>sft</b>		<b>61,649</b>



		Dimensions												
		Compound wall												
		G venkatesh												
		21-09-2021												
Size in mm		300 x 500	600 x 500	230 x 500	230 x 625	230 x 230	300 x 525	300 x 450	375 x 525	300 x 600	230 x 600			
Size in inch		12" x 20"	24" x 20"	9" x 20"	9" x 25"	9" x 9"	12" x 21"	12" x 18"	15" x 21"	12" x 24"	9" x 24"			
Centring area in sft per rft		3.00	4.00	2.75	3.58	0.92	3.17	2.67	3.42	3.67	3.42			
Concrete area in cft per rft		1.00	2.00	0.75	1.06	0.63	1.08	0.83	1.08	1.33	1.00			
S no	Beam no & size	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Centring area in sft	Concreting qty in cft
1	BEAM 230 x 230						98.40						90.20	61.50
<b>Total :</b>													<b>90</b>	<b>61.50</b>

All CIVIL & Rcc works  
CW Measurement Sheet

MEASUREMENT SHEET										
Company Name:		GVRC								
Project:		Innopolis								
Work Description :		compoundwall brickwork South side			Work start date:		18-04-2021			
Contractor:		vasathi constructions			Work end date:		21-09-2021			
Prepared By:		G venkatesh			Date :		21-09-2021			
			A	B	C	D	E=AxBxCxD	F	G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	
1	compoundwall	Hollow brickwork	10.00	1.00	5.00	10.00	500.00	sft		
2	compoundwall	Hollow brickwork plastering	10.00	10.00	5.00	2.00	1,000.00	sft		
3										
4										
5										
6										
7										
8										
9										
10										
11										
12										
12						12.00	1,500.00			
13	Total									