


Construction division,  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		219		Date - site bills Register		21/9/21	
Company Name:		GVRC		Site:		Innopolis	
Name of Contractor		Md. ishag					
Nature of work		RCC (5600 C)					
Work done		From Date		19/8/21		To Date	
						21/9/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Head Room columny	224	56	Sft	12,544		
2.	" Beany	316	56	"	17,657		
3.	" Slab	443	56	"	24,775		
4.	Lift "	419	56	"	23,399		
5.							
6.							
7.							
8.	GST (18%)				14,108		
9.							
10.							
11.	Total:				92,484.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 21/9/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Company Name:		GVRC				
Project:		Innopolis				
Work Description:		payment summary of 5600C block				
Prepared By		G Venkatesh				
Block		Headroom, lift & columns of 5600C				
Date:		21-09-2021				
SHUTTERING AREAS						
SL NO	BLOCK	TYPE OF STRUCTURE	QTY	UOM	RATE	AMOUNT
1	5600C	Headroom columns	224	sft	56	12,544
2	5600C	Headroom Beams	316	sft	56	17,657
3	5600C	Headroom slab	443	sft	56	24,775
4	5600C	Lift slab	419	sft	56	23,399
		GST			18%	14,108
		<b>Total</b>	<b>1,402</b>	<b>sft</b>		<b>92,484</b>
Note: Approved Rates are as per MD sir instructions						
		Every floor lifting charges	10%			
		Ground floor	42			
		1st floor	46			
		2nd floor	51			
		Terrace	56			

Headroom columns

Company Name:		GVRC														
Project:		Innopolis														
Work Description:		Footings & columns concrete,shuttering estimate of 5600C Block Headroom														
Prepared By		G Venkatesh														
Date:		23-04-2021														
Footings, Pedestals and Columns.																
							Number of footings, pedestals, columns in each grid.									
S No.	Item	Type	Size	Shuttering Qty	Shuttering units	Concrete qty in cft	Grid A	Grid B	Grid C	Grid D	Grid E	Total numbers	Total Centering qty	Total concrete qty		
1	Column - 1	C1	9"x1'6"x11'8"	44	sft	12	-	-	1	-	-	1	44	12		
2	Column - 1	C2	1'x2'x11'8"	60	sft	22	-	1	-	-	-	1	60	22		
3	Column - 1	C3	1'x2'x11'8"	60	sft	22	2	-	-	-	-	2	120	45		
4	Subtotal D- column 1			164	sft	57	2	1	1	0	0	4	224	80		

		Innopolis								
		Headroom & lift Beams Concrete estimate of 5600C								
		21-09-2021								
Beam Size in mm		300 x 750	300 x 675	230 x 300	230 x 375	230 x 450	230 x 525			
Beam Size in inch		12" x 30"	12" x 27"	9" x 12"	9" x 15"	9" x 15"	9" x 21"			
Centring area in sft per rft		5.00	4.50	1.75	2.25	2.25	3.25			
Concrete area in cft per rft		2.00	1.75	0.56	1.13	0.56	0.94			
no	Beam no & size	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Beam length in rft	Centring area in sft	Concreting qty in cft	
1	B1 230 x 450					140.38		315.86	78.97	
2								-	-	
	Total :							316	79	

Item	Thickness	Slab area from ACAD in sft	Slab deduction lift in sft	Net slab area in sft	Slab Perimeter from ACAD in rft	Slab perimeter deduction for lift in rft	Net perimeter in rft	Centring area in sft	Concrete qty in cft
1 Headroom slab	0.5	219	-	219	191	33	224	443	109
2 Lift Slab	0.5	194	-	194	191	33	224	419	97