


Construction division.
Advice for giving credit to contractors/suppliers.

| | | | | | | |
|---|--|-------------------------------|--|-------|-------------|---------------------|
| Sl. No. - site bills register | 890 | Date - site bills Register | 21/9/2021 | | | |
| Company Name: | MPL | Site: | may flower platinum | | | |
| Name of Contractor | YOUSUF AL | | | | | |
| Nature of work | False ceiling | | | | | |
| Work done | From Date | To Date | | | | |
| | 14/9/2021 | 17/9/2021 | | | | |
| Sl. No. | Villa Flat block no. | Qty. | Rate | Units | Amount | Contractors bill no |
| 1. | C-402 - Plan ceiling | 777 | 36 | Sft | 28,692=0 | |
| 2. | Vertical | 453 | 36 | Sft | 16,308 | |
| 3. | C-404 - Plan ceiling | 930 | 36 | Sft | 33,480=0 | |
| 4. | Vertical | 581 | 36 | Sft | 20,916=0 | |
| 5. | C-602 - Plan ceiling | 777 | 36 | Sft | 28,692=0 | |
| 6. | Vertical | 453 | 36 | Sft | 16,308=0 | |
| 7. | Total | | | | 1,44,396=0 | |
| 8. | | | | | 25,991=0 | |
| 9. | | | | | | |
| 10. | | | | | | |
| 11. | Total: | | | | 1,70,387=00 | |
| Bill required | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | GST bill required | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | | |
| Measurement & estimate sheet: | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | Measurement & estimate sheet: | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | | | |
| PO/WO no. | 80594 | PO/WO date: | 16/9/2021 | | | |
| Remarks : | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| Approved by Project Manager | Approved by Design Team | Approved by M.D. | | | | |
| Date: 22/9/2021 | Date: | Date: | | | | |
| Sign:  | Sign: | Sign: | | | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill N/A. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor name: YOUSUF AL

| MEASUREMENT SHEET | | | | | | | | | |
|------------------------|---|-------------------|-------------|------------|-------------|-----------|-----------------------|------------|-------------------------------|
| Company Name | MPPJ | | | | | Approved | | | |
| Project | Max Flower Platinum | | | | | | | | |
| Work Description | False Ceiling Work at Flats - C-402, C-405, C-602, Luxury Flats | | | | | | | | |
| Name of the Contractor | Yousif Ali | | | | | | | | |
| Prepared By | K. Narendra Reddy | | | | | | | | |
| Date | 21-09-2021 | | | | | | | | |
| S No. | Item Head | Item Description | A Length | B Width | C Height | D Nos. | E=AxBxCxD Quantity | F Units | G=Sum of E Item Head Total |
| 1 | False Ceiling Work at Flats - C-402, C-405, C-602, Luxury Flats | | | | | | | | |
| | False ceiling- C-402 1500 sft | Drawing | 12.25 | 11.00 | 1.00 | 1.00 | 135 | sft | |
| | | Dining | 16.50 | 10.00 | 1.00 | 1.00 | 165 | sft | |
| | | Master Bed Room | 13.50 | 12.00 | 1.00 | 1.00 | 162 | sft | |
| | | Dressing | 9.00 | 5.00 | 1.00 | 1.00 | 45 | sft | |
| | | Children Bed Room | 12.00 | 10.50 | 1.00 | 1.00 | 126 | sft | |
| | | Guest Bed Room | 10.50 | 10.00 | 1.00 | 1.00 | 105 | sft | |
| | | passage | 4.50 | 1.50 | 1.00 | 1.00 | 7 | sft | |
| | | | 12.00 | 4.00 | 1.00 | 1.00 | 48 | sft | |
| | Verticals | Drawing | | | | | | | 793 |
| | | Vertical | 132.00 | 1.00 | 1.00 | 1.00 | 132 | Rt | |
| | | Dining | | | | | | | |
| | | Cut out | 7.00 | 1.50 | 1.00 | 1.00 | 11 | Rt | |
| | | Vertical | 177.00 | 1.00 | 1.00 | 1.00 | 177 | Rt | |
| | | Rafters | 129.00 | 1.00 | 1.00 | 1.00 | 129 | Rt | |
| | | cut out | 3.50 | 1.25 | 1.00 | 1.00 | 4 | Rt | |
| | | Total Verticals | | | | | | | 453 |
| 2 | Part No: C-405 1800 sft | | | | | | | | |
| | | Drawing | 14.25 | 10.75 | 1.00 | 1.00 | 153 | sft | |
| | | Passage | 14.50 | 5.00 | 1.00 | 1.00 | 73 | sft | |
| | | Living | 17.00 | 11.00 | 1.00 | 1.00 | 187 | sft | |
| | | Dining | 9.75 | 8.25 | 1.00 | 1.00 | 80 | sft | |
| | | Master Bed Room | 12.25 | 11.50 | 1.00 | 1.00 | 141 | sft | |
| | | Dressing | 5.50 | 5.00 | 1.00 | 1.00 | 28 | sft | |
| | | Children Bed Room | 12.00 | 9.75 | 1.00 | 1.00 | 117 | sft | |
| | | Guest Bed Room | 12.00 | 11.00 | 1.00 | 1.00 | 132 | sft | |
| | | Puja | 4.75 | 4.00 | 1.00 | 1.00 | 19 | sft | |
| | | Total Area | | | | | | | 930 |

