


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		893		Date - site bills Register		22/9/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor Jamaratun Prasad.							
Nature of work Tiles work.							
Work done		From Date		10/8/2021		To Date	
						18/9/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
Tiles Laby inside flat.							
1.	C-403, C-404, C-604-1504	975 x 3	13/-	Sft	38,025 = R		
2.	Verandah tiles Toilets	400 x 3	16/-	Sft	19,200 = R		
3.	Kitchen utility SKirting	140 x 3	13/-	Sft	5,460 = R		
4.	C-405, B-403, B-404-1800 Sft Verandah tiles	300 x 3	13/-	Sft	11,700 = R		
5.	Toilets	1170 x 3	13/-	Sft	45,630 = R		
6.	Kitchen utility	600 x 3	16/-	Sft	28,800 = R		
7.	SKirting	140 x 3	13/-	Sft	5,460 = R		
8.	B-402 - 2140 Sft Verandah tiles	1391 x 1	13/-	Sft	18,083 = R		
9.	Toilets	600 x 1	16/-	Sft	9,600 = R		
10.	Kitchen utility	140 x 1	13/-	Sft	1,820 = R		
11.	SKirting	428 x 1	13/-	Sft	5,564 = R		
Total:					203,382 = R		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 22/9/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name: Jamaratun Prasad

ESTIMATE SHEET							Approved	S. V. Subba Reddy
Company Name:		MPPPL						
Project:		May Flower Platinum						
Work Description:		Tiles work at C-403, C-404, C-405, B-402, B-403, B-404, C-604						
Name of the Contractor		Janardhan Prasad						
Prepared By		K. Narendar Reddy						
Date:		21-09-2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
	Tiles work at C-403, C-404, C-405, B-402, B-403, B-404, C-604							
	Tiles work at C-403-1500 sft Flat							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00		
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	24795	
	Tiles work at C-404-1500 sft Flat							
	Tiles flooring work							
1	Toilets tiles work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00		
2	Kitchen & Utility	Toilets	400.00	sft	16.00	6,400.00		
3	Skirting	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4		Skirting 3"	300.00	sft	13.00	3,900.00	24795	
	Tiles work at C-405-1800 sft Flat							
	Tiles flooring work							
1	Toilets tiles work	Verified Tiles Flooring 65% of 1500	1170.00	sft	13.00	15,210.00		
2	Kitchen & Utility	Toilets	600.00	sft	16.00	9,600.00		
3	Skirting	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4		Skirting 3"	360.00	sft	13.00	4,680.00	31310	

MEASUREMENT SHEET									
Company Name:	MPPPL	Approved	S.V.Subba Reddy						
Project:	May Flower Platinum								
Work Description:	Tiles work at C-403, C-404, C-405, B-402, B-403, B-404, C-604								
Name of the Contractor	Janardhan Prasad								
Prepared By:	K.Narendar Reddy								
Date:	21-09-2021								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
	Tiles work at C-403, C-404, C-405, B-402, B-403, B-404, C-604								
	Tiles work at C-403-1500 sft flat								
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20% of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00
	Tiles work at C-404-1500 sft flat								
1	Tiles flooring work	Flooring work - 1500 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	2.00	400.00	sft	400.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20% of SBUA	300.00	1.00	1.00	1.00	300.00	ft	300.00
	Tiles work at C-405-1800 sft flat								
1	Tiles flooring work	Flooring work - 1800 sft	1.00	1.00	1.00	1.00	1.00	nos	1.00
2	Toilets tiles work	Toilets	200.00	1.00	1.00	3.00	600.00	sft	600.00
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	1.00	1.00	1.00	140.00	sft	140.00
4	Skirting	Skirting 3" - 20% of SBUA	360.00	1.00	1.00	1.00	360.00	ft	360.00

Bill for Consumables

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:21-09-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1, Mallapur
Type of Work: Tiles work at C-403, C-404, C-405, B-402, B-403, B-404, C-604
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Tiles work at C-403, C-404, C-405, B-402, B-403, B-404, C-604 . Total amount =Rs 2.03,382=00 Work done from date 10-08-2021 to 18-09-2021	Rs.40,676=00

Amount in words: Fourty Thousand Six Hundred and Seventy Six rupees only.

Sign: _____

Bill for Equipment Allowance

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:21-09-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at C-403, C-404, C-405, B-402, B-403, B-404, C-604
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Tiles work at C-403, C-404, C-405, B-402, B-403, B-404, C-604 , Total amount =Rs 2,03,382=00 Work done from date 10-08-2021 to 18-09-2021	Rs.81,353=00

Amount in words: Eighty One Thousand Three Hundred Fifty Three rupees only.

Sign: _____

Bill for Equipment Allowance

Janardhan
Kakatiya nagar, Neeredmet
Hyderabad

Date:21-09-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at C-403, C-404, C-405, B-402, B-403, B-404, C-604
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Tiles work at C-403, C-404, C-405, B-402, B-403, B-404, C-604 , Total amount =Rs 2,03,382=00 Work done from date 10-08-2021 to 18-09-2021	Rs.81,353=00

Amount in words: Eighty One Thousand Three Hundred Fifty Three rupees only.

Sign: _____