


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		Date - site bills Register				
Company Name: <i>Mehra and Modi Realty Suryapet LLP</i>		Site: <i>Timmapur</i>				
Name of Contractor: <i>Tirupati Precast (Hardik Patel)</i>						
Nature of work: <i>Precast compound wall fixing</i>						
Work done		From Date	To Date			
		<i>12/08/2021</i>	<i>17/09/2021</i>			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	<i>Entrance Eastside</i>	<i>1350.00</i>	<i>87.00</i>	<i>SFT</i>	<i>1,17,450.00</i>	
2.	<i>Entrance Southside</i>	<i>275.00</i>	<i>87.00</i>	<i>SFT</i>	<i>23,925.00</i>	
3.	<i>Entrance South-</i>					
4.	<i>-side (extra)</i>	<i>240.00</i>	<i>87.00</i>	<i>SFT</i>	<i>20,880.00</i>	
5.						
6.	<i>Factory East side</i>	<i>517.50</i>	<i>87.00</i>	<i>SFT</i>	<i>45,022.50</i>	
7.	<i>Factory North-east</i>	<i>115.00</i>	<i>87.00</i>	<i>SFT</i>	<i>10,005.00</i>	
8.	<i>Factory Southside</i>	<i>1170.00</i>	<i>87.00</i>	<i>SFT</i>	<i>1,53,990.00</i>	
9.	<i>Factory west side</i>	<i>1212.50</i>	<i>87.00</i>	<i>SFT</i>	<i>1,05,487.50</i>	
10.	<i>Factory Northwest</i>	<i>527.50</i>	<i>87.00</i>	<i>SFT</i>	<i>45,892.50</i>	
11.	Total:	<i>6007.50</i>	<i>87.00</i>	<i>SFT</i>	<i>5,22,652.50</i>	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.		<i>79510/183098</i>		PO/WO date:		<i>09/08/2021</i>
Remarks : <i>The first P.O is Made for 5285 SFT. Later on it was extended by 722.50 SFT Extra By MD Sir approval. The first P.O amount is for 4,59,795.00. An extra amount of Rupees. 62,857.50. MD Sir have approved it.</i>						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: <i>22/09/2021</i>		Date:		Date:		
Sign: <i>[Signature]</i>		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

[Signature]
MEHTA & MODI REALTY SURYAPET LLP
5-4-187/3 & 4, IInd Floor,
Soham Mansion, M. G. Road,
SECUNDERABAD-500 003.

Measurement Sheet										
Company Name:		MEHTA AND MODI REALTY SURYAPET LLP (Timmapur)					APPROVED BY			
Project:		Timmapur					SIGN			
Description :		Precast Compound wall fixing								
Prepared By:		R.Dinesh Kumar								
Date :		16-09-2021								
Name of the Contractor :		Tirupati Precast (Hardik Patel)								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total	Remarks
1	Precast Compound wall fixing at Entrance.	Work done at Entrance East side	270 Feet	2 Inches	5 Feet	1.00	1350.0	SFT		
		Work done at Entrance South side	55 Feet	2 Inches	5 Feet	1.00	275.00	SFT		
		Work done at Entrance South side (Extra Wall)	48 Feet	2 Inches	5 Feet	1.00	240.00	SFT		
									1865 SFT	
2	Precast Compound wall fixing around the factory.	Work done at Factory East side	103.5 feet	2 Inches	5 Feet	1.00	517.50	SFT		
		Work done at Factory North-east side	23 Feet	2 Inches	5 Feet	1.00	115.00	SFT		
		Work done at Factory South side	354 Feet	2 Inches	5 Feet	1.00	1770.00	SFT		
		Work done at Factory West side	242.5 Feet	2 Inches	5 Feet	1.00	1212.50	SFT		
		Work done at Factory North-West side	105.5 Feet	2 Inches	5 Feet	1.00	527.50	SFT		
									4142.5 SFT	
							Total area of work done = 6007.50 SFT			


MEHTA & MODI REALTY SURYAPET LLP
 5-4-187/3 & 4, IInd Floor,
 Soham Mansion, M. G. Road,
 SECUNDERABAD-500 003.

Estimation Sheet							
Company Name:		MEHTA AND MODI REALTY SURYAPET LLP (Timmapur)				APPROVED BY	
Project:		TIMMAPUR				SIGN	
Description :		Precast Compound wall fixing					
Prepared By:		R.Dinesh kumar					
Date :		16-Sep-2021					
Contractor :		Tirupati Precast (Hardik Patel)					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	Precast Compound wall fixing at Entrance	Work done at Entrance East side	1350.00	SFT	87.00	1,17,450.00	
		Work done at Entrance South side	275.00	SFT	87.00	23,925.00	
		Work done at Entrance South side (Extra Wall)	240.00	SFT	87.00	20880.00	
2	Precast Compound wall fixing around the factory	Work done at Factory East side	517.50	SFT	87.00	45,022.50	
		Work done at Factory North-east side	115.00	SFT	87.00	10,005.00	
		Work done at Factory South side	1770.00	SFT	87.00	1,53,990.00	
		Work done at Factory West side	1212.50	SFT	87.00	1,05,487.50	
		Work done at Factory NorthWest side	527.50	SFT	87.00	45,892.50	
						Total amount :-	5,22,652.50
Total amount in words :- Five Lakhs Twenty two Thousand Six hundred Fifty two Rupees Fifty Pise Only.							

MEHTA & MODI REALTY SURYAPET LLP
5-4-187/3 & 4, IInd Floor,
Soham Mansion, M. G. Road,
SECUNDERABAD-500 003.

(Signature)


TAX INVOICE**TIRUPATI PRECAST**

7-3-61/2N, Mallikarjuna Nagar, Bairamal Guda, Sagar Ring Road, Hyderabad - 500 078.

To M/s. Mehta and Modi Realty Timmurpur LLP 5-4-187/3&4, 2nd floor, M.G Road Secunderabad. 500003.	Invoice No. : 08 Date : 22-09-2021 PO No. : PO Date :	Book No. 01
---	--	-------------

S. No.	PARTICULARS	HSN Code	Feet	Quantity	Rate	Amount
	Precast compound wall. P.O. 1.		5 Height	5285 59 ft	73.72	389657.00
				722.5 59 ft	73.72	53269.00

In Words Five lakh twenty two thousand nine hundred fifty two only	SUB. TOTAL	442926.00
	CGST: 9 %	39863.25
	SGST: 9 %	39863.25
	IGST: - %	-
	G.TOTAL	522652.50

For **TIRUPATI PRECAST**


Authorised Signatory

Customer's Sign.