

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		905.		Date - site bills Register		28/9/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Ravi chand					
Nature of work		Tiles work.					
Work done		From Date		05/09/2021		To Date	
						25/01/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles laying inside the flat.						
2.	C-601, 602-1500 sqft						
3.	Vetrinal Nics	975 X 2	13/-	Sft	28,350 = 0		
4.	Toilets	400 X 2	16/-	Sft	12,800 = 0		
5.	Kitchen utility	140 X 2	13/-	Sft	3,640 = 0		
6.	Shirley	300 X 2	13/-	Sft	7800 = 0		
7.	B-503-1800 sqft						
8.	Tiles Vetrinal	1170 X 1	13/-	Sft	15,210 = 0		
9.		600 X 1	16/-	Sft	9600 = 0		
10.		140 X 1	13/-	Sft	1820 = 0		
11.		360 X 1	13/-	Sft	4680 = 0		
Total:						80,900 = 0	
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 28/9/2021		Date:		Date:			
Sign: [Signature]		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign 2 RAVI CHAND

ESTIMATE SHEET							Approved	S. V. Subba Reddy
Company Name:		MPPPL						
Project:		May Flower Platinum						
Work Description:		Tiles work at C-601, C-602, B-503						
Name of the Contractor		Ravi Chand						
Prepared By:		K.Narendra Reddy						
Date:		28-09-2021						
S No	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total	
	Tiles work at C-601, C-602, B-503							
	Tiles work at C-601-1500 sft Flat							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00		
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	24795	
	Tiles work at C-602-1500 sft Flat							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	975.00	sft	13.00	12,675.00		
2	Toilets tiles work	Toilets	400.00	sft	16.00	6,400.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4	Skirting	Skirting 3"	300.00	sft	13.00	3,900.00	24795	
	Tiles work at B-503-1800 sft Flat							
1	Tiles flooring work	Verified Tiles Flooring 65% of 1500	1170.00	sft	13.00	15,210.00		
2	Toilets tiles work	Toilets	600.00	sft	16.00	9,600.00		
3	Kitchen & Utility	Kitchen & utility tiles work	140.00	sft	13.00	1,820.00		
4	Skirting	Skirting 3"	360.00	sft	13.00	4,680.00	31310	
	Total							
							80900	
Amount in words - Eighty Thousand and Nine Hundred rupees only								

Bill for Consumables

Ravi Chand
Mallapur
Hyderabad

Date:28-09-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at C-601, C-602, B-503
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles work at C-601, C-602, B-503 Total amount =Rs 80900=00 Work done from date 05-09-2021 to 26-09-2021	Rs.16180=00

Amount in words: Sixteen Thousand One Hundred and Eighty only.

Sign: _____

Bill for Equipment Allowance

Ravi Chand
Mallapur
Hyderabad

Date:28-09-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at C-601, C-602, B-503
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles work at C-601, C-602, B-503 Total amount =Rs 80900=00 Work done from date 05-09-2021 to 26-09-2021	Rs.32360=00

Amount in words: Thirty Two Thousand Three Hundred and Sixty rupees only.

Sign: _____

Bill for Labour charges

Ravi Chand
Mallapur
Hyderabad

Date:28-09-2021

In favor of: MPL
Project / Site: MFPP
Location: 82/1. Mallapur
Type of Work: Tiles work at C-601, C-602, B-503
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done Corridor Tiles work at C-601, C-602, B-503 Total amount =Rs 80900=00 Work done from date 05-09-2021 to 26-09-2021	Rs.32360=00

Amount in words: Thirty Two Thousand Three Hundred and Sixty rupees only.

Sign: _____