


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		908		Date - site bills Register		30/9/2021	
Company Name:		MPL		Site:		May Flower Platinum	
Name of Contractor		Vidhyan Shankar					
Nature of work		False ceiling					
Work done		From Date		18/9/2021		To Date	
						28/9/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	corridor false ceiling part - 2						
2.	2nd floor						
3.	Plain ceiling	2505	36/-	88T	90,180 = 0		
4.	Verticals	903	36/-	88T	32,508 = 00		
5.							
6.							
7.							
8.							
9.	Sub total				1,22,688 = 0		
10.	GST 18%				22,084 = 00		
11.	Total:				1,44,772 = 00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		80773		PO/WO date:		22/9/2021	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 30/9/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Sign 2 VIDHYA SHANKAR

ESTIMATE SHEET							Approved
Company Name:		MPPPL					
Project:		May Flower Patinum					
Work Description:		Corridor false ceiling part -2 - block 2nd floor					
Name of the Contractor:		Vidhya Shanker					
Prepared By:		K. Narendra Reddy					
Date:		30-09-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	Corridor false ceiling part -2 - block 2nd floor						
1	Designer false ceiling	Gypsum ceiling	2,505.00	sft	36.00	90,180.00	
		Verticals	903.00	ft	36.00	32,508.00	122688
							22084
							144772
Amount in words - One Lakh Fourty Four Thousand Seven Hundred and Seventy Two Rupees only							

MEASUREMENT SHEET									
Company Name:		MPPPL				Approved			
Project:		May Flower Parkum							
Work Description:		Corridor false ceiling part -2 - block 2nd floor							
Name of the Contractor		Vidhya Shanker							
Prepared By		K. Narendra Reddy							
Date:		30-09-2021							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
1	Corridor false ceiling part -2 - block 2nd floor	B4 corridor	36.00	7.00	1.00	1.00	252	sft	
		B-3 corridor	15.00	7.00	1.00	1.00	105	sft	
		B3-3 to C-6 corridors	80.00	9.00	1.00	1.00	720	sft	
		C-5 corridor	43.00	7.00	1.00	1.00	301	sft	
		C-1 & C4	35.00	18.00	1.00	1.00	630	sft	
		C-2 & C-3	55.00	7.00	1.00	1.00	385	sft	
		C-BLOCK lobby	14.00	8.00	1.00	1.00	112	sft	2505
		verticals	903.00	1.00	1.00	1.00	903	Rft	903