


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		915		Date - site bills Register		05/10/2021	
Company Name:		MPL		Site:		May flower/platinum	
Name of Contractor		N. Ramkrishna Reddy					
Nature of work		Electrical work.					
Work done		From Date		To Date			
		20/9/2021		01/10/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Switch board fixy done						
2.	C-103, C-104, C-301, C-304	7	3250 =	00	22750 =		
3.	C-501, C-502, C-503						
4.	-1500 Sft						
5.	B-404 - 1800 Sft	1	3375 =	no	3375 =		
6.							
7.							
8.							
9.							
10.							
11.	Total:				26,125 =		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 5/10/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sign L N R K Reddy

ESTIMATE SHEET									
Company Name:		MPL							
Project:		May Flower Platinum							
Work Description:		Switch boards fixing at C-103, C-104, C-301, C-304, C-501, C-502, C-503, B-404-8 Flats							
Name of the Contractor		N. Ramakrishna Reddy							
Prepared By		K. Narendar Reddy							
Date:		05-10-2021							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
Switch boards fixing at C-103, C-104, C-301, C-304, C-501, C-502, C-503, B-403-8 Flats									
1	Switch board fixing inside Flats	C-103, C-104, C-301, C-304, C-501, C-502, C-503-1500 sft Flats	7.00	nos	3,250.00	22,750.00			
2	Switch board fixing inside Flats	B-404-1800 sft Flats	1.00	nos	3,375.00	3,375.00			26,125.00
Amount in words - Twenty Six Thousand One Hundreds and Twenty Five Rupees only									
Note : For switch board fixing 1500 sft - Rs 6500 - we billed 50% i.e Rs.3250 , for 1800 sft - Rs 6750-we billed 50% i.e Rs.3375 and for 2140 sft - Rs 7250-we billed 50% i.e Rs.3625									

Bill for Consumables
N. Ramakrishna Reddy
Mallapur
Hyderabad

Date: 05-10-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1, Mallapur
Type of Work: Switch boards fixing at C-103, C-104, C-301, C-304, C-501, C-502,
C-503, B-404-8 flats
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done : Switch boards fixing at C-103, C-104, C-301, C-304, C-501, C-502, C-503, B-404-8 flats Total amount =Rs.26,125=00 Work done from date :20-09-2020 to 01-10-2021	Rs. 5225=00

Amount in words: Five Thousand Two Hundred and Twenty Five rupees only.

Sign: _____

Bill for Labour charges
N. Ramakrishna Reddy
Mallapur
Hyderabad

Date: 05-10-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Switch boards fixing at C-103, C-104, C-301, C-304, C-501, C-502, C-503, B-404-8 flats
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done : Switch boards fixing at C-103, C-104, C-301, C-304, C-501, C-502, C-503, B-404-8 flats Total amount =Rs.26,125=00 Work done from date :20-09-2020 to 01-10-2021	Rs. 10450=00

Amount in words: Ten Thousand Four Hundred and Fifty rupees only.

Sign: _____

Bill for Equipment Allowance

N. Ramakrishna Reddy

Mallapur

Hyderabad

Date: 05-10-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: Switch boards fixing at C-103, C-104, C-301, C-304, C-501, C-502, C-503, B-404-8 flats
Towards: Allowance for Equipments

S No.	Description	Amount
1.	Brief description of work done : Switch boards fixing at C-103, C-104, C-301, C-304, C-501, C-502, C-503, B-404-8 flats Total amount =Rs.26,125=00 Work done from date :20-09-2020 to 01-10-2021	Rs. 10450=00

Amount in words: Ten Thousand Four Hundred and Fifty rupees only.

Sign: _____