

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		232		Date - site bills Register		02/10/2021	
Company Name:		GVRRC		Site:		Innapolis	
Name of Contractor		Vasanthi construction & developers					
Nature of work		Hydrogenation Block Brick work					
Work done		From Date		20/09/21		To Date	
						30/09/21	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Excavation	1080	9	cft	9720/-		
2.	Peel work	432	6	Sft	2592/-		
3.	Inter locking						
4.	Brick work						
5.	type-01	1728	16	Sft	27,648/-		
6.							
7.	Bed concrete	324	11	Sft	3564/-		
8.							
9.	material						
10.	shifting work (20/-)				8704		
11.	disposed						
Total:				Total		52,228/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 08/10/2021		Date:		Date:			
Sign: O. [Signature]		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

	A	B	C	D	E	F	G
1	Estimate Sheet						
2	Company Name :	GVRC		Approved by		BalaMurali	
3	Project :	Innoplis					
4	Work Description	hydrogenation block brick work					
5	Perpared By :	Salman					
6	Contractor Name :	Vasanthi Constnution & Developers					
7	Date	01-10-2021					
8							
9	SI No	Item Head	Item Description	Quantity	Units	Rate	Amount
10							
11	1		Excavtion	1080.0	Cft	9.00	9,720.00
12							
13	2		PCC work	432.0	Sft	6.00	2,592.00
14							
15	3		InterLocking Brick work Type 1	1728.0	Sft	16.00	27,648.00
16							
17	4		Bed concrete	324.0	Sft	11.00	3,564.00
18							
19							
20			Total Amount				43,524.00
21							
22			Material Shifting And Long Distance 20%				8,704.00
23							
24							
25			Total Amount				52,228.00
26							

A	B	C	D	E	F	G	H	I	J
1	Measurement Sheet								
2	Company Name :	GVRC	Approved by		BalaMurali				
3	Project :	Innoplis							
4	Work Description	Hydrogenation Block							
5	Perpared By :	Salman							
6	Contractor Name :	Vasanthi Consturction & Developers							
7	Date	01-10-2021							
8			A	B	C	D	E	F	
9	Sjno	Item Desecription	Length	Width	Hight	Nos	Quantity	Units	
10									
11	1	Excavtion	75.00	2.00	2.50	2.00	750.00	Cft	
12			33.00	2.00	2.50	2.00	330.00	Cft	
13								Cft	1080.00
14									
15	2	PCC work	75.00	2.00	1.00	2.00	300.00	Sft	
16			33.00	2.00	1.00	2.00	132.00	Sft	
17									432.00
18									
19	3	InterLocking Brick work Type 1	75.00	1.00	8.00	2.00	1200.00	Sft	
20			33.00	1.00	8.00	2.00	528.00	Sft	
21								Sft	1728.00
22									
23	4	Bed concrete	150.00	1.00	1.50	1.00	225.00	Sft	
24			66.00	1.00	1.50	1.00	99.00	Sft	
25								Sft	324.00
26									

*Handwritten signature and date:*  
 01-10-2021