


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		932		Date - site bills Register		11/10/2021	
Company Name:		MPL		Site:		MFP	
Name of Contractor		Mohammad Ilyas					
Nature of work		Centering, Centering & Rod bending work					
Work done		From Date		To Date			
		10/07/2021		29/08/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	Swimming pool						
2.	Deck wall.	1,447.52	39.00	Sft	56,453.00		
②	Deck Beams	211.73	39.00	Sft	8,257.00		
③	Deck Slab	1,077.61	39.00	Sft.	42,026.00		
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,06,737.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 11/10/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**Bill for Labour charges**

Mohammad Ilyas  
Seethapalmandi, Warasiguda,  
Hyderabad.

Date : 11-10-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Centring, Concreting and Rod bending work.  
**Towards:** Allowance for Labour charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done: Towards TOT-LOT Swimming Pool Deck Slab. Total amount = Rs. 1,06,737.00/- Work done from date 10-07-2021 to 29-08-2021	Rs. 42,694.00/-

Amount in Words: Forty Two Thousand Six Hundred and Ninety Four Rupees Only.

Sign: \_\_\_\_\_

## Bill for Equipment Allowance

Mohmmad Ilyas  
Seethapalmandi, Warasiguda,  
Hyderabad.

Date : 11-10-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Centring, Concreting and Rod bending work.  
**Towards:** Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards TOT-LOT Swimming Pool Deck Slab. Total amount = Rs. 1,06,737.00/- Work done from date 10-07-2021 to 29-08-2021	Rs. 42,694.00/-

Amount in Words: Forty Two Thousand Six Hundred and Ninety Four Rupees Only.

Sign: \_\_\_\_\_

## Bill for Consumables

Mohmmad Ilyas  
Seethapalmandi, Warasiguda,  
Hyderabad.

Date :11-10-2021

**In favor of:** MPL  
**Project / Site:** MFP  
**Location:** 82/1. Mallapur  
**Type of Work:** Centring, Concreting and Rod bending work.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards TOT-LOT Swimming Pool Deck Slab. Total amount = Rs. 1,06,737.00/- Work done from date 10-07-2021 to 29-08-2021	Rs. 21,347.00/-

Amount in Words: Twenty One Thousand Three Hundred and Forty Seven Rupees Only.

Sign: \_\_\_\_\_

**ESTIMATE SHEET**

Company Name:	MPL	Prepared by:	R.Ashok				
Project:	May Flower Platinum						
Work Description:	TOT LOT Swimming Pool						
Contractor Name:	Mohammad Ilyas						
Date:	11.10.2021						
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	Swimming Pool at TOT LOT						
1	Deck Wall		1,447.52	Sft	39.00	56,453.28	
2	Deck Slab Beam		211.73	Sft	39.00	8,257.50	
3	Deck Slab		1,077.61	Sft	39.00	42,026.85	
	<b>Grand Total:-</b>						<b>106,737.63</b>
	<b>Amount Inwords: One Lakh Six Thousand Seven Hundred and Thirty Seven Rupees Only.</b>						

# MEASUREMENT SHEET

Company Name:		MPL	Prepared by:		R. Ashok						
Project:		May Flower Platinum									
Work Description:		TOT LOT Swimming Pool									
Contractor Name:		Mohammad Ilyas									
Date:		11.10.2021									
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E		
Swimming Pool at TOT LOT											
1	Deck Wall	Inner Wall Face	180.00	1.00	4.00	1.00	720.00	Sft			
		Outer Wall Face	181.88	1.00	4.00	1.00	727.52	Sft	1,447.52		
2	Deck Slab Beam	B1	5.00	1.00	2.75	1.00	13.75	Sft			
			5.17	1.00	2.75	1.00	14.22	Sft			
			6.83	1.00	2.75	1.00	18.79	Sft			
			4.75	1.00	2.75	1.00	13.06	Sft			
			9.00	1.00	2.75	1.00	24.75	Sft			
			9.50	1.00	2.75	1.00	26.13	Sft			
			7.08	1.00	2.75	1.00	19.47	Sft			
			11.00	1.00	2.75	1.00	30.25	Sft			
		B3	18.66	1.00	2.75	1.00	51.32	Sft			
211.73											
3	Deck Slab	Deck Slab	38.08	4.86	1.00	1.00	185.07	Sft			
			11.08	5.86	1.00	1.00	64.93	Sft			
			18.56	10.50	1.00	1.00	194.88	Sft			
			18.70	8.17	1.00	1.00	152.78	Sft			
			28.00	5.00	1.00	1.00	140.00	Sft			
			11.50	5.17	1.00	1.00	59.46	Sft			
			33.00	8.50	1.00	1.00	280.50	Sft			
Total Area of Deck Slab									1,077.61		