


**Construction division.**  
**Advice for giving credit to contractors/suppliers.**

Sl. No. - site bills register		936		Date - site bills Register		11/10/21	
Company Name:		MPL		Site:		Maple tower platform	
Name of Contractor		Yousaf Ali					
Nature of work		- false ceiling					
Work done		From Date			To Date		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	- false ceiling C 801	797	Sft	36	28,692 = 00		
2.		453	Sft	36	16,308 = 00		
3.	C 805	930	Sft	36	33,480 = 00		
4.		581	Sft	36	20,918 = 00		
5.	C 604	797	Sft	36	28,692 = 00		
6.		453	Sft	36	16,308 = 00		
7.	GST 18%				53100 = 00		
8.							
9.							
10.							
11.	Total:				11701387 = 00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		81122		PO/WO date:		11/10/21	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 11/10/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

CONTRACTOR Name: YOUSAF ALI

ESTIMATE SHEET							
Company Name:		MPL				Approved	
Project:		May Flower Patnam					
Work Description:		False Ceiling Work at Flats - C-604, C-801, C-805-Luxury Flats					
Name of the Contractor		Yousuf Ali					
Prepared By		K. Narendra Reddy					
Date:		11-10-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
<b>False Ceiling Work at Flats - C-604, C-801, C-805-Luxury Flats</b>							
1	false ceiling	Plain false ceiling	797.00	sft	36.00	28,692.00	
	C-801	verticals	453.00	sft	36.00	16,308.00	45000
		GST				8,100.00	
		Total					53100
2	false ceiling	Plain false ceiling	930.00	sft	36.00	33,480.00	
	C-805	verticals	581.00	sft	36.00	20,916.00	54396
		GST	1,511.00			9,791.28	
		Total					64187
3	false ceiling	Plain false ceiling	797.00	sft	36.00	28,692.00	
	C-604	verticals	453.00	sft	36.00	16,308.00	45000
		GST				8,100.00	
		Total					53100
							170387
Amount in words One Lakh Seventy Thousand Three Hundred and Eighty Seven rupees only							

MEASUREMENT SHEET									
Company Name:		MPPPL			Approved				
Project:		May Flower Patinnum							
Work Description:		False Ceiling Work at Flats - C-604, C-801, C-805-Luxury Flats							
Name of the Contractor		Yousuf Ali							
Prepared By		K. Narendra Reddy							
Date:		11-10-2021							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E
<b>False Ceiling Work at Flats - C-604, C-801, C-805-Luxury Flats</b>									
1	False ceiling- C-801 -1500 sft	Drawing	12.25	11.00	1.00	1.00	135	sft	
		Dining	16.50	10.00	1.00	1.00	165	sft	
		Master Bed Room	13.50	12.00	1.00	1.00	162	sft	
		Dressing	9.00	5.00	1.00	1.00	45	sft	
		Children Bed Room	12.00	10.50	1.00	1.00	126	sft	
		Guest Bed Room	10.50	10.00	1.00	1.00	105	sft	
		passage	4.50	1.50	1.00	1.00	7	sft	
		passage	12.00	4.00	1.00	1.00	48	sft	
		Verticals							793
		Drawing							
		Vertical	132.00	1.00	1.00	1.00	132	Rft	
		Dining							
		Cut out	7.00	1.50	1.00	1.00	11	Rft	
		vertical	177.00	1.00	1.00	1.00	177	Rft	
		Rafters	129.00	1.00	1.00	1.00	129	Rft	
		cut out	3.50	1.25	1.00	1.00	4	Rft	
		Total Verticals							453
<b>2 Flat No. C-805 1800 sft</b>									
		Drawing	14.25	10.75	1.00	1.00	153	sft	
		Passage	14.50	5.00	1.00	1.00	73	sft	
		Living	17.00	11.00	1.00	1.00	187	sft	
		Dining	9.75	8.25	1.00	1.00	80	sft	
		Master Bed Room	12.25	11.50	1.00	1.00	141	sft	
		Dressing	5.50	5.00	1.00	1.00	28	sft	
		Children Bed Room	12.00	9.75	1.00	1.00	117	sft	
		Guest Bed Room	12.00	11.00	1.00	1.00	132	sft	
		Puja	4.75	4.00	1.00	1.00	19	sft	
		Total Area							930

