


**Construction division.
Advice for giving credit to contractors/suppliers.**

Sl. No. – site bills register		935		Date - site bills Register		11/10/21	
Company Name:		MPX		Site:		Mayflower plantation	
Name of Contractor		Yousaf Ali					
Nature of work		false ceiling					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	B 802,	1537	36	Sff	55,332 = 00		
2.	B 805	930	36	Sff	33,480 = 00		
3.		581	36	Sff	20,916 = 00		
4.	GST 18%				64,187 = 00		
5.							
6.							
7.							
8.							
9.							
10.							
11.		Total:			1,29,479 = 00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		81397		PO/WO date:		6/10/21	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 11/10/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor name Yousaf Ali

ESTIMATE SHEET							Approved
Company Name:		MPPPL					
Project:		May Flower Paltnum					
Work Description:		False Ceiling Work at Flats - B-802, B-805-Luxury Flats					
Name of the Contractor		Yousuf Ali					
Prepared By		K. Narendar Roddy					
Date:		11-10-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
1	False Ceiling Work at Flats - B-802, B-805-Luxury Flats						
	false ceiling	Plain false ceiling	1,188.00	sft	36.00	42,768.00	
	B-802	verticals	349.00	sft	36.00	12,564.00	55332
		GST				9,959.76	
		Total					65292
2	false ceiling	Plain false ceiling	930.00	sft	36.00	33,480.00	
	B-805	verticals	581.00	sft	36.00	20,916.00	54396
		GST				9,791.28	
		Total					64187
		Total Amount					129479
Amount in words One Lakh Twenty Nine Thousand Four Hundred and Seventy Nine rupees only							

MEASUREMENT SHEET									
Company Name:	MPTL				Approved				
Project:	MAY Flower Patinum								
Work Description:	False Ceiling Work at Flats - B-802, B-805-Luxury Flats								
Name of the Contractor	Yousuf Ali								
Prepared By	K. Narendra Reddy								
Date:	11-10-2021								
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
	False Ceiling Work at Flats - B-802, B-805-Luxury Flats								
1	False ceiling Flat No. B-802	Drawing	17.00	11.00	1.00	1.00	187.00	sft	
		Passage	19.00	4.50	1.00	1.00	85.50	sft	
		Dining	11.50	11.00	1.00	1.00	126.50	sft	
		Living	11.50	11.50	1.00	1.00	132.25	sft	
		Cut out	4.00	2.00	1.00	1.00	8.00	sft	
		Master Bed Room	12.00	11.50	1.00	1.00	138.00	sft	
		Cut out	10.00	1.00	1.00	4.00	40.00	sft	
		Dressing	5.50	2.00	1.00	1.00	11.00	sft	
		Dressing	6.00	5.00	1.00	1.00	30.00	sft	
		Bedroom 1	12.00	10.50	1.00	1.00	126.00	sft	
		Guest Bed Room	11.00	10.50	1.00	1.00	115.50	sft	
		Childrent Bed Room	14.00	12.00	1.00	1.00	168.00	sft	
		Puja Room	5.00	4.00	1.00	1.00	20.00	sft	1188
		Drawing							
		Vertical	120.00	1.00	1.00	1.00	120.00	Rft	
		passage							
		Vertical	45.00	1.00	1.00	1.00	45.00	Rft	
		Cut out	4.00	2.00	1.00	1.00	8.00	sft	
		Vertical	44.00	1.00	1.00	1.00	44.00	Rft	
		Dining							
		Vertical	44.00	1.00	1.00	1.00	44.00	Rft	
		Living							
		vertical	80.00	1.00	1.00	1.00	80.00	Rft	
		Cut out	4.00	2.00	1.00	1.00	8.00	sft	
									349

2	Flat No. B-805 1800 sqft	Drawing	14.25	10.75	1.00	1.00	1.00	1.00	153 sqft	
		Passage	14.50	5.00	1.00	1.00	1.00	1.00	73 sqft	
		Living	17.00	11.00	1.00	1.00	1.00	1.00	187 sqft	
		Dining	9.75	8.25	1.00	1.00	1.00	1.00	80 sqft	
		Master Bed Room	12.25	11.50	1.00	1.00	1.00	1.00	141 sqft	
		Dressing	5.50	5.00	1.00	1.00	1.00	1.00	28 sqft	
		Children Bed Room	12.00	9.75	1.00	1.00	1.00	1.00	117 sqft	
		Guest Bed Room	12.00	11.00	1.00	1.00	1.00	1.00	132 sqft	
		Puja	4.75	4.00	1.00	1.00	1.00	1.00	19 sqft	
		Total Area							930	
		Verticals								
		Drawing								
		Cut out	5.50	2.25	1.00	1.00	1.00	1.00	12 Rft	
		Vertical	120.00	1.00	1.00	1.00	1.00	1.00	120 Rft	
		Vertical	75.00	1.00	1.00	1.00	1.00	1.00	75 Rft	
		Living								
		vertical	226.00	1.00	1.00	1.00	1.00	1.00	226 Rft	
		Rafters	36.00	1.00	1.00	1.00	1.00	1.00	36 Rft	
		Dining								
		Cut out	4.00	1.50	1.00	1.00	1.00	1.00	6 Rft	
		vertical	82.00	1.00	1.00	1.00	1.00	1.00	82 Rft	
		Rafters	24.00	1.00	1.00	1.00	1.00	1.00	24 Rft	
									581	