

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		938	Date - site bills Register		12/10/2021	
Company Name:		MPL	Site:		MFP	
Name of Contractor						
M. Rajukumar						
Nature of work						
VDF Laying work						
Work done		From Date	01/09/2021	To Date	11/10/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
①	CC Road Masonry					
2.	layers	16,053.77	1.50	Sft	24,080.00	
②	GSB layers	16,053.77	2.75	Sft	44,147.00	
③	DLE Layers	16,053.77	2.75	Sft	44,147.00	
④	CC Road VDF	26,183.20	6.00	Sft	1,57,099.00	
6.	laying work.					
7.						
8.						
9.						
10.						
11.	Total:				2,69,475.00/-	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 12/10/2021		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Labour charges

M.Rajukumar.
Mallapur, Malkajigiri.
Hyderabad.

Date :12-10-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: VDF Laying Work.
Towards: Allowance for Labour charges

S No.	Description	Amount
1.	Brief description of work done: Towards Peripheral Driveways CC Roads VDF Laying Work. Total amount = Rs. 2,69,475.00/- Work done from date 01-09-2021 to 11-10-2021	Rs. 1,07,790.00/-

Amount in Words: One Lakhs Seven Thousand Seven Hundred and Ninety Rupees
Only.

Sign: _____

Bill for Equipment Allowance

M.Rajukumar.
Mallapur, Malkajigiri.
Hyderabad.

Date : 12-10-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: VDF Laying Work.
Towards: Allowance for Equipment.

S No.	Description	Amount
1.	Brief description of work done: Towards Peripheral Driveways CC Roads VDF Laying Work. Total amount = Rs. 2,69,475.00/- Work done from date 01-09-2021 to 11-10-2021	Rs. 1,07,790.00/-

Amount in Words: One Lakhs Seven Thousand Seven Hundred and Ninety Rupees Only.

Sign: _____

Bill for Consumables

M.Rajukumar.
Mallapur, Malkajigiri.
Hyderabad.

Date : 12-10-2021.

In favour of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: VDF Laying Work.
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Peripheral Driveways CC Roads VDF Laying Work. Total amount = Rs. 2,69,475.00/- Work done from date 01-09-2021 to 11-10-2021	Rs. 53,895.00/-

Amount in Words: Fifty Three Thousand Eight Hundred and Ninety Five Rupees Only.

Sign: _____

ESTIMATE SHEET									
Company Name:		MPL		Prepared by:		R. Ashok			
Project:		May Flower Platinum							
Work Description:		Peripheral Driveways VDF Laying							
Contractor Name:		M. Rajukumar							
Date:		12.10.2021							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
Peripheral Driveways VDF Laying									
1	Murram Leveling & Rolling		16,053.77	Sft	1.50	24,080.66			
2	GSB Leveling & Rolling		16,053.77	Sft	2.75	44,147.87			
3	DLC Leveling & Rolling		16,053.77	Sft	2.75	44,147.87			
4	CC Road with RMC	4" VDF Laying	26,183.20	Sft	6.00	157,099.20			
			Total Amount			269,475.59			
Amount in words :- Two Lakhs Sixty Nine Thousand Four Hundred and Seventy Five Rupees Only									

MEASUREMENT SHEET									
Company Name:		MPL		Prepared by:		R.Ashok			
Project:		May Flower Platinum							
Work Description:		Peripheral Driveways VDF Laying							
Contractor Name:		M.Rajukumar							
Date:		12.10.2021							
S.No	Item Head	Item Description	Length	Width	Height	Nos	Quantity	Units	Total Head
Peripheral Driveways VDF Laying									
			A	B	C				
1	Murram Leveling & Rolling		26.00	23.00	1.00	1.00	598.00	Sft	16,053.77
			120.00	23.00	1.00	1.00	2,760.00	Sft	
			173.41	23.00	1.00	1.00	3,988.43	Sft	
			378.58	23.00	1.00	1.00	8,707.34	Sft	
2	GSB Leveling & Rolling		26.00	23.00	1.00	1.00	598.00	Sft	16,053.77
			120.00	23.00	1.00	1.00	2,760.00	Sft	
			173.41	23.00	1.00	1.00	3,988.43	Sft	
			378.58	23.00	1.00	1.00	8,707.34	Sft	
3	DLC Leveling & Rolling		26.00	23.00	1.00	1.00	598.00	Sft	16,053.77
			120.00	23.00	1.00	1.00	2,760.00	Sft	
			173.41	23.00	1.00	1.00	3,988.43	Sft	
			378.58	23.00	1.00	1.00	8,707.34	Sft	
4	CC Road with RMC	4" VDF Laying	209.66	23.00	1.00	1.00	4,822.18	Sft	26,183.20
			376.75	23.00	1.00	1.00	8,665.25	Sft	
			173.41	23.00	1.00	1.00	3,988.43	Sft	
			378.58	23.00	1.00	1.00	8,707.34	Sft	