


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		941		Date - site bills Register		14/10/2021	
Company Name:		MPL		Site:		MFP	
Name of Contractor		K. Krishna					
Nature of work		Scaffolding work					
Work done		From Date		To Date			
		20/09/2021		13/10/2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
①	A-Block staircase.	240.00	7.00	Sft	1,680.00		
2.	Head Room.						
②	B-Block staircase	510.00	7.00	Sft	3,570.00		
4.	Head Room						
③	AB Ramp Painting	1,890.00	7.00	Sft	13,230.00		
④	AS & BS Scaff.	1,674.00	7.00	Sft	11,718.00		
7.							
8.							
9.							
10.							
11.	Total:				30,198.00/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 14/10/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Bill for Consumables

K.Krishna,
Mallapur,Malkagiri
Hyderabad.

Date: 14.10.2021.

In favor of: MPL.
Project / Site: MFP.
Location: 82/1.Mallapur.
Type of Work: Scaffolding works.
Towards: Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards A&B-Blocks Staircase Head Rooms and Ramp Scaffolding work. Total Amount = 30,198.00/- Work done from date 20.09.2021 to 13.10.2021.	Rs 6,039.00/-

Amount in words: Six Thousand Thirty Nine Rupees Only.

Sign: _____

Bill for Equipment Allowance

K.Krishna,
Mallapur, Malkagiri
Hyderabad.

Date: 14.10.2021.

In favor of: MPL.
Project / Site: MFP.
Location: 82/1.Mallapur.
Type of Work: Scaffolding works.
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards A&B-Blocks Staircase Head Rooms and Ramp Scaffolding work. Total Amount = 30,198.00/- Work done from date 20.09.2021 to 13.10.2021.	Rs.12,079.00/-

Amount in words: Twelve Thousand Seventy Nine Rupees Only.

Sign: _____

Bill for Labour Charges

K.Krishna,
Mallapur,Malkagiri
Hyderabad.

Date: 14.10.2021.

In favor of: MPL.
Project / Site: MFP.
Location: 82/1.Mallapur.
Type of Work: Scaffolding works.
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards A&B-Blocks Staircase Head Rooms and Ramp Scaffolding work. Total Amount = 30,198.00/- Work done from date 20.09.2021 to 13.10.2021.	Rs.12,079.00/-

Amount in words: Twelve Thousand Seventy Nine Rupees Only.

Sign: _____

MEASUREMENT SHEET

Company Name:		MPL	Prepared by:		R.Ashok				
Project:		May Flower Platinum							
Work Description:		Staircase Head Rooms Scaffolding Work							
Contractor Name:		K.Krishna							
Date:		14.10.2021							
		A	B	C					
S.No	Item Head	Item Description	Length	Width	Height	No's	Quantity	Units	Total Head
	Scaffolding Work								
1	A-Block Staircase Head Room	Double	16.00	1.00	15.00	1.00	240.00	Sft	240.00
2	B-Block Staircase Head Room	Double	16.00	1.00	15.00	1.00	240.00	Sft	
		Double	18.00	1.00	15.00	1.00	270.00	Sft	510.00
3	A&B-Blocks Ramp Painting work	Double	126.00	1.00	15.00	1.00	1,890.00	Sft	1,890.00
4	A&&B5 Duct Plumbing work	Double	93.00	1.00	18.00	1.00	1,674.00	Sft	1,674.00