


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		948.		Date - site bills Register		18/10/2021	
Company Name:		MPL		Site:		May Flower	
Name of Contractor		Janardhan					
Nature of work		Tiles work.					
Work done		From Date		05/10/2021		To Date	
						13/10/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Corridor tiles						
2.	Carping work done at 2nd						
3.	flow - part - 1						
4.	Flooring area	2248	17/-	Sft	38216 = 00		
5.	cladding area	3308	17/-	Sft	56236 = P		
6.	camera holes	22	50/-	no	1100 = P		
7.							
8.							
9.							
10.							
11.	Total:				95,552 = 00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date: 18/10/2021		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor name Janardhan.



**MEASUREMENT SHEET**

<b>MEASUREMENT SHEET</b>		MPL														
Company Name		May Flower Platinum														
Project		Corridor Tiles laying at 2nd floor- part 1														
Work Description		Janardhan Prasad														
Contractor Name		K. Narendar Reddy														
Prepared by		18-10-2021														
Date																
S.No	<b>Item Head</b>	<b>Item Description</b>	<b>A</b> Length	<b>B</b> Width	<b>C</b> Height	<b>D</b> Nos.	<b>E</b> Quantity	<b>F</b> Units	<b>G</b> Total Head sft							
1	Corridor Tiles laying at 2nd floor- part 1 Corridor Big tiles laying - Flooring	Flooring area	A1 to A4	89.25	7.42	1.00	1	662.24	sft	2248						
			A5 flat opp	28.75	6.50	1.00	1	186.88	sft							
			A6 opp	13.00	5.00	1.00	1	65.00	sft							
			A7 to B5 flat	23.00	4.83	1.00	1	111.09	sft							
			B1 to B2	125.00	6.58	1.00	1	822.50	sft							
			<b>Total Flooring Area</b>	400.00	10.00	1.00	1	400.00	sft							
			2	Walls Tiles cladding	Walls cladding	A1 to A4	89.25	1.00	4.00			2	714.00	sft	4159	
						A5 flat opp	28.75	1.00	4.00			2	230.00	sft		
						A6 opp	18.00	1.00	4.00			1	72.00	sft		
						A7 to B5 flat	23.00	1.00	4.00			2	184.00	sft		
B1 to B2	125.00	1.00				4.00	2	1000.00	sft							
B2 flat side column jams	40.00	1.00				4.00	6	320.00	sft							
Electrical ducts	1.00	1.00				4.00	6	24.00	sft							
Main Doors	10.75	9.00				1.00	4	387.00	sft							
A1 flat north side window	8.00	1.00				8.50	11	748.00	sft							
VRF AC window	7.50	1.00				4.00	1	30.00	sft							
		<b>Deduction</b>	Doors	10.00	1.00	4.00	11	352.00	sft	851						
			VRF AC Window	5.50	1.00	4.00	1	22.00	sft							
			Window	3.60	1.00	7.00	11	277.20	sft							
			<b>Total Wall Cladding Area</b>										3308			
3	Making hole for light and camera	Making hole for light and camera	22.00	1.00	1.00	1	22.00	nos								

**Bill for Equipment Allowance**

Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:18-10-2021

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Corridor Tiles laying at 2nd floor- part 1  
**Towards:** Allowance for Equipment

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done Corridor Tiles laying at 2nd floor- part 1 Total amount =Rs 95552=00 Work done from date 05-10-2021 to 13-10-2021	Rs.38221=00

Amount in words: Thirty Eight Thousand Two Hundred and Twenty One rupees only.

Sign: \_\_\_\_\_

**Bill for Consumables**

Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:18-10-2021

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Corridor Tiles laying at 2nd floor- part 1  
**Towards:** Allowance for Consumables

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done Corridor Tiles laying at 2nd floor- part 1 Total amount =Rs 95552=00 Work done from date 05-10-2021 to 13-10-2021	Rs.19110=00

Amount in words: Nineteen Thousand One Hundred and Ten rupees only.

Sign: \_\_\_\_\_

**Bill for Labour charges**

Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:18-10-2021

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Corridor Tiles laying at 2nd floor- part 1  
**Towards:** Allowance for Labour charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done Corridor Tiles laying at 2nd floor- part 1 Total amount =Rs 95552=00 Work done from date 05-10-2021 to 13-10-2021	Rs.38221=00

Amount in words: Thirty Eight Thousand Two Hundred and Twenty One rupees only.

Sign: \_\_\_\_\_