


Construction division  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		949.		Date - site bills Register		19/10/2021	
Company Name		MPL		Site:		May Flower/Platinum	
Name of Contractor		Janardan Prasad					
Nature of work		Tiles					
Work done		From Date		04/10/2021		To Date	
						09/10/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Tiles laying work at 1st floor Corridor						
2.	of part-2.						
3.	Floory Area	2467	17/-	Sft	41,939 = 0		
4.	Cladding	2752	17/-	Sft	46,784 = 0		
5.	Camera hole	16	50/-	No	800 = 0		
6.							
7.							
8.							
9.							
10.							
11.	Total:				89,523 = 0		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 		Date:		Date:			
Sign: 19/10/21		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor sianz Janardan prasad

ESTIMATE SHEET							
Company Name:	MPL						
Project:	May Flower Platinum						
Work Description:	Corridor Tiles laying at 2nd floor- part 1						
Contractor Name:	Janardhan Prasad						
Prepared by:	K. Narender Reddy						
Date:	18-10-2021						
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total
1	Corridor Tiles laying at 2nd floor- part 1	Corridor floor tiles laying Flooring Area	2467.00	sft	17.00	41939.00	
2	Wall tiles cladding	Cladding Area	2752.00	sft	17.00	46784.00	
3	Making hole for light and	Making hole for light and camera	16.00	nos	50.00	800.00	
<b>Amount in words Eighty Nine Thousand Five Hundred and Twenty Three Rupees only</b>							<b>89523.00</b>
Note : We paid Rs. 13/- + 4/- extra = 17/- per sft per big tiles							

**MEASUREMENT SHEET**

<b>MEASUREMENT SHEET</b>		MPL									
Company Name:		May Flower Platinum									
Project:		Corridor Tiles laying at 1st floor- part 2									
Work Description:		Janardhan Prasad									
Contractor Name:		K. Narender Raddy									
Prepared by:		19-10-2021									
Date:											
S No	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units	G Total Head		
1	Corridor Tiles laying at 1st floor- part 2 Corridor Big tiles laying - Flooring	Flooring area									
		B4 flat opp	50.00	7.00	1.00	1	350.00	sft			
		B3 flat opp	64.00	9.00	1.00	1	576.00	sft			
		C6 opp	42.50	7.00	1.00	1	297.50	sft			
		C4 opp	45.00	17.33	1.00	1	779.85	sft			
		C2 to C3 flats	45.00	6.75	1.00	1	303.75	sft			
		staircase	16.00	10.00	1.00	1	160.00	sft			
		<b>Total Flooring Area</b>								<b>2467</b>	
		2	Walls Tiles cladding	Walls cladding							
				B4 flat to B3 flat	50.00	1.00	4.00	2	400.00	sft	
B3 to C6 flat	64.00			1.00	4.00	2	512.00	sft			
C6 to C5 flat	42.50			1.00	4.00	2	340.00	sft			
C1 to C4	17.00			1.00	4.00	2	136.00	sft			
C2 to C3	45.00			1.00	4.00	2	360.00	sft			
	10.00			1.00	4.00	2	80.00	sft			
Electrical ducts	10.75			9.00	1.00	2	193.50	sft			
Main Doors	8.00			1.00	8.50	8	544.00	sft			
VRF AC window	10.00			1.00	8.50	4	340.00	sft			
								<b>3266</b>			
		<b>Deduction</b>									
		Doors	3.50	1.00	7.00	8	196.00	sft			
		Doors	3.50	1.00	4.00	8	112.00	sft			
		VRF AC Window	6.00	1.00	6.00	4	144.00	sft			
			5.50	1.00	4.00	1	22.00	sft			
		Doors	2.00	1.00	5.00	4	40.00	sft			
		<b>Total Wall Cladding Area</b>							<b>514</b>		
									<b>2752</b>		
3	Making hole for light and camera	Making hole for light and camera	16.00	1.00	1.00	1	16.00	nos			

**Bill for Equipment Allowance**

Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:19-10-2021

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Corridor Tiles laying at 1<sup>st</sup> floor floor- part 2  
**Towards:** Allowance for Equipment

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done Corridor Tiles laying at 1 <sup>st</sup> floor floor- part 2 Total amount =Rs 89523=00 Work done from date 04-10-2021 to 09-10-2021	Rs.35809=00

Amount in words: Thirty Five Thousand Eight Hundred and Nine rupees only.

Sign: \_\_\_\_\_

**Bill for Labour charges**  
Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:19-10-2021

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Corridor Tiles laying at 1<sup>st</sup> floor floor- part 2  
**Towards:** Allowance for Labour charges

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done Corridor Tiles laying at 1 <sup>st</sup> floor floor- part 2 Total amount =Rs 89523=00 Work done from date 04-10-2021 to 09-10-2021	Rs.35809=00

Amount in words: Thirty Five Thousand Eight Hundred and Nine rupees only.

Sign: \_\_\_\_\_

**Bill for Consumables**

Janardhan  
Kakatiya nagar, Neeredmet  
Hyderabad

Date:19-10-2021

**In favor of:** MPL  
**Project / Site:** MFPP  
**Location:** 82/1. Mallapur  
**Type of Work:** Corridor Tiles laying at 1<sup>st</sup> floor floor- part 2  
**Towards:** Allowance for Consumables

<b>S No.</b>	<b>Description</b>	<b>Amount</b>
1.	Brief description of work done Corridor Tiles laying at 1 <sup>st</sup> floor floor- part 2 Total amount =Rs 89523=00 Work done from date 04-10-2021 to 09-10-2021	Rs.17905=00

Amount in words: Seventeen Thousand Nine Hundred and Five rupees only.

Sign: \_\_\_\_\_