


Construction division
Advice for giving credit to contractors/suppliers.

Sl. No - site bills register		954		Date - site bills Register		20/10/2021	
Company Name:		MPL		Site:		May flower platform	
Name of Contractor		P. RAJU					
Nature of work		Fabrication work					
Work done		From Date		02/10/2021		To Date	
						14/10/2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Terrace railing fabricat of part-2	487.50	35	Sft	17062.50		
2.	Working area railing	96	35	Sft	3360.00		
3.	Pergola fabrication						
4.	C-403, C-403, C-703, C-1003	4	2200	no	8800.00		
5.	Ring of grille. A1001,						
6.	A1002, A1003, A1004, A1005 B-1001	6	600	no	3600.00		
7.	A-1006, A-1007, A-1008,	4	800	no	3200.00		
8.	B-1005						
9.	S/S work				36023.00		
10.	add 5% to Amount of work				1801.00		
11.	Total:				37,824.00		
Bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 20/10/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor Name: P. RAJU

ESTIMATE SHEET							Approved by - S.V.Subba Reddy
Company Name:		MPL					
Project:		May Flower Platinum					
Work Description:		MS railing fabrication work for C-block Terrace, 10th floor grills fixing of part-1					
Name of the Contractor		Raju					
Prepared By		K. Narendar Reddy					
Date:		20-10-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total
	MS railing fabrication work for C-block Terrace, 10th floor grills fixing of part-1						
1	Terrace MS railing	MS railing fabrication work	487.50	sft	35.00	17,062.50	
2	Waiting Area Railing	MS railing fabrication work	96.00	sft	35.00	3,360.00	
3	Pergola fabrication and fixing	Pergola fabrication and fixing Flat nos- C-402, C-403, C-703, C-1003	4.00	nos	2,200.00	8,800.00	
4	Fixing of Grills	Fixing of Grills-1500 sft flats Flat nos A-1001, A-1002, A-1003, A-1004, A-1005, B-1001	6.00	nos	600.00	3,600.00	
5	Fixing of Grills	Fixing of Grills-1800 sft flats Flat nos A-1006, A-1007, A-1008, B-1005	4.00	nos	800.00	3,200.00	
		Sub Total					36023
		Add 5 % for difficulty of work					1801
		Total					37824
Amount in words - Thirty Seven Thousand Eight Hundred and Twenty Four Rupees only							

MEASUREMENT SHEET

Approved

Company Name:

MPL

Project:

May Flower Platinum

Work Description:

MS railing fabrication work for C-block Terrace, 10th floor grills fixing of part-1

Name of the Contractor

Raju

Prepared By

K. Narendar Reddy

Date:

20-10-2021

S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E=AxBxCxD Quantity	F Units	G=Sum of E Item Head Total
MS railing fabrication work for C-block Terrace, 10th floor grills fixing of part-1									
1	Terrace MS railing	MS railing fabrication work	19.50	1.00	3.00	1.00	58.50	sft	
			15.00	1.00	3.00	1.00	45.00	sft	
			7.00	1.00	3.00	2.00	42.00	sft	
			17.00	1.00	3.00	1.00	51.00	sft	
			11.50	1.00	3.00	1.00	34.50	sft	
			10.50	1.00	3.00	1.00	31.50	sft	
			15.50	1.00	3.00	1.00	46.50	sft	
			14.50	1.00	3.00	1.00	43.50	sft	
			15.00	1.00	3.00	1.00	45.00	sft	
			15.50	1.00	3.00	1.00	46.50	sft	
			14.50	1.00	3.00	1.00	43.50	sft	
									487.50
2	Waiting Area Railing	MS railing fabrication work	25.00	1.00	3.00	1.00	75.00	sft	
			7.00	1.00	3.00	1.00	21.00	sft	
									96.00
3	Pergola fabrication and fixing	Pergola fabrication and fixing Flat nos- C-402, C-403, C-703, C-1003	1.00	1.00	1.00	4.00	4.00	nos	4.00
4	Fixing of Grills	Fixing of Grills-1500 sft flats Flat nos A-1001, A-1002, A-1003, A-1004, A-1005, B-1001	1.00	1.00	1.00	6.00	6.00	nos	6.00
6	Fixing of Grills	Fixing of Grills-1800 sft flats Flat nos A-1006, A-1007, A-1008, B-1005	1.00	1.00	1.00	4.00	4.00	nos	4.00

Bill for Consumables
Raju
Madhusudan reddy nagar colony
Cherlapally, Hyderabad

Date:20-10-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: MS railing fabrication work for C-block Terrace, 10th floor grills fixing of part-1
Towards: Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work MS railing fabrication work for C-block Terrace, 10th floor grills fixing of part-1 . Total amount =Rs.37.824=00 Work done from date 20-09-2021 to 12-10-2021	Rs. 7564=00

Amount in words: Seven Thousand Five Hundred and Sixty Four rupees only.

Sign: _____

Bill for Equipment Allowance
Raju
Madhusudan reddy nagar colony
Cherlapally, Hyderabad

Date:20-10-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: MS railing fabrication work for C-block Terrace, 10th floor grills
fixing of part-1
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work MS railing fabrication work for C-block Terrace, 10th floor grills fixing of part-1 . Total amount =Rs.37.824=00 Work done from date 20-09-2021 to 12-10-2021	Rs. 15130=00

Amount in words: Fifteen Thousand One Hundred and Thirty rupees only.

Sign: _____

Bill for Labour charges
Raju
Madhusudan reddy nagar colony
Cherlapally, Hyderabad

Date:20-10-2021

In favor of: MPL
Project / Site: MFP
Location: 82/1. Mallapur
Type of Work: MS railing fabrication work for C-block Terrace, 10th floor grills
fixing of part-1
Towards: Allowance for Labour Charges

S No.	Description	Amount
1.	Brief description of work MS railing fabrication work for C-block Terrace, 10th floor grills fixing of part-1 . Total amount =Rs.37.824=00 Work done from date 20-09-2021 to 12-10-2021	Rs. 15130=00

Amount in words: Fifteen Thousand One Hundred and Thirty rupees only.

Sign: _____