



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		299		Date - site bills Register		21-10-2021	
Company Name:		GVRC		Site:		Innapolis	
Name of Contractor		Ilyaz					
Nature of work		Rod bending work					
Work done		From Date		To Date			
		01-10-2021		17-10-2021			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Rod bending at stairs NE	364	10	sft	3,640		
2.	East & west Toilets	6068	10	sft	10,630		
3.	East lobby rod bending work	510	10	sft	5,100		
4.	West lobby rod bending work	390	10	sft	3,900		
5.	Ground floor rod bending work	16,500	10	sft	1,65,000		
6.							
7.							
8.							
9.							
10.							
11.	Total:				1,88,320/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team			Approved by M.D.		
Date:		Date:			Date:		
Sign: 		Sign:			Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



Iliyaz 28-9-2021 to 17-10-2021
Measurement Sheet

MEASUREMENT SHEET																				
Company Name:			GVRC			Approved by: Balamuralikrishna														
Project:			Innopolis			Sign:														
Work Description :			Block-2727 ground floor & toilets rod bending work			Work start date: 01-10-2021														
Contractor:			Iliyaz			Work end date: 17-10-2021														
Prepared By:			V.Sanketh			Date : 21-10-2021														
			A			B			C			D			E=AxBxCxLF			G=Sum of E		
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head	Total										
1	block-2727	Rod bending done near staircase at ground floor	26.00	14.00	1.00	1.00	364.00	sft												
2	block-2727	Rod bending done at East & west toilets at ground floor	89.00	12.00	1.00	1.00	1,068.00	sft												
3	block-2727	East lobby rod bending work	30.00	17.00	1.00	1.00	510.00	sft												
4	block-2727	West lobby rod bending work	30.00	13.00	1.00	1.00	390.00	sft												
5	block-2727	Ground floor rod bending work	150.00	110.00	1.00	1.00	16,500.00	sft												
6																				
7																				
8																				
9																				
10																				
11																				
12	Total						18,832	sft												
13																				

APPROVED BY
22 OCT 2021

ESTIMATE SHEET						
Company Name:		GVRC		Approved by: Balamuralikrish		
Project:		Innopolis		Sign:		-
Work Description :		Block-2727 ground floor & toilets rod bending work		Work start date: 01-10-2021		
Contractor:		Iliyaz		Work end date: 17-10-2021		
Prepared By:		V.Sanketh		Date : 21-10.2021		
S No.	Item Head	Item Description	Quantity	Units	Rate	Item head total
1	block-2727	Rod bending done near staircase at ground floor	364.00	sft	10.00	3,640.00
2	block-2727	Rod bending done at East & west toilets at ground floor	1,068.00	sft	10.00	10,680.00
3	block-2727	East lobby rod bending work	510.00	sft	10.00	5,100.00
4	block-2727	West lobby rod bending work	390.00	sft	10.00	3,900.00
5	block-2727	Ground floor rod bending work	16,500.00	sft	10.00	1,65,000.00
Total						1,88,320.00


APPROVED BY
22 OCT 2021
 Bala Murali Krishna
 Project Engineer