


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		200		Date - site bills Register		21-10-2021	
Company Name:		GVRC		Site:		Indrapolis	
Name of Contractor		Kiran					
Nature of work		Chipping					
Work done		From Date		10-10-2021		To Date	
						14-10-2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	West ground to first Stairs riser	225	80	sft	18,000		
2.	West Stairs Ground to first	27	80	sft	2,160		
3.	NE ground stairs	14	80	sft	1,120		
4.	West Stairs edge chipping	20	80	sft	1,600		
5.	South east stairs	20	80	sft	1,600		
6.	SE stairs edge 1st floor	12	80	sft	960		
7.	holes drilling lift Stairs	30	60	no's	1,800		
8.	West riser chipping 1st to 2nd	90	80	sft	7,200		
9.	Holes drilling at South for bearing	10	60	sft	600		
10.							
11.	Total:				35,040		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign:		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.



kiran chipping 10 to 14-10-2021
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by: Balamuralikrishna					
Project:		Innopolis		Sign:					
Work Description :		Block-2727 staircase, toilets & terrace chipping work		Work start date: 10-10-2021					
Contractor:		Kiran (chipping)		Work end date: 14-10-2021					
Prepared By:		V.Sanketh		Date : 15-10-2021					
		A	B	C	D	E=AxBxCxD	Units	G=Sum of E	Item Head Total
S No.	Item Head	Length	Width	Height	Nos.	Quantity			
1	block-2727 West ground to first floor stairs riser chipping	5.00	1.00	1.00	45.00	225.00	sft		
2	block-2727 West side staircase edge chipping from ground to first floor	18.00	1.00	1.50	1.00	27.00	sft		
3	block-2727 NE ground floor staircase edge chipping	14.00	1.00	1.00	1.00	14.00	sft		
4	block-2727 West side staircase edge chipping from first to second	20.00	1.00	1.00	1.00	20.00	sft		
5	block-2727 South east staircase edge chipping from ground to first	20.00	1.00	1.00	1.00	20.00	sft		
6	block-2727 south east staircase edge chipping at first floor	12.00	1.00	1.00	1.00	12.00	sft		
7	block-2727 holes drilling done for lift & staircase lentils	1.00	1.00	1.00	30.00	30.00	sft		
8	block-2727 West side riser chipping from first to second floor	5.00	1.00	1.00	18.00	90.00	sft		
9	block-2727 Holes drilling done at south side for beams above brickwork	1.00	1.00	1.00	10.00	10.00	sft		
10									
11									
12	Total					448	sft		
13									

APPROVED BY
22 OCT 2021
Bala Murali Krishna
Project Manager

kiran chipping 10 to 14-10-2021
Estimate sheet

ESTIMATE SHEET									
Company Name:		GVRC		Approved by:					
Project:		Innopolis		Sign:					
Work Description :		Block-2727 staircase, terrace & toilets chipping work							
Contractor:		kiran (chipping)							
Prepared By:		V.Sanketh							
				Work start date: 10-10-2021					
				Work end date: 14-10-2021					
				Date : 15-10-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	block-2727	West ground to first floor stairs riser chipping	225.00	sft	80.00	18,000.00			
2	block-2727	West side staircase edge chipping from ground to first floor	27.00	sft	80.00	2,160.00			
3	block-2727	NE ground floor staircase edge chipping	14.00	sft	80.00	1,120.00			
4	block-2727	West side staircase edge chipping from first to second	20.00	sft	80.00	1,600.00			
5	block-2727	South east staircase edge chipping from ground to first	20.00	sft	80.00	1,600.00			
6	block-2727	south east staircase edge chipping at first floor	12.00	sft	80.00	960.00			
7	block-2727	holes drilling done for lift & staircase lentils	30.00	no's	60.00	1,800.00			
8	block-2727	West side riser chipping from first to second floor	90.00	sft	80.00	7,200.00			
9	block-2727	Holes drilling done at south side for beams above brickwork	10.00	no's	60.00	600.00			
10									
11									
12									
13	Total					35,040			


APPROVED BY
22 OCT 2021
 Baia Muralikrishna
 Project Manager