

Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		241	Date - site bills Register		21-10-2021	
Company Name:		GNRC		Site: Indianapolis		
Name of Contractor		Kishan (chipping)				
Nature of work		Chipping				
Work done		From Date	17-9-2021	To Date	30-9-2021	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	East hand/cap toilet Dead chipping	9	80	sft	720	
2.	West side gendy Toil wall chipping	32	80	sft	2,560	
3.	Elevation beam chipping	27	80	sft	2,160	
4.	East lobby flooring	210	80	sft	16,800	
5.	N-W stairs chipping	157.5	80	sft	12,600	
6.	East ground beam chipping	112.5	80	sft	9,000	
7.	BMS room Dead mortar	238	80	sft	19,040	
8.	terrace east side Dead mortar	64	80	sft	5,120	
9.	West terrace dead mortar	100	80	sft	8,000	
10.					\	
11.	Total:				76,000	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date:		Date:		Date:		
Sign:		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, etc. for civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
21 OCT 2021

kiran chipping 17 to 30-9-2021  
Measurement Sheet

MEASUREMENT SHEET																	
Company Name:		GVRC		Approved by: Balamuralikrishna													
Project:		Innopolis		Sign:													
Work Description :		Block-2727 staircase, toilets & terrace chipping work		Work start date: 17-09-2021													
Contractor:		Kiran (chipping)		Work end date: 30-09-2021													
Prepared By:		V.Sanketh		Date : 04-10-2021													
		A		B		C		D									
S No.		Item Head		Length		Width		Height		Nos.		Quantity		Units		G=Sum of E Item Head Total	
1	block-2727 toilet	Item Description east handicap toilet door chipping		1.00	1.00	1.00	9.00	1	9.00	sft							
2	block-2727 toilet	West side gents toilet walls chipping		8.00	1.00	4.00	1.00	1.00	32.00	sft							
3	block-2727 3rd floor	Elevation beam chipping east side lobby flooring chipping		18.00	1.00	1.50	1.00	1.00	27.00	sft							
4	block-2727	north-west staircase chipping		10.00	21.00	1.00	1.00	1.00	210.00	sft							
5	block-2727	east side ground floor beam chipping at elevation		75.00	1.00	1.50	1.00	1.00	112.50	sft							
6	block-2727	BMS room chipping at terrace		14.00	17.00	1.00	1.00	1.00	238.00	sft							
7	block-2727	east side at terrace dead mortar chipping		8.00	8.00	1.00	1.00	1.00	64.00	sft							
8	block-2727	West side terrace for dead mortar chipping		10.00	10.00	1.00	1.00	1.00	100.00	sft							
9	block-2727																
Total									950.00	sft							

**APPROVED BY**  
**22 OCT 2021**  
Bala Murali Krishna  
Project Manager

kiran chipping 17 to 30-9-2021  
Estimate sheet

ESTIMATE SHEET									
Company Name:		GVRC		Approved by:					
Project:		Innopolis		Sign:					
Work Description :		Block-2727 staircase, terrace & toilets chipping wor		Work start date: 17-09-2021					
Contractor:		kiran (chipping)		Work end date: 30-09-2021					
Prepared By:		V.Sanketh		Date : 04-10-2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	block-2727 toilet	east handicap toilet door chipping	9.00	sft	80.00	720.00			
2	block-2727 toilet	West side gents toilet walls chipping	32.00	sft	80.00	2,560.00			
3	block-2727 3rd floor	Elevation beam chipping	27.00	sft	80.00	2,160.00			
4	block-2727	east side lobby flooring chipping	210.00	sft	80.00	16,800.00			
5	block-2727	north-west staircase chipping	157.50	sft	80.00	12,600.00			
6	block-2727	east side ground floor beam chipping at elevation	112.50	sft	80.00	9,000.00			
7	block-2727	BMS room chipping at terrace	238.00	sft	80.00	19,040.00			
8	block-2727	east side at terrace dead mortar chipping	64.00	sft	80.00	5,120.00			
9	block-2727	West side terrace for dead mortar chipping	100.00	sft	80.00	8,000.00			
Total							76,000.00		

*V.Sanketh*

APPROVED BY  
22 OCT 2021  
Date: 22/10/2021  
Prepared by: V.Sanketh