


Construction division.  
Advice for giving credit to contractors/suppliers.

| Sl. No. – site bills register   |                      | 244  |      | Date - site bills Register    |         | 22/10/21   |  |
|---|----------------------|--|------|-------------------------------|---------|--|--|
| Company Name:   |                      | GVRCL  |      | Site:                         |         | Innopolis  |  |
| Name of Contractor  |                      | N. Nagaraju  |      |                               |         |  |  |
| Nature of work  |                      | chipping work.   |      |                               |         |  |  |
| Work done   |                      | From Date  |      | To Date                       |         |  |  |
|   |                      | 21/09/21   |      | 29/09/21                      |         |  |  |
| Sl. No.   | Villa/Flat/block no. | Qty.   | Rate | Units                         | Amount  | Contractors bill no  |  |
| 1.  | Ground floor         | 5  | 2000 | 1/s                           | 10,000  |  |  |
| 2.  | chipping, piping     |  |      |                               |         |  |  |
| 3.  | & metal box          |  |      |                               |         |  |  |
| 4.  | fixing               |  |      |                               |         |  |  |
| 5.  | 3rd floor chipping   | 5  | 2000 | 1/s                           | 10,000  |  |  |
| 6.  | -ng, piping &        |  |      |                               |         |  |  |
| 7.  | metal box            |  |      |                               |         |  |  |
| 8.  | fixing               |  |      |                               |         |  |  |
| 9.  |                      |  |      |                               |         |  |  |
| 10.   |                      |  |      |                               |         |  |  |
| 11.   | Total:               |  |      |                               | 20,000. |  |  |
| Bill required   |                      | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.               |      | GST bill required             |         | <input type="checkbox"/> YES <input type="checkbox"/> NO.                          |  |
| Measurement & estimate sheet:   |                      | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required |      | Measurement & estimate sheet: |         | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |  |
| PO/WO no.   |                      |  |      | PO/WO date:                   |         |  |  |
| Remarks :   |                      |  |      |                               |         |  |  |
|   |                      |  |      |                               |         |  |  |
|   |                      |  |      |                               |         |  |  |
|   |                      |  |      |                               |         |  |  |
| Approved by Project Manager   |                      | Approved by Design Team  |      | Approved by M.D.              |         |  |  |
| Date:   |                      | Date:  |      | Date:                         |         |  |  |
| Sign:  |                      | Sign:  |      | Sign:                         |         |  |  |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

**APPROVED BY**  
**22 OCT 2021**  
Bala Murali Krishna  
Project Manager



2727 electrical work bill mahesh estimate sheet  
Measurement Sheet

| MEASUREMENT SHEET  |   |                                   |        |                                |        |           |          |       |  |
|--------------------|---|-----------------------------------|--------|--------------------------------|--------|-----------|----------|-------|--|
| Company Name:      |   | GVRC                              |        | Approved by: Balamuralikrishna |        |           |          |       |  |
| Project:           |   | Innopolis                         |        | Sign:                          |        |           |          |       |  |
| Work Description : |   | 2727 ground and 3rd floor toilets |        | Work start date: 21-09-2021    |        |           |          |       |  |
| Contractor:        |   | N.Nagaraju                        |        | Work end date: 29-09-2021      |        |           |          |       |  |
| Prepared By:       |   | Anwar baig                        |        | Date : 19-10-2021              |        |           |          |       |  |
|                    |   | A                                 | B      | C                              | D      | E=AXBxCxD | F        |       |  |
| S No.              | Item Head   | Item Description                  | Length | Width                          | Height | Nos.      | Quantity | Units |  |
| 1                  | Ground floor chipping & piping and metal box fixing | east and west side toilets        | 1.00   | 1.00                           | 1.00   | 5.00      | 5.00     | 1/s   |  |
| 2                  | 3rd floor chipping and pipping and metal box fixing | east and west side toilets        | 1.00   | 1.00                           | 1.00   | 5.00      | 5.00     | 1/s   |  |
| Total              |   |                                   |        |                                |        |           | 10.00    | 1/s   |  |

*19.10.21*  
*ma*