


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		236		Date - site bills Register		08/10/21	
Company Name:		GURC		Site:		Innopolis	
Name of Contractor		2727 Staircase, Duct & toilets Scaffolding work					
Nature of work		Eshwara Rao					
Work done		From Date		To Date			
		03/9/21		25/9/21			
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	NE Staircase Scaff	1,110	3	Sft	3,330/-		
2.	olding for Plastering						
3.	west side duct	1,280	3	Sft	3,840/-		
4.	Behind west toilet						
5.	duct Plastering .	2880	3	Sft	8,640/-		
6.	NE side deck slab	2800	3	Sft	8,640/-		
7.	NE side duct	1400	3	Sft	4,200/-		
8.	Behind East toilet						
9.	duct Plastering	1,680	3	Sft	5,040/-		
10.	Add 10% to bill amount due to site is facility				3,345/-		
11.	Total:				36,795		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 08/10/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Eswara rao scaffolding 03-09-2021 to 25-09-2021 (2).xlsx
Estimate sheet

ESTIMATE SHEET									
Company Name:		GVRC		Approved by:					
Project:		Innopolis		Sign:					
Work Description :		Block-2727 staircase, Ducts & toilets Scaffolding w							
Contractor:		Eahwara Roa		Work start date: 03-09-2021					
Prepared By:		V.Sanketh		Work end date: 25-09-2021					
				Date : 04-10.2021					
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total		
1	Terrace	North-east staircase scaffolding done for plastering purpose	1,110.00	Sft	3.00	3,330.00			
2	Floor	West side duct scaffolding done for fire pipe purpose	1,280.00	Sft	3.00	3,840.00			
3	Floor	Behind west toilet duct plastering purpose	2,880.00	Sft	3.00	8,640.00			
4	Floor	north & south deck slab fabrication purpose	2,800.00	Sft	3.00	8,400.00			
5	Floor	North-east side duct scaffolding done for Fire pipes purpose	1,400.00	Sft	3.00	4,200.00			
6	Floor	Behind east toilet duct plastering purpose	1,680.00	sft	3.00	5,040.00			
7									
8									
9									
		Add 10% to bill amount due to site is far away from city						33,450	
								3,345	
		Total						36,795	

**Eswara rao scaffolding 03-09-2021 to 25-09-2021 (2).xlsx
Measurement Sheet**

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by: Balamuralikrishna					
Project:		Innopolis Block-2727 staircase, Ducts & toilets Scaffolding work		Sign:					
Work Description :				Work start date: 03-09-2021					
Contractor:		Eahwara Roa		Work end date: 25-09-2021					
Prepared By:		V.Sanketh		Date : 04-10-2021					
	A	B	C	D	E=AxBxCxDF	G=Sum of E			
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Terrace	North-east staircase scaffolding done for plastering purpose	74.00	1.00	15.00	1.00	1,110.00	Sft	
2	Ground to terrace Floor	West side duct scaffolding done for fire pipe purpose	16.00	1.00	80.00	1.00	1,280.00	Sft	
3	Ground to terrace Floor	Behind west toilet duct plastering purpose	36.00	1.00	80.00	1.00	2,880.00	Sft	
4	Ground Floor	north & south deck slab fabrication purpose	70.00	1.00	20.00	2.00	2,800.00	Sft	
5	Ground to terrace Floor	North-east side duct scaffolding done for Fire pipes purpose	20.00	1.00	70.00	1.00	1,400.00	Sft	
6	Ground to terrace Floor	behind east toilet duct plastering purpose	24.00	1.00	70.00	1.00	1,680.00	Sft	
7									
8									
9									
10									
11									
12	Total					13.00	11,150.00		-
13									
14									