

Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. - site bills register | | 547 | | Date - site bills Register | | 20.10.21 | |
|-------------------------------|----------------------|--|------|-------------------------------|--------|--|--|
| Company Name: | | MRMLLP | | Site: | | GMR | |
| Name of Contractor | | V. Vpdya Shankar | | | | | |
| Nature of work | | False Ceiling | | | | | |
| Work done | | From Date | | 26.9.21 | | To Date | |
| | | | | | | 15.10.21 | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no | |
| 1. | A-403 | | | | | | |
| 2. | Design false ceiling | 296 | sft | 36 | 10,666 | | |
| 3. | Verticals | 325 | sft | 36 | 11,700 | | |
| 4. | Main false ceiling | 104 | sft | 36 | 3,760 | | |
| 5. | Holes for led | 17 | Nbs | 25 | 425 | | |
| 6. | | | | | | | |
| 7. | | | | | | | |
| 8. | | | | | | | |
| 9. | | | | | | | |
| 10. | | | | | | | |
| 11. | Total: | | | | 26,551 | | |
| Bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | |
| Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed | |
| PO/WO no. | | | | PO/WO date: | | | |
| Remarks : All Works Completed | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | | |
| Date: 20.10.21 | | Date: | | Date: | | | |
| Sign: | | Sign: | | Sign: | | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

ESTIMATION SHEET

Company Name:

Mrrallapur

Approved by:

Rampasud

Project:

GMR

Sign:

Work Description:

Designed False ceiling for A-403 with Gypsum

Contractor Name:

Vidya Shankar

Prepared By:

Sai Kumar

Date:

21-10-2021

Work order no: 79104

| S No. | Item Head | Item Description | Quantity | Units | Rate | Amount | Head Total |
|-------|----------------------------|--|----------|-------|-------|-----------|------------|
| | | Designed False ceiling for A-403 with Gypsum | | | | | |
| 1 | Designed False Ceiling, Gy | Design false ceiling | 296 | SFT | 36.00 | 10,665.68 | |
| | | Verticals | 325 | RFT | 36.00 | 11,700.00 | |
| | | Plane false ceiling | 104 | SFT | 36.00 | 3,760.25 | |
| | | Holes for LED lights | 17 | No's | 25.00 | 425.00 | |
| | | Total | | | | 26,550.93 | |

Amount in words : Twenty Six Thousand Five Hundred and Fifty Five Rupees Only .