


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		247		Date - site bills Register		22/10/21	
Company Name:		GIVRC		Site:		Innopolis	
Name of Contractor		Janardhan Prasad					
Nature of work		Towards 2727 block; door granite soffit work.					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Basement Floor	01	4000 = 00	nos	4000 = 00		
2.	Ground Floor	08	4000 = 00	nos	32000 = 00		
3.	Ist Floor	07	4000 = 00	nos	28000 = 00		
4.	II nd Floor	12	4000 = 00	nos	48000 = 00		
5.	III rd Floor	12	4000 = 00	nos	48000 = 00		
6.	Terrace Floor	04	4000 = 00	nos	16000 = 00		
7.	III rd floor (replace)	01	4000 = 00	nos	4000 = 00		
8.							
9.					1,80,000 = 00		
10.	Note: Site is far from site; 20% extra				36,000 = 00		
11.	Total:				2,16,000 = 00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date:		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

22 OCT 2021

Bala Murali Krishna
Project Manager


Estimate sheet
Janardhan Prasad

ESTIMATE SHEET		GVRC		Approved by: Balamuralikrishna			
Company Name:		Innopolis		Sign:			
Project:		2727, door granite soffit fixing work		Work start date: 16-08-2021			
Work Description :		Janardhan Prasad		Work end date: 19-10-2021			
Contractor:		Md Anwar Baig		Date : 22-10-2021			
Prepared By:							
S	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	basement floor	door granite soffit fixing work	1.00	nos	4,000.00	4,000.00	
2	ground floor	door granite soffit fixing work	8.00	nos	4,000.00	32,000.00	
3	1st floor	door granite soffit fixing work	7.00	nos	4,000.00	28,000.00	
4	2nd floor	door granite soffit fixing work	12.00	nos	4,000.00	48,000.00	
5	3rd floor	door granite soffit fixing work	12.00	nos	4,000.00	48,000.00	
6	terrace floor	door granite soffit fixing work	4.00	nos	4,000.00	16,000.00	
7	3rd floor (replacement)	door granite soffit fixing work	1.00	nos	4,000.00	4,000.00	
Total						1,80,000.00	
Note: Site is far from Site, 20% extra						36,000.00	
Total amount						2,16,000.00	

APPROVED BY
22 OCT 2021
Gate Murali Krishna
Project Manager

Measurement sheet
Janardhan Prasad

MEASUREMENT SHEET																	
Company Name:		GVRC				Approved by: Balamuralikrishna											
Project:		Innopolis				Sign:											
Work Description :		2727, door granite soffit fixing work				Work start date: 16-08-2021											
Contractor:		Janardhan Prasad				Work end date: 19-10-2021											
Prepared By:		Md. Anwar Baig				Date : 22-10-2021											
		A		B		C		D									
S No.		Item Head		Length		Width		Height		Nos.		Quantity		Units		G=Sum of E Item Head Total	
1	basement floor	door granite soffit fixing work		1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	nos			
2	ground floor	door granite soffit fixing work		1.00	1.00	1.00	1.00	1.00	1.00	8.00	8.00	8.00	8.00	nos			
3	1st floor	door granite soffit fixing work		1.00	1.00	1.00	1.00	1.00	1.00	7.00	7.00	7.00	7.00	nos			
4	2nd floor	door granite soffit fixing work		1.00	1.00	1.00	1.00	1.00	1.00	12.00	12.00	12.00	12.00	nos			
5	3rd floor	door granite soffit fixing work		1.00	1.00	1.00	1.00	1.00	1.00	12.00	12.00	12.00	12.00	nos			
6	terrace floor	door granite soffit fixing work		1.00	1.00	1.00	1.00	1.00	1.00	4.00	4.00	4.00	4.00	nos			
7	3rd floor (replacement)	door granite soffit fixing work		1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	nos			
Total												45.00	nos				

APPROVED BY

 22 OCT 2021
 Bala Murali Krishna
 Project Manager

MODI PROPERTIES & INVESTMENTS PVT. LTD.

GUIDELINES RATES APPROVAL FORM

Contractor JANARDHAN. — Tiles / GRANITE CONTRACTOR.

	Description	Rate (Rs.)	Units
1.	Tile 2x2 - flooring	18.50	per sq
2.	Gravite soft 1.2/1.8 x 2.4m	4,000/-	per door
3.	Staircase per floor	21,500/-	per floor
4.	Granite on areas	20	per sq
5.	Batra tiles.	19/-	per sq

Validity period	This project only / specific job work only / 12 months / all projects.
Valid upto	3 months / 6 months / 12 months
Valid for	Site name : <u>GUEC</u> / All sites
Tax	Inclusive of tax / Exclusive of tax / Tax to be paid on VAT bill amount
Work type	Labour only / Material only / Turn key job with labour & material.
Payment terms	<input checked="" type="checkbox"/> As per standard policy - other:

Other terms & conditions:

Gravite soft includes chipping & polishing.

Prepared		Approved by	
Sign		Sign	
Date		Date	

APPROVED BY
07 SEP 2021
SOHAM MODI
MANAGING DIRECTOR

Notes: 1. This form is to be used for labour rates for which there is no guideline rates or the guideline rates have been changed. 2. This form is to be filled in and M.Ds. approval taken during his site visit. 3. Whenever required Gaurang Mody can also approve this form. Once approved the hard copy to be sent to Sudhakar Rao, Asst. Manager - Purchase and a soft copy to be sent to Purchase and Aruna. 4. Periodically these rates will be incorporated into the guideline rates whenever required.