

Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		650		Date - site bills Register		23/10/21			
Company Name:		MRMLLP		Site:		GMR			
Name of Contractor		Janardhan Prasad							
Nature of work		Tiles work							
Work done		From Date		To Date					
		15-9-21		20-10-21					
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no			
1.	A-Block flat no:	-04	4.27,172	nos	1,08,688/-	/			
2.	504, 507, 508								
3.	509 Tiles								
4.	flooring work								
5.									
6.									
7.									
8.									
9.									
10.									
11.	Total:				1,08,688/-				
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.			
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed			
PO/WO no.		-		PO/WO date:		-			
Remarks :									
Approved by Project Manager		Approved by Design Team		Approved by M.D.					
Date:		Date:		Date:					
Sign:		Sign:		Sign:					

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET											
Company Name:		MRMLLP						Approved by:		Ramprasad	
Project:		Gulmohar Residency						Sign:			
Work Description:		Vetrified Flooring and Bathroom tiles in 1360 sft flats at A-block									
Contractor Name:		Janardhan Prasad									
Prepared By		P.Sai Kumar									
Date:		22-10-2021									
S No.	Item Head	Item Description	A	B	C	D	E= AxBxCxD	F			
1	A-507, 508, 509 & 504	vetrified flooring	Length	Width	Height	Nos	Quantity	Units			
		SBUA 1360sft (67%)	911.00	1.00	1.00	4.00	3,644.00	sft			
		Skirting 18%	245.00	1.00	1.00	4.00	980.00	Rft			
		(200sft per toilet)	200.00	1.00	1.00	8.00	1,600.00	sft			
	Kitchen & utility	(80sft per flat)	80.00	1.00	1.00	4.00	320.00	sft			
		SBUA 1360sft (67%)	911.00	1.00	1.00	4.00	3,644.00	sft			
		Skirting 18%	245.00	1.00	1.00	4.00	980.00	Rft			

Bill for Equipment Allowance

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 22.10.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles laying
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in A-Block Flat no.504, 507, 508 & 509. Total Amount = 1,08,688/- Work done from date 15.09.21 to date 20.10.21	Rs.43,475.20 /-

Amount in words: Fourty Three Thousand Four Hundred and Seventy Five.

Sign: Janardhan Prasad

Allowance for Consumables

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 22.10.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles work
Towards: Allowance for Consumables.

S No.	Description	Amount
I.	Brief description of work done: Tiles laying work in A-Block Flat no.504, 507, 508 & 509. Total Amount = 1,08,688/- Work done from date 15.09.21 to date 20.10.21	Rs.21,737.60 /-

Amount in words: Twenty One Thousand Seven Hundred and Thirty Seven.

Sign: Janardhan Prasad

Bill for Labour Charges

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 22.10.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Tiles Laying
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Tiles laying work in A-Block Flat no.504, 507, 508 & 509. Total Amount = 1,08,688/- Work done from date 15.09.21 to date 20.10.21	Rs.43,475.20 /-

Amount in words: Fourty Three Thousand Four Hundred and Seventy Five.

Sign: Janardhan Prasad