

Construction division.
Advice for giving credit to contractors/suppliers.

| Sl. No. - site bills register | | 646A | Date - site bills Register | | 23/10/21 | |
|--|----------------------|--|----------------------------|-------------------------------|----------|--|
| Company Name: | | MRMLLP | Site: | | GMR | |
| Name of Contractor Janardhan Prasad | | | | | | |
| Nature of work Tiler | | | | | | |
| Work done | | From Date | 15.9.21 | To Date | 20.10.21 | |
| Sl. No. | Villa/Flat/block no. | Qty. | Rate | Units | Amount | Contractors bill no |
| 1. | security kiosk | -1- | 87,822 | nos | 87,822 | |
| 2. | Granite work | | | | | |
| 3. | flooring & | | | | | |
| 4. | Coping | | | | | |
| 5. | | | | | | |
| 6. | | | | | | |
| 7. | | | | | | |
| 8. | | | | | | |
| 9. | | | | | | |
| 10. | | | | | | |
| 11. | Total: | | | | 87822 | |
| Bill required | | <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO. | | GST bill required | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO. |
| Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required | | Measurement & estimate sheet: | | <input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed |
| PO/WO no. | | - | | PO/WO date: | | - |
| Remarks : | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| Approved by Project Manager | | Approved by Design Team | | Approved by M.D. | | |
| Date: 26/10/21 | | Date: | | Date: | | |
| Sign: [Signature] | | Sign: | | Sign: | | |

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

| MEASUREMENT SHEET | | | | | | | | | | |
|-------------------|--|---------------------|--------|-------|--------|-------|----------|-------|-----------------|--------------|
| Company Name | MRKMLipud LLP | | | | | | | | | |
| Project | Gulmohar Residency | | | | | | | | | |
| Work Description | Security/Kiosk Flooring & Granite work | | | | | | | | | |
| Contractor | Jenardhan Prasad | | | | | | | | | |
| Prepared By | Rahul T | | | | | | | | | |
| Date | 22-10-2021 | | | | | | | | | |
| S No. | Item Head | Item Description | Length | Width | Height | No. | Quantity | Units | Item Head Total | Approved by: |
| | | | | | | | | | | Sign: |
| 1 | Granite Laying | Windows (6' X 4') | 6.00 | 4.00 | 1.00 | 2.00 | 48.00 | RH | | |
| | Granite Laying | Main Door (7' X 6') | 6.00 | 1.00 | 7.00 | 2.00 | 84.00 | RH | 132.00 | |
| 2 | Granite Laying | Champering | 6.00 | 4.00 | 1.00 | 2.00 | 96.00 | RH | | |
| | Granite Laying | Champering | 6.00 | 1.00 | 7.00 | 2.00 | 168.00 | RH | 264.00 | |
| 3 | Flooring Tiles | 4' X 2 | 16.00 | 10.00 | 1.00 | 1.00 | 160.00 | SH | | |
| | Flooring Tiles | 4' X 2 | 8.00 | 10.00 | 1.00 | 1.00 | 80.00 | SH | | |
| | Sluring | 3" | 52.00 | 1.00 | 1.00 | 1.00 | 52.00 | RH | | |
| | Sluring | 3" | 36.00 | 1.00 | 1.00 | 1.00 | 36.00 | RH | | |
| | Sluring | 3" | 8.00 | 1.00 | 1.00 | 1.00 | 8.00 | RH | | |
| 4 | Plaster Boxes | Granite Coping | 26.00 | 1.00 | 1.00 | 1.00 | 26.00 | RH | 336.00 | |
| | Plaster Boxes | Granite Coping | 23.00 | 1.00 | 1.00 | 1.00 | 23.00 | RH | | |
| | Plaster Boxes | Granite Coping | 24.00 | 1.00 | 1.00 | 1.00 | 24.00 | RH | | |
| | Plaster Boxes | Granite Coping | 64.00 | 1.00 | 1.00 | 1.00 | 64.00 | RH | | |
| | Plaster Boxes | Granite Coping | 58.00 | 1.00 | 1.00 | 1.00 | 58.00 | RH | 195.00 | |
| 5 | Plaster Boxes | Champering | 26.00 | 1.00 | 1.00 | 2.00 | 52.00 | RH | | |
| | Plaster Boxes | Champering | 23.00 | 1.00 | 1.00 | 2.00 | 46.00 | RH | | |
| | Plaster Boxes | Champering | 24.00 | 1.00 | 1.00 | 2.00 | 48.00 | RH | | |
| | Plaster Boxes | Champering | 64.00 | 1.00 | 1.00 | 2.00 | 128.00 | RH | | |
| | Plaster Boxes | Champering | 58.00 | 1.00 | 1.00 | 2.00 | 116.00 | RH | 390.00 | |
| 6 | Granite Flooring | Foot path | 10.00 | 5.50 | 1.00 | 1.00 | 55.00 | SH | | |
| | Granite Flooring | near Staircase | 26.50 | 1.00 | 1.00 | 7.00 | 185.50 | SH | | |
| | Granite Flooring | near Staircase | 23.40 | 1.00 | 1.00 | 3.00 | 69.30 | SH | | |
| | Granite Flooring | near Staircase | 20.00 | 1.00 | 1.00 | 3.00 | 60.00 | SH | | |
| | Granite Flooring | near Staircase | 16.00 | 1.00 | 1.00 | 3.00 | 48.00 | SH | | |
| | Granite Flooring | near Staircase | 13.00 | 1.00 | 1.00 | 3.00 | 39.00 | SH | | |
| | Granite Flooring | near Staircase | 8.00 | 1.00 | 1.00 | 3.00 | 24.00 | SH | | |
| | Granite Flooring | near Staircase | 13.40 | 1.00 | 1.00 | 2.00 | 26.80 | SH | 507.60 | |
| 7 | Granite Flooring | Champering | 26.50 | 1.00 | 1.00 | 14.00 | 371.00 | RH | | |
| | Granite Flooring | Champering | 23.40 | 1.00 | 1.00 | 6.00 | 138.60 | RH | | |
| | Granite Flooring | Champering | 20.00 | 1.00 | 1.00 | 6.00 | 120.00 | RH | | |
| | Granite Flooring | Champering | 16.00 | 1.00 | 1.00 | 6.00 | 96.00 | RH | | |
| | Granite Flooring | Champering | 13.00 | 1.00 | 1.00 | 6.00 | 78.00 | RH | | |
| | Granite Flooring | Champering | 8.00 | 1.00 | 1.00 | 6.00 | 48.00 | RH | | |
| | Granite Flooring | Champering | 13.40 | 1.00 | 1.00 | 4.00 | 53.60 | RH | 905.20 | |

| ESTIMATE SHEET | | | | | | |
|---|--|---------------------|----------|-------|-------|-----------------------|
| Company Name: | MPPMalespur LLP | | | | | Approved by Ramprasad |
| Project: | Gulmohar Residency | | | | | Sign: |
| Work Description: | Security Kiosk Flooring & Granite work | | | | | |
| Contractor: | Jayanthan Prasad | | | | | |
| Prepared By: | Rahul T | | | | | |
| Date: | 22.10.21 | | | | | |
| S No. | Item Head | Item Description | Quantity | Units | Rate | Amount |
| 1 | Granite Laying | Main Door (7' X 6') | 132.00 | Rft | 38.00 | 5,016.00 |
| 2 | Granite Laying | Champering | 264.00 | Rft | 38.00 | 10,032.00 |
| 3 | Flooring tiles | 4' X 2' | 336.00 | Rft | 17.00 | 5,712.00 |
| 4 | Planter Boxes | Granite Copling | 195.00 | Rft | 38.00 | 7,410.00 |
| 5 | Planter Boxes | Champering | 390.00 | Rft | 25.00 | 9,750.00 |
| 6 | Granite Flooring | near Staircase | 507.60 | Sft | 38.00 | 19,288.80 |
| 7 | Granite Flooring | Champering | 905.20 | Rft | 25.00 | 22,630.00 |
| | Add 10% Extra For difficulty work | | | | | 79,838.80 |
| | | | | | Total | 87,822.68 |
| In Words ; Eighty Seven Thousand Eight Hundred And Twenty two Rupees Only | | | | | | |

Allowance for Consumables

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 22.10.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Security Kiosk Granite work
Towards: Allowance for Consumables.

| S No. | Description | Amount |
|-------|---|-----------------|
| I. | Brief description of work done: Granite laying work in Security Kiosk. Total Amount = 87,822.68/- Work done from date 15.09.21 to date 20.10.21 | Rs.17,564.53 /- |

Amount in words: Seventeen Thousand Five Hundred and Sixty Four.

Sign: _____

Janardhan Prasad

Bill for Equipment Allowance

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 22.10.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Security Kiosk Granite laying
Towards: Allowance for Equipment

| S No. | Description | Amount |
|-------|---|-----------------|
| 1. | Brief description of work done: Granite laying work in Security Kiosk. Total Amount = 87,822.68/- Work done from date 15.09.21 to date 20.10.21 | Rs.35,129.07 /- |

Amount in words: Thirty Five Thousand One Hundred and Twenty Nine.

Sign: _____

Janardhan Prasad

Bill for Labour Charges

Janardhan Prasad,
Plot-no-42, Vinobha Nagar,
Hyderabad.

Date: 22.10.21

In favor of: MRMLLP
Project / Site: Gulmohar Residency
Location: Mallapur

Type of Work: Security Kiosk Granite Laying
Towards: Labour Charges

| S No. | Description | Amount |
|-------|---|-----------------|
| 1. | Brief description of work done: Granite laying work in Security Kiosk. Total Amount = 87,822.68/- Work done from date 15.09.21 to date 20.10.21 | Rs.35,129.07 /- |

Amount in words: Thirty Five Thousand One Hundred and Twenty Nine.

Sign: _____

Janardhan Prasad