


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. - site bills register		14	Date - site bills Register		29/10/21		
Company Name:		MRPLLP		Site:			
Name of Contractor		Choudary prasad					
Nature of work		Civil work					
Work done		From Date	4.10.21	To Date	28.10.21.		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	NW security cross 4" Brickwork	260.75	13/-	Sqr	3,389		
2.	2 Coats Internal	421.11	16/-	Sqr	6,737		
3.	2 Coats External	349.75	19/-	Sqr	6,645		
4.	Footings	168.00	40/-	Sqr	6,720/-		
5.	Column-0	126.00	40/-	Sqr	5,040/-		
6.	Plnt Beams	315.00	40/-	Sqr	12,600/-		
7.	Columns -1	231.00	40/-	Sqr	9,240/-		
8.	CRS of Comp-wk	980.00	16/-	Sqr	15,680/-		
9.	4" Brickwork	770.00	13/-	Sqr	10,010/-		
10.	2 Coats plastering	1,540.00	19/-	Sqr	29,260/-		
11.	Total:				1,05,322/-		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.		-		PO/WO date:		-	
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 29/10/21.		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable - fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

## Bill for Equipment Allowance

Choudary Prasad,  
H.No - 325, Balaji Nagar  
Hyderabad

Date: 29.10.2021.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Civil Works.  
**Towards:** Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Brickwork and Plastering for North West Security Kiosk and North Comp.Wall upto Grid AY 18. Total Amount = 1,05,322/- Work done from date 04.10.2021 to 28.10.2021..	Rs. 42,129/-

Amount in words: Forty Two Thousand One Hundred and Twenty Nine Rupees Only.

Sign: \_\_\_\_\_

**Bill for Consumables**

Choudary Prasad,  
H.No - 325, Balaji Nagar  
Hyderabad

Date: 29.10.2021.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Civil Work.  
**Towards:** Allowance for Consumables

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Brickwork and Plastering for North West Security Kiosk and North Comp.Wall upto Grid AY 18. Total Amount = 1,05,322/- Work done from date 04.10.2021 to 28.10.2021.	Rs. 21,064/-

Amount in words: Twenty One Thousand and Sixty Four Rupees Only.

Sign: \_\_\_\_\_

Bill for Labour Charges

Choudary Prasad,  
H.No - 325, Balaji Nagar  
Hyderabad.

Date: 29.10.2021.

**In favor of:** MRPLLP.  
**Project / Site:** Nilgiri Heights.  
**Location:** Pocharam.  
**Type of Work:** Civil Works.  
**Towards:** Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards Completion of Brickwork and Plastering for North West Security Kiosk and North Comp.Wall upto Grid AY 18. Total Amount = 1,05,322/- Work done from date 04.10.2021 to 28.10.2021.	Rs. 42,129/-

Amount in words: Forty Two Thousand One Hundred and Twenty Nine Rupees Only.

Sign: \_\_\_\_\_

ESTIMATE SHEET									
Company Name:		MRPLLP		Prepared by:		Vijay Raj			
Project:		Nilgiri Heights							
Work Description:		Brickwork and Plastering for North West Security Kiosk and North Comp. Wall upto Grid AY 18							
Contractor Name:		Choudary Prasad							
Date:		25.10.2021							
S.No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Grand Total		
Brickwork and Plastering for North West Security Kiosk and North Comp. Wall upto Grid AY 18									
1	North West Security Kiosk	4" Brickwork	260.75	Sft	13.00	3,389.75			
		2 Coats Internal Plastering	421.11	Sft	16.00	6,737.76			
		2 Coats External Plastering	349.75	Sft	19.00	6,645.25			
2	North Side Compound wall up to Grid AY18	Footings	168.00	Sft	40.00	6,720.00			16,772.76
		Column - 0	126.00	Sft	40.00	5,040.00			
		Plinth Beams	315.00	Sft	40.00	12,600.00			
		Column - I	231.00	Sft	40.00	9,240.00			
		CRS for Compound Wall	980.00	Cft	16.00	15,680.00			
		4" Brickwork	770.00	Sft	13.00	10,010.00			
		2 Coats External Plastering	1,540.00	Sft	19.00	29,260.00			
							88,550.00		
			Total Amount						1,05,322.76
Amount in words :- One Lakh Five Thousand Three Hundred and Twenty Two Rupees Only									

MEASUREMENT SHEET											
Company Name:		MRPLLP		Prepared by:		Vijay Raj					
Project:		Nilgiri Heights									
Work Description:		Brickwork and Plastering for North West Security Kiosk and North Comp.Wall upto Grid AY 18									
Contractor Name:		Choudary Prasad									
Date:		25.10.2021									
S.No	Item Head	A	B	C	Length	Width	Height	No's	Quantity	Units	Total Head
Brickwork and Plastering for North West Security Kiosk and North Comp.Wall upto Grid AY 18											
1	North West Security Kiosk										
	4" Brickwork	7.00	1.00	3.50				2.00	49.00	Sft	
		8.00	1.00	3.50				2.00	56.00	Sft	
		6.50	1.00	3.50				1.00	22.75	Sft	
		4.00	1.00	9.50				1.00	38.00	Sft	
		5.00	1.00	9.50				2.00	95.00	Sft	
	2 Coats Internal Plastering	9.33	1.00	10.50				4.00	391.86	Sft	260.75
		7.33	1.00	10.50				2.00	153.93	Sft	
		5.42	1.00	10.50				2.00	113.82	Sft	
	Deductions	7.00	1.00	6.00				3.00	126.00	Sft	659.61
		6.50	1.00	6.00				1.00	39.00	Sft	
		2.50	1.00	7.00				1.00	17.50	Sft	
		4.00	1.00	7.00				2.00	56.00	Sft	
											238.50
											421.11
											Total Internal Plastering
	2 Coats External Plastering	10.00	1.00	11.50				2.00	230.00	Sft	
		13.75	1.00	11.50				2.00	316.25	Sft	
	Deductions	7.00	1.00	6.00				2.00	84.00	Sft	546.25
		6.50	1.00	6.00				1.00	39.00	Sft	
		2.50	1.00	7.00				1.00	17.50	Sft	
		4.00	1.00	7.00				2.00	56.00	Sft	
											196.50
											Total External Plastering
											349.75
2	North Side Compound wall up to Grid AY18										
	Footings	12.00	1.00	1.00				14.00	168.00	Sft	168.00
	Column - 0	3.00	1.00	3.00				14.00	126.00	Sft	126.00
	Plinth Beams	140.00	1.00	2.25				1.00	315.00	Sft	315.00
	Column - 1	3.00	1.00	5.50				14.00	231.00	Sft	231.00
	CRS for Compound Wall	140.00	2.00	3.50				1.00	980.00	Cft	980.00
	4" Brickwork	10.00	1.00	5.50				14.00	770.00	Sft	770.00
	2 Coats External Plastering	140.00	1.00	5.50				2.00	1,540.00	Sft	1,540.00