


Construction division.  
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		260		Date - site bills Register		03/11/21	
Company Name:		GVRC		Site:		Annapolis	
Name of Contractor		T. Kusmaiah					
Nature of work		M20 concrete for pcc at block 2727 ground floor					
Work done		From Date				To Date	
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	M20 concrete for	4,532.62	6.00	571	27,204.00		
2.	pcc at block						
3.	2727 ground						
4.	floor part						
5.							
6.							
7.							
8.							
9.							
10.							
11.	Total:				27,204.00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 03/11/21		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

kurmaiah M10 Concrete for PCC at 2727 31-10-2021 to 01-11-2021  
Measurement Sheet

MEASUREMENT SHEET									
Company Name:		GVRC		Approved by: Balannurajikrishna					
Project:		Imopolis		Sign:					
Work Description :		M10 concrete for PCC at block-2727 ground floor part		Work start date: 31-10-2021					
Contractor:		T.kurmaiah		Work end date: 01-11-2021					
Prepared By:		V.Sanketh		Date : 02-11-2021					
		A	B	C	D	E=AxBxCxDxF		G=Sum of E	
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
1	Block-2727	M10 concrete <del>for PCC</del> at block-2727 ground floor part	137.80	32.90	1.00	1.00	4,533.62	sft	
2									
3									
4	Total						4,534	sft	
5									
6									
7									

Measurement checked  
A. Srinivas  
2-Nov-2021

ESTIMATE SHEET

Company Name:		GVRC		Approved by: Balammuralkrishn			
Project:		Innopolis		Sign:			
Work Description :		M10 concrete for PCC at block-2727 ground floor		Work start date: 31-10-2021			
Contractor:		T.Kurmaiah		Work end date: 01-11-2021			
Prepared By:		V.Sanketh		Date : 02-11.2021			
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item head total
1	Block-2727	M10 concrete for PCC at block-2727 ground floor	4,534.00	sft	6.00	27,204.00	
2							
3							
4							
5							
	Total					27,204.00	

Note: As per circular no: 809(F) the rate for PCC is 6.00/- per sft