



Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		976		Date - site bills Register		03-11-2021	
Company Name:		MPPZ		Site:		may base, platinum	
Name of Contractor		Nandana fire protection					
Nature of work		Fire Safety					
Work done		From Date		To Date			
		05-10-2021		28-10-2021			
Sl. No.	Villa Flat block no.	Qty.	Rate	Units	Amount	Contractors bill no	
1.	Down commers						
2.	(parking+5 Floor)	3.00	30,000=00	Nos	90,000=00		
3.							
4.	Down commers						
5.	(Upper floor + 6 to 10 Floor)	15.00	8,000=00	Nos	1,20,000=00		
6.							
7.	Sprinklers	20.00	1,000=00	Nos	20,000=00		
8.	(include clubhouse)						
9.	Booster Pump Fixing	2.00	30,000=00	Nos	60,000=00		
10.	CST 18%				52,200=00		
11.	Total:				3,42,200=00		
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.	
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed	
PO/WO no.				PO/WO date:			
Remarks :							
Approved by Project Manager		Approved by Design Team		Approved by M.D.			
Date: 5/11/2021		Date:		Date:			
Sign: 		Sign:		Sign:			

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill NA. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

Contractor  NANDANA

ESTIMATE SHEET

Company Name:	MPPPL								
Project:	May Flower Platinum								
Work Description:	Fire safety work at Part 2								
Contractor Name	Nandana Fire Protection								
Prepared By	K.Narendar Reddy								
Date:	03-11-2021								
S No.	Item Head	Item Description	Quantity	Units	Rate	Amount	Item Head Total		
	Fire safety work at Part 2								
1	Down commers	Down commers (parking + 5 floors)	3.00	Nos	30000.00	90000.00			
2	Down commers	Down commers (upper floors + 6th to 10th floors)	15.00	Nos	8000.00	120000.00			
3	Sprinklers	Sprinklers (Including Club House)	20.00	Nos	1000.00	20000.00			
4	Booster pump erection and fabrication	Booster Pump Fixing (Including Club House)	2.00	Nos	30000.00	60000.00			
		Sub Total					290000		
		GST 18%					52200		
		Total Amount					342200		
	Amount in words - Three Lakhs Fourty Two Thousand and Two Hundred Rupees Only								

MEASUREMENT SHEET									
Company Name:	MPPU						Approved by:		
Project:	May Flower Platinum						Sign:		
Work Description:	Fire safety work at Part 2								
Contractor Name	Nandana Fire Protection								
Prepared By	K.Narendar Reddy								
Date:	03-11-2021								
S No.	Item Head	Item Description	Length	Width	Height	Nos.	Quantity	Units	Item Head Total
	Fire safety work at Part 2								
1	Down commers	Down commers (parking + 5 floors)	1.00	1.00	1.00	3.00	3.00	Nos	3.00
2	Down commers	Down commers (upper floors + 6th to 10th floors)	1.00	1.00	1.00	15.00	15.00	Nos	15.00
3	Sprinklers	Sprinklers (Including Club House)	1.00	1.00	1.00	20.00	20.00	Nos	20.00
4	Booster pump erection and fabrication	Booster Pump Fixing (Including Club House)	1.00	1.00	1.00	2.00	2.00	Nos	2.00