


Construction division.
Advice for giving credit to contractors/suppliers.

Sl. No. – site bills register		28	Date - site bills Register		05-11-2021	
Company Name:		MCMET		Site:		Manjal Modi Memorial Hospital
Name of Contractor Homeline Infra.						
Nature of work Slab & Ceiling and Rod Bending.						
Work done		From Date		To Date		
		05-10-2020		17-10-2020		
Sl. No.	Villa/Flat/block no.	Qty.	Rate	Units	Amount	Contractors bill no
1.	Slab-2					
2.	Beams Ceiling	18,79	45.36	Sft	8,24,599.44	
3.	and Rod Bending,					
4.	Slab Ceiling					
5.	and Rod Bending.					
6.						
7.						
8.						
9.						
10.						
11.	Total:				8,24,599.44	
Bill required		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO.		GST bill required		<input type="checkbox"/> YES <input type="checkbox"/> NO.
Measurement & estimate sheet:		<input checked="" type="checkbox"/> Required <input type="checkbox"/> Not required		Measurement & estimate sheet:		<input checked="" type="checkbox"/> Enclosed <input type="checkbox"/> Not enclosed
PO/WO no.				PO/WO date:		
Remarks :						
Approved by Project Manager		Approved by Design Team		Approved by M.D.		
Date: 8/11/21		Date:		Date:		
Sign: 		Sign:		Sign:		

Notes: 1. This advice must be sent within 7 days of completing work. 2. This form can be used for certifying labour bills, bills for hire charges, earth work, turnkey civil contractors. 3. Wherever not applicable – fill N.A. 4. Estimate and measurement sheets are not required for turnkey jobs where guideline rates are clearly given.

MEASUREMENT SHEET # 1								
Company Name:	MANILAL MODI MEMORIAL HOSPITAL					Approved by:	Madhu.T	
Project:	MCMET					Sign:		
Work Description:	Slab 2 centring & Rod bending							
Prepared By	T Madhu							
Contractor Name	Home line infra							
Date:	5.11.2021							
S No.	Item Head	Item Description	A Length	B Width	C Height	D Nos.	E Quantity	F Units
1	Slab 2	Beams Centring and rod bending	7888.00	1.00	1.00	1.00	7888.00	Sft
		Slab centring & Rod bending	10291.00	1.00	1.00	1.00	10291.00	Sft
		Grand total:-					18179.00	

Bill for Labour Charges

Homeline Infra
Defence Colony,
Sainik puri ,Hyderabad.

Date: 05.11.2021

In favor of: MCMET
Project / Site: Manilal Modi Memorial Hospitak
Location: Turkapally

Type of Work: Centering and Rod Bending Work
Towards: Labour Charges

S No.	Description	Amount
1.	Brief description of work done: Towards MCMET Slab 2 centering and rod bending work done. Total Amount = 8,24,599.44/- Work done from date 05-10-2020 to 17-10-2020	Rs.1,64,919.88/-

Amount in words: One Lakh Sixty Four Thousand Nine Hundred and Nineteen rupees only.

Sign: _____

Bill for Equipment Allowance

Homeline Infra
Defence Colony,
Sainik puri ,Hyderabad.

Date: 05.11.2021

In favor of: MCMET
Project / Site: Manilal Modi Memorial Hospital
Location: Turkapally

Type of Work: Centering and Rod Bending Work .
Towards: Allowance for Equipment

S No.	Description	Amount
1.	Brief description of work done: Towards MCMET Slab 2 centering and rod bending work done. Total Amount = 8,24,599.44/- Work done from date 05-10-2020 to 17.10.2020	Rs.6,59,679.55/-

Amount in words: Six Lakhs Fifty Nine Thousand Six Hundred and Seventy Nine rupees only.

Sign: _____